

# REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 7905040611 DOC. DATE: 79/04/27 NOTARIZED: NO DOCKET #  
 FACIL: 50-315 DONALD C. COOK NUCLEAR POWER PLANT, UNIT 1, INDIANA & 05000315  
 50-316 DONALD C. COOK NUCLEAR POWER PLANT, UNIT 2, INDIANA & 05000316  
 AUTH. NAME: AUTHOR AFFILIATION  
 SHALLER, D.V. INDIANA & MICHIGAN POWER CO.  
 RECIP. NAME: RECIPIENT AFFILIATION  
 SCHWENCER, A. OPERATING REACTORS BRANCH 1

SUBJECT: FORWARDS OPERATING HISTORY INFO RE PRESSURIZER POWER  
 OPERATED RELIEF VALVES. IN RESPONSE TO 790427 REQUEST.

DISTRIBUTION CODE: A001S COPIES RECEIVED: LTR [ ] ENCL [ ] SIZE: 2  
 TITLE: GENERAL DISTRIBUTION FOR AFTER ISSUANCE OF OPERATING LIC

NOTES: I-+ E- 3 cys All MAIL

ACTION:	RECIPIENT ID CODE/NAME	COPIES		RECIPIENT ID CODE/NAME	COPIES	
		LTTR	ENCL		LTTR	ENCL
	05 BC DRB	7	7			
INTERNAL:	01 REG FILE	1	1	02 NRC PDR	1	1
	12 I&E	2	2	14 TA/EDO	1	1
	15 CORE PERF BR	1	1	16 AD SYS/PROJ	1	1
	17 ENGR BR	1	1	18 REAC SFTY BR	1	1
	19 PLANT SYS BR	1	1	20 EEB	1	1
	21 EFLT-TRT SYS	1	1	22 BRINKMAN	1	1
EXTERNAL:	03 LPDR	1	1	04 NSIC	1	1
	23 ACRS	16	16			

MAY 7 1979

TOTAL NUMBER OF COPIES REQUIRED: LTTR 38 ENCL 38

MA 4  
60



**INDIANA & MICHIGAN POWER COMPANY**

DONALD C. COOK NUCLEAR PLANT  
P.O. Box 458, Bridgman, Michigan 49106

April 27, 1979

Donald C. Cook Nuclear Plant Units No. 1 and 2  
Docket Nos. 50/315 and 50/316  
License Nos. DPR-58 and DPR-74

Mr. A. Schwencer, Chief  
Operating Reactors Branch #1  
Division of Operating Reactors  
U.S. Nuclear Regulatory Commission  
Washington, D.C. 20555

Dear Mr. Schwencer:

This letter transmits information shown on Attachment 1 of the operating history of Units 1 and 2 of the D. C. Cook Plant regarding pressurizer power operated relief valves.

This information is sent in response to a verbal request received on April 27, 1979.

Very truly yours,

D. V. Shaller  
Plant Manager

BAS:pk

cc: R. W. Jurgensen

7905040611

REGULATORY DOCKET FILE COPY

Apr 30 1979

PRESSURIZER POWER OPERATED RELIEF VALVES

D. C. Cook Plant  
Units 1 & 2

UNIT #	DATE	REASON FOR OPENING	DID VALVE RESPOND AS EXPECTED?	PRESSURE
ONE	3/23/79	Failure of Crid. I & II Vital Power Supply Inverters	Yes	2365
TWO	9/22/78	Power Operated While Techs Were Performing Calibration Test	Yes, But Not At Normal Set- point	Dropped from 2210 to 2185
ONE	1/02/74	Techs Caused RHR Let- down Valve to Close While Performing Test	Valve Was Opened Manually to Control Pressure Spike. Reactor Coolant System was Being Operated as Solid System	Pressure Spiked From 400 psig to 1000 psig
ONE	6/26/75	Lost 2 Crids With S.I. Signal	Yes	2335
ONE	12/24/76	Performing Tests Prior Depressurizing for Refueling	Yes	2370

4-27-79