



Consumers  
Power  
Company

Midland Project: PO Box 1963, Midland, MI 48640 • (517) 631-8650

May 13, 1983

PRINCIPAL STAFF			
RA	no	ENF	
D/RA		SCS	reg + 3
A/RA		PAO	
DPRP		SLO	
DRMA		AC	RA
DRMSP			
DE			
ML			
OL		FILE	na

Mr. J. J. Harrison  
Midland Project Section  
U. S. Nuclear Regulatory Commission  
Region III  
799 Roosevelt Road  
Glen, Ellyn, IL 60137

MIDLAND ENERGY CENTER GWO 7020  
REMEDIAL SOILS WORK AUTHORIZATION  
File: 0485.16 UFI: 42\*05\*22\*04 Serial: CSC-6704  
12\*32

We have completed our review of the documents for the activities listed below.  
Based on our review, we concluded that we are ready to start the work:


SERVICE WATER PUMP STRUCTURE UNDERPINNING PROGRAM

- 207050748 - Probe for Deep Utilities Outside Elev. 610 Excavation Limits  
Ref. Dwg. C-2031  
Information to be included in the deep probing logs is:
1. Time of penetration per each five feet.
  2. If time exceeds thirty minutes per five feet, we will stop operation and evaluate before proceeding with the probing.

TRAIN A OF SERVICE WATER PIPE REPLACEMENT

- 407050400 - Shallow Probing for Phase II  
Ref. Dwg. C-2031  
402550500 - Excavate Existing Pipe  
402550510 - Remove Existing Pipe  
402550520 - Install New Pipe and Expansion Coupling  
402550515 - Hydro Test New Pipe  
402550507 - Perform Profiling and Ovality Check on New Piping

According to the NRC/CPCo Work Authorization Procedure, we request authorization for the above activities.

  
Donald B. Miller  
Site Manager

DBM/DES/klm

8305240427 830513  
PDR ADOCK 05000329  
A PDR

MAY 19 1983

IE01