



Commonwealth Edison  
Quad-Cities Generating Station  
Post Office Box 210  
Cordova, Illinois 61242  
Telephone 309/654-2241

NJK-75-211

April 21, 1975

J. Keppler, Regional Director  
Directorate of Regulatory Operations - Region III  
U. S. NUCLEAR REGULATORY COMMISSION  
799 Roosevelt Road  
Glen Ellyn, IL 60137

REFERENCE: Quad-Cities Nuclear Power Station, Unit 2  
Docket No. 50-265, DPR-30  
Appendix A, Sections 1.0.A.4, 6.6.B.1.a.

Dear Mr. Keppler:

The purpose of this letter is to provide you with notification of an Abnormal Occurrence as required by Technical Specification 6.6.B.1.a. within 24 hours of the occurrence.


At 8:00 p.m. on April 18, 1975, during the emergency core cooling system simulated automatic initiation test, 2B core spray pump failed to start immediately after receiving the initiation signal. It did start, however, after Bus 24-1 was transferred to the 1/2 diesel generator and could have also been manually started.

Upon investigation, a loose contact was found and tightened in the normal power supply auto initiation portion of the breaker closing circuit. The emergency power supply auto initiation portion and the manual portion of the breaker closing circuit were both found intact. The pump was retested on April 20, 1975, and started satisfactorily.

This occurrence was discussed by telephone with Mr. Felerabend of your office on April 21, 1975. Further information will be provided by Abnormal Occurrence Report NO 50-265/75-13 which will be submitted within 10 days of the date of this occurrence.

Very truly yours,

COMMONWEALTH EDISON COMPANY  
QUAD-CITIES NUCLEAR POWER STATION

  
N. J. Kalivianakis  
Station Superintendent

NJK:SRH/dkp

cc: Directorate of Licensing  
J. S. Abel

8306270075 750428  
PDR ADDCK 05000265  
S PDR

Rec'd 4:18 Jw 4/21/75