ABATEMENT INDUSTRIES GROUP
Asbestos • Lead • Mold • Selective Demolition • Insulation

Certificate of Completion

August 22, 2017

CABRERA SERVICES INC.
50 FOUNDERS PLAZA
SUITE 207
EAST HARTFORD, CT 06108

71 SHELTON AVENUE
NEW HAVEN, CT 06511

Start Date: 2/21/2017
Completion Date: 6/6/2017

The asbestos abatement project listed above was completed by AIG Inc. in accordance with the State of Connecticut Asbestos Abatement Standards 19a332a-1 through 16. As required by the State of Connecticut Asbestos Abatement Standards Section 19a-332a-4. AIG Inc. will maintain all the required records for thirty years. An X indicates what is applicable and enclosed:

X Notification
X Personal Air Samples
X Final Air Samples
X Daily Logs
X Access Logs Sheets

Respectfully Submitted,

IAN SHEA

G17C01

16 Hamilton Street • West Haven, CT 06516 • Phone: 203-932-9639 • Fax: 203-931-8786

G17C01

STATE OF CONNECTICUT
DEPARTMENT OF PUBLIC HEALTH

Raul Pino, M.D., M.P.H.
Commissioner

Dannel P. Malloy
Governor
Nancy Wyman
Lt. Governor

September 14, 2016

Mr. James Twitchell
HYGENIX, Inc.
49 Woodside Street
Stamford, CT 06902

Re: Application for Approval of Alternative Work Practice at 71 Shelton Avenue, New Haven, CT (Former United Nuclear Corporation Site)

Dear Mr. Twitchell:

This letter is provided in response to an application from you received on August 23, 2016, requesting approval of an alternative work practice for the removal of asbestos-containing materials and decontamination of the facility identified in this application. This application relates to the unoccupied section of Building 6H only. It is the understanding of the Department of Public Health (DPH) that Cabrera Services, Inc. (Cabrera), the project radiation consultant, will be on the site during the abatement of asbestos-containing materials to verify compliance with all applicable state and federal regulations related to the safety of asbestos workers and the disposal of radioactive waste.

Based on the information provided in your application describing the proposed alternative work practice to be used on this project, approval is granted by the DPH. This approval is based upon the understanding that the application requests a variance from the requirements of Subsection 19a-332a-5(e) of the *Standards for Asbestos Abatement* regulation. In lieu of these requirements, the following work practices shall be utilized:

1. The asbestos abatement contractor will decontaminate the space from eight (8) feet up the walls to the floor for planned radiation screening. A ceiling, comprised of reinforced polyethylene sheeting supported by a combination of steel wiring and wooden framing, shall be installed at a height of eight (8) feet. The space above the temporary ceiling is not part of this application. Due to the safety and feasibility concerns, the abatement project shall be completed in in several phases.

2. The asbestos contractor shall establish a contiguous worker decontamination system at the entrance to each work area in accordance with the provisions of Section 19a-332a-6. The negative pressure ventilation system shall be installed in accordance with the provisions of Subsection 19a-332a-5(h).

3. Polyethylene barriers, as outlined in Subsection 19a-332a-5(c), shall be installed fully isolating each work area in an airtight manner. All openings shall be cleaned, utilizing a high efficiency particulate air (HEPA) filtration system and wet cleaning techniques prior to sealing the openings with airtight barriers.

4. Any loose debris on the floor and all porous, non-cleanable items will be disposed of as hazardous radioactive and asbestos waste. Any non-porous items shall be cleaned by HEPA vacuuming and wet wiping techniques until no visible residue is present and shall be removed from the work area

following a visual inspection by the Asbestos Project Monitor. Non-porous, asbestos-free items shall be scanned for radioactivity and shall be disposed as directed by Cabrera.

5. Subsequent to the removal of all porous and non-porous items from each work area, all horizontal, vertical and inclined surfaces shall be cleaned by HEPA vacuuming and wet cleaning techniques. The sequence of the cleaning shall be repeated until no visible residue is observed. All wastewater associated with the cleaning process shall be filtered in accordance with the provisions of Subsection 19a-332a-5(i) of the *Standards for Asbestos Abatement* regulation.

6. An aggressive, post abatement re-occupancy air samples following the requirements of Section 19a-332a-12 of the *Standards for Asbestos Abatement* regulation shall be utilized separately in each work area.

7. The asbestos contractor shall remain responsible for ensuring that the polyethylene ceiling is intact and is not removed until a full radiation screening is completed in the facility. The potential for contamination of the space above the ceiling must be noted, which would require additional abatement within the facility at a later date.

Except as noted in this letter, all other work practices specified in the *Standards for Asbestos Abatement* regulation are mandatory. This approval is specific for decontamination of the section of the facility identified in this application. This approval does not relieve the contractor or the facility owner from satisfying the requirements of any other federal, state or municipal regulation. The DPH reserves the right to rescind this approval should it determine that equivalent means of asbestos emission control are not maintained.

Please contact me at (860) 509-7367 should you wish to discuss this matter further.

Sincerely,

Joanna Golos

Joanna Golos
Environmental Sanitarian II
Asbestos Program
Environmental Health Section

Paul Kowalski, New Haven Health Department via email: PKowalsk@newhavenct.gov
Roslyn Hamilton, New Haven Health Department via e-mail: RHamilto@newhavenct.org
Jeff Semancik, Director of DEEP Radiation Division; via e-mail: Jeffrey.Semancik@ct.gov
Margaret Harvey, DPH, Environmental and Occupational Health Assessment Program: margaret.harvey@ct.gov

STATE USE ONLY	
Post Mark Date	
Check #	
Amount	$
Transmittal #	
Record #	

STATE OF CONNECTIC

DEPARTMENT OF PUBLIC HEALTH

ASBESTOS ABATEMENT NOTIFICATION FORM

G17C01

This form is to be completed and postmarked or hand delivered to the Connecticut Department of Public Health at least ten (10) days prior to the start of asbestos abatement, as required by the Regulations of Connecticut State Agencies, Section 19a-332a-3. In case of an emergency, this form is to be completed and postmarked within one (1) working day following the start of asbestos abatement. Faxed originals are not acceptable. Revisions may be faxed unless an additional fee payment is due.

1. TYPE OF NOTIFICATION:

A. NEW X B. BLANKET ___ C. CANCELLATION / POSTPONED C ___ P ___

D. REVISED ___ (ITEMS REVISED) ___ REVISION # ___

E. EMERGENCY DESCRIBE NATURE OF EMERGENCY

2. ABATEMENT CONTRACTOR:

NAME: AIG, INC. LICENSE # 000026

ADDRESS: 16 HAMILTON STREET

CITY: WEST HAVEN STATE: CT ZIP: 06516

PHONE # (203) 932-9639 CONTACT PERSON: IAN SHEA

3. FACILITY (OWNER'S NAME) OWNER/OPERATOR:

NAME: ZSY DEVELOPMENT LLC

ADDRESS: 91 SHELTON AVE

CITY: NEW HAVEN STATE: CT ZIP: 06511

PHONE # 860-569-0095 CONTACT PERSON: GREG BRIGHT

4. NAME OF FACILITY:(FILL IN ADDRESS WHERE ABATEMENT PROJECT IS LOCATED)

ADDRESS: 71 SHELTON AVE.

CITY: NEW HAVEN STATE: CT ZIP: 06511

5.(A) ABATEMENT START DATE: 7/24/2017 *Month/Day/Year format* **5.(B) COMPLETION DATE:** 9/29/2017 *Month/Day/Year format*

(#6 only) *TO BE COMPLETED IF PROJECT IS GREATER THAN 160 SQUARE FEET*

Notification Fee Due: $100.00 + 1% total asbestos abatement cost 100.00

6. TOTAL ABATEMENT PROJECT COST: ___ ***REVISED COST (ONLY FOR REVISIONS):** ___

7. USE OF FACILITY:

A. SCHOOL (K-12)		B. PUBLIC BUILDING		C. MANUFACTURING	X	D. OFFICE		E. COLLEGE	
F. COMMERCIAL		G. CHURCH/SYNAGOGUE		H. RESIDENTIAL, # OF DWELLINGS				I. OTHER	
(I. SPECIFY)									

ADDRESS:
TOWN:

8. BUILDING DATA:

SQUARE FEET: 60000 NUMBER OF FLOORS: 1 AGE: 100 YRS

9. ABATEMENT CLASSIFICATION:

RENOVATION X DEMOLITION ____ ORDERED DEMO (AGENCY ISSUING ORDER) *MUST ATTACH COPY OF DEMO ORDER* ____

10. ABATEMENT TECHNIQUE:

A. FULL CONTAINMENT WITH NEGATIVE AIR ____ B. ALTERNATIVE WORK PRACTICE (PRE-APPROVAL REQUIRED X

(IF AWP, include) Project Designer & LICENSE # JIME TWITCHELL - 000221

C. EXTERIOR ABATEMENT ____ D. SPOT REPAIR (>25 SQ. FT. TOTAL) ____

11. ABATEMENT METHOD:

A. REMOVAL X B. ENCAPSULATION ____ C. ENCLOSURE ____

12. TYPE OF DECONTAMINATION SYSTEM:

A. CONTIGUOUS X B. REMOTE ____ C. BOTH ____

13. TYPE AND AMOUNT OF ASBESTOS TO BE ABATED: (REPORTED IN SQUARE FEET)

FRIABLE MATERIAL		NONFRIABLE MATERIAL	
		Category I	
A. SPRAYED /TROWELED ON:			
B. BOILER INSULATION:		I. FLOOR COVERINGS/TILES:	
C. TANK INSULATION:		J. ROOFING, SPECIFY:	
D. BREECHING INSULATION:		K. GASKETS, PACKINGS:	
E. DUCT INSULATION:		**Category II**	
F. CEILING TILES:		L. TRANSITE BOARD:	
G. OTHER, SPECIFY:		M. OTHER, SPECIFY:	

H.* PIPE INSULATION:	**Use conversion table**	**Total Square Feet**	DECONTAMINATE FACTORY FL, PER AWP 40,000SF
(Pipe diameter) "	*Multiply LF by CF*	*= Total Square Feet*	

14. WASTE DISPOSAL SITE (IF MULTIPLE SITES, LIST SEPARATELY)

NAME:	MODER LANDFILL / HAKES LANDFILL / MINERVA ENTERPRISES / WMNH, INC
ADDRESS:	4400 MOUNT PISGAH RD. / 4376 MANNING RIDGE RD./ 9000 MINERVA RD./ 97 ROCHESTER NECK RD
CITY, STATE, ZIP:	YORK, PA 17402/ PAINTED POST, NY 14870/ PIKE TOWNSHIP, OH 44688/ GONIC, NH 03839
OWNER, OPERATOR:	JODI/ BONNIE/ STEVE CHANDLER/ JOHN MONACO

15. HAULER/ WASTE TRANSPORTER

NAME:	RTL ENTERPRISES / USA HAULING / TRANSWASTE, INC
ADDRESS:	173 PICKERING ST./ 15 MULLEN RD./ 3 BARKER ST.
CITY, STATE, ZIP:	PORTLAND, CT 06480/ ENFIELD,CT 06082/ WALLINGFORD, CT 16492

Signature and Title of Person Completing this Form: ____

Mail to:

DPH
ASBESTOS PROGRAM
410 CAPITOL AVENUE, MS # 51 AIR
PO BOX 340308
HARTFORD CT 06134-0308

Re: 71 SHELTON AVE. (FALL 2016)

STATE OF CONNECTICUT

DEPARTMENT OF PUBLIC HEALTH

ASBESTOS ABATEMENT NOTIFICATION FORM

STATE USE ONLY	
Post Mark Date	
Check #	
Amount	$
Transmittal #	
Record #	

G17C01

This form is to be completed and postmarked or hand delivered to the Connecticut Department of Public Health at least ten (10) days prior to the start of asbestos abatement, as required by the Regulations of Connecticut State Agencies, Section 19a-332a-3. In case of an emergency, this form is to be completed and postmarked within one (1) working day following the start of asbestos abatement. Faxed originals are not acceptable. Revisions may be faxed unless an additional fee payment is due.

1. TYPE OF NOTIFICATION:

A. NEW X B. BLANKET ___ C. CANCELLATION / POSTPONED C ___ P ___

D. REVISED ___ (ITEMS REVISED) ___ REVISION # ___

E. EMERGENCY ___ DESCRIBE NATURE OF EMERGENCY

2. ABATEMENT CONTRACTOR:

NAME: AIG, INC. LICENSE # 000026

ADDRESS: 16 HAMILTON STREET

CITY: WEST HAVEN STATE: CT ZIP: 06516

PHONE # (203) 932-9639 CONTACT PERSON: IAN SHEA

3. FACILITY (OWNER'S NAME) OWNER/OPERATOR:

NAME: ZSY DEVELOPMENT LLC

ADDRESS: 91 SHELTON AVE

CITY: NEW HAVEN STATE: CT ZIP: 06511

PHONE # 860-569-0095 CONTACT PERSON: GREG BRIGHT

4. NAME OF FACILITY:(FILL IN ADDRESS WHERE ABATEMENT PROJECT IS LOCATED)

ADDRESS: 71 SHELTON AVE.

CITY: NEW HAVEN STATE: CT ZIP: 06511

5.(A) ABATEMENT START DATE: **10/31/2016** *Month/Day/Year format* **5.(B) COMPLETION DATE:** **1/31/2017** *Month/Day/Year format*

(#6 only) *TO BE COMPLETED IF PROJECT IS GREATER THAN 160 SQUARE FEET*

Notification Fee Due: $100.00 + 1% total asbestos abatement cost 4,686.96

6. TOTAL ABATEMENT PROJECT COST: 458,696.00 ***REVISED COST (ONLY FOR REVISIONS):** ___

7. USE OF FACILITY:

A. SCHOOL (K-12)		B. PUBLIC BUILDING		C. MANUFACTURING	X	D. OFFICE		E. COLLEGE	
F. COMMERCIAL		G. CHURCH/SYNAGOGUE		H. RESIDENTIAL, # OF DWELLINGS				I. OTHER	
(I. SPECIFY)									

STATE OF CONNECTICUT

DEPARTMENT OF PUBLIC HEALTH

ASBESTOS ABATEMENT NOTIFICATION FORM

STATE USE ONLY	
Post Mark Date	
Check #	
Amount	$
Transmittal #	
Record #	

G17C01

This form is to be completed and postmarked or hand delivered to the Connecticut Department of Public Health at least ten (10) days prior to the start of asbestos abatement, as required by the Regulations of Connecticut State Agencies, Section 19a-332a-3. In case of an emergency, this form is to be completed and postmarked within one (1) working day following the start of asbestos abatement. Faxed originals are not acceptable. Revisions may be faxed unless an additional fee payment is due.

1. TYPE OF NOTIFICATION:

A. NEW ____ B. BLANKET ____ C. CANCELLATION / POSTPONED C ____ P ____

D. REVISED X (ITEMS REVISED) 5(A,B) REVISION # 1

E. EMERGENCY DESCRIBE NATURE OF EMERGENCY

2. ABATEMENT CONTRACTOR:

NAME: AIG, INC. LICENSE # 000026

ADDRESS: 16 HAMILTON STREET

CITY: WEST HAVEN STATE: CT ZIP: 06516

PHONE # (203) 932-9639 CONTACT PERSON: IAN SHEA

3. FACILITY (OWNER'S NAME) OWNER/OPERATOR:

NAME: ZSY DEVELOPMENT LLC

ADDRESS: 91 SHELTON AVE

CITY: NEW HAVEN STATE: CT ZIP: 06511

PHONE # 860-569-0095 CONTACT PERSON: GREG BRIGHT

4. NAME OF FACILITY: (FILL IN ADDRESS WHERE ABATEMENT PROJECT IS LOCATED)

ADDRESS: 71 SHELTON AVE.

CITY: NEW HAVEN STATE: CT ZIP: 06511

5.(A) ABATEMENT START DATE: 11/07/2016 *Month/Day/Year format* **5.(B) COMPLETION DATE:** 2/31/2017 *Month/Day/Year format*

(#6 only) *TO BE COMPLETED IF PROJECT IS GREATER THAN 160 SQUARE FEET*

Notification Fee Due: $100.00 + 1% total asbestos abatement cost 4,686.96

6. TOTAL ABATEMENT PROJECT COST: 458,696.00 ***REVISED COST (ONLY FOR REVISIONS):** ____

7. USE OF FACILITY:

A. SCHOOL (K-12)		B. PUBLIC BUILDING		C. MANUFACTURING	X	D. OFFICE		E. COLLEGE	
F. COMMERCIAL		G. CHURCH/SYNAGOGUE		H. RESIDENTIAL, # OF DWELLINGS				I. OTHER	
(I. SPECIFY)									

STATE OF CONNECTICU

DEPARTMENT OF PUBLIC HEALTH

ASBESTOS ABATEMENT NOTIFICATION FORM

STATE USE ONLY	
Post Mark Date	
Check #	
Amount	$
Transmittal #	
Record #	

G17C01

This form is to be completed and postmarked or hand delivered to the Connecticut Department of Public Health at least ten (10) days prior to the start of asbestos abatement, as required by the Regulations of Connecticut State Agencies, Section 19a-332a-3. In case of an emergency, this form is to be completed and postmarked within one (1) working day following the start of asbestos abatement. Faxed originals are not acceptable. Revisions may be faxed unless an additional fee payment is due.

1. TYPE OF NOTIFICATION:

A. NEW ___ B. BLANKET ___ C. CANCELLATION / POSTPONED C ___ P ___

D. REVISED X (ITEMS REVISED) 5(A) REVISION # 2

E. EMERGENCY DESCRIBE NATURE OF EMERGENCY

2. ABATEMENT CONTRACTOR:

NAME: AIG, INC. LICENSE # 000026

ADDRESS: 16 HAMILTON STREET

CITY: WEST HAVEN STATE: CT ZIP: 06516

PHONE # (203) 932-9639 CONTACT PERSON: IAN SHEA

3. FACILITY (OWNER'S NAME) OWNER/OPERATOR:

NAME: ZSY DEVELOPMENT LLC

ADDRESS: 91 SHELTON AVE

CITY: NEW HAVEN STATE: CT ZIP: 06511

PHONE # 860-569-0095 CONTACT PERSON: GREG BRIGHT

4. NAME OF FACILITY:(FILL IN ADDRESS WHERE ABATEMENT PROJECT IS LOCATED)

ADDRESS: 71 SHELTON AVE.

CITY: NEW HAVEN STATE: CT ZIP: 06511

5.(A) ABATEMENT START DATE: 11/14/2016 *Month/Day/Year format* **5.(B) COMPLETION DATE:** 2/31/2017 *Month/Day/Year format*

(#6 only) *TO BE COMPLETED IF PROJECT IS GREATER THAN 160 SQUARE FEET*

Notification Fee Due: $100.00 + 1% total asbestos abatement cost 4,686.96

6. TOTAL ABATEMENT PROJECT COST: 458,696.00 ***REVISED COST (ONLY FOR REVISIONS):** ___

7. USE OF FACILITY:

A. SCHOOL (K-12)		B. PUBLIC BUILDING		C. MANUFACTURING	X	D. OFFICE		E. COLLEGE	
F. COMMERCIAL		G. CHURCH/SYNAGOGUE		H. RESIDENTIAL, # OF DWELLINGS				I. OTHER	
(I. SPECIFY)									

STATE OF CONNECTICUT

DEPARTMENT OF PUBLIC HEALTH

ASBESTOS ABATEMENT NOTIFICATION FORM

STATE USE ONLY	
Post Mark Date	
Check #	
Amount	$
Transmittal #	
Record #	

G17C01

This form is to be completed and postmarked or hand delivered to the Connecticut Department of Public Health at least ten (10) days prior to the start of asbestos abatement, as required by the Regulations of Connecticut State Agencies, Section 19a-332a-3. In case of an emergency, this form is to be completed and postmarked within one (1) working day following the start of asbestos abatement. Faxed originals are not acceptable. Revisions may be faxed unless an additional fee payment is due.

1. TYPE OF NOTIFICATION:

A. NEW ___ B. BLANKET ___ C. CANCELLATION / POSTPONED C ___ P ___

D. REVISED X (ITEMS REVISED) 5(B) REVISION # 3

E. EMERGENCY DESCRIBE NATURE OF EMERGENCY

2. ABATEMENT CONTRACTOR:

NAME: AIG, INC. LICENSE # 000026

ADDRESS: 16 HAMILTON STREET

CITY: WEST HAVEN STATE: CT ZIP: 06516

PHONE # (203) 932-9639 CONTACT PERSON: IAN SHEA

3. FACILITY (OWNER'S NAME) OWNER/OPERATOR:

NAME: ZSY DEVELOPMENT LLC

ADDRESS: 91 SHELTON AVE

CITY: NEW HAVEN STATE: CT ZIP: 06511

PHONE # 860-569-0095 CONTACT PERSON: GREG BRIGHT

4. NAME OF FACILITY: (FILL IN ADDRESS WHERE ABATEMENT PROJECT IS LOCATED)

ADDRESS: 71 SHELTON AVE.

CITY: NEW HAVEN STATE: CT ZIP: 06511

5.(A) ABATEMENT START DATE: **11/28/2016** *Month/Day/Year format* **5.(B) COMPLETION DATE:** **6/2/2017** *Month/Day/Year format*

(#6 only) *TO BE COMPLETED IF PROJECT IS GREATER THAN 160 SQUARE FEET*

Notification Fee Due: $100.00 + 1% total asbestos abatement cost 4,686.96

6. TOTAL ABATEMENT PROJECT COST: 458,696.00 ***REVISED COST (ONLY FOR REVISIONS):** ___

7. USE OF FACILITY:

A. SCHOOL (K-12)		B. PUBLIC BUILDING		C. MANUFACTURING	X	D. OFFICE		E. COLLEGE	
F. COMMERCIAL		G. CHURCH/SYNAGOGUE		H. RESIDENTIAL, # OF DWELLINGS				I. OTHER	
(I. SPECIFY)									

ADDRESS: ______
TOWN:

8. BUILDING DATA:

SQUARE FEET: 60000 NUMBER OF FLOORS: 1 AGE: 100 YRS

9. ABATEMENT CLASSIFICATION:

RENOVATION X DEMOLITION ____ ORDERED DEMO (AGENCY ISSUING ORDER) *MUST ATTACH COPY OF DEMO ORDER* ______

10. ABATEMENT TECHNIQUE:

A. FULL CONTAINMENT WITH NEGATIVE AIR ______ B. ALTERNATIVE WORK PRACTICE (PRE-APPROVAL REQUIRED X

(IF AWP, include) Project Designer & LICENSE # JIME TWITCHELL - 000221

C. EXTERIOR ABATEMENT ______ D. SPOT REPAIR (>25 SQ. FT. TOTAL) ______

11. ABATEMENT METHOD:

A. REMOVAL X B. ENCAPSULATION ____ C. ENCLOSURE ______

12. TYPE OF DECONTAMINATION SYSTEM:

A. CONTIGUOUS X B. REMOTE ______ C. BOTH ______

13. TYPE AND AMOUNT OF ASBESTOS TO BE ABATED: (REPORTED IN SQUARE FEET)

FRIABLE MATERIAL		NONFRIABLE MATERIAL	
		Category I	
A. SPRAYED /TROWELED ON:			
B. BOILER INSULATION:		I. FLOOR COVERINGS/TILES:	
C. TANK INSULATION:		J. ROOFING, SPECIFY:	
D. BREECHING INSULATION:		K. GASKETS, PACKINGS:	
		Category II	
E. DUCT INSULATION:			
F. CEILING TILES:		L. TRANSITE BOARD:	
G. OTHER, SPECIFY:		M. OTHER, SPECIFY:	DECONTAMINATE FACTORY FL, PER AWP 40,000SF

H.* PIPE INSULATION:	**Use conversion table**	**Total Square Feet**
(Pipe diameter)"	*Multiply LF by CF*	*= Total Square Feet*

14. WASTE DISPOSAL SITE (IF MULTIPLE SITES, LIST SEPARATELY)

NAME:	MODER LANDFILL / HAKES LANDFILL / MINERVA ENTERPRISES / WMNH, INC
ADDRESS:	4400 MOUNT PISGAH RD. / 4376 MANNING RIDGE RD./ 9000 MINERVA RD./ 97 ROCHESTER NECK RD
CITY, STATE, ZIP:	YORK, PA 17402/ PAINTED POST, NY 14870/ PIKE TOWNSHIP, OH 44688/ GONIC, NH 03839
OWNER, OPERATOR:	JODI/ BONNIE/ STEVE CHANDLER/ JOHN MONACO

15. HAULER/ WASTE TRANSPORTER

NAME:	RTL ENTERPRISES / USA HAULING / TRANSWASTE, INC
ADDRESS:	173 PICKERING ST./ 15 MULLEN RD./ 3 BARKER ST.
CITY, STATE, ZIP:	PORTLAND, CT 06480/ ENFIELD,CT 06082/ WALLINGFORD, CT 16492

Signature and Title of Person Completing this Form: ______

Mail to:

DPH
ASBESTOS PROGRAM
410 CAPITOL AVENUE, MS # 51 AIR
PO BOX 340308
HARTFORD CT 06134-0308

Re: 71 SHELTON AVE. (FALL 2016)

STATE OF CONNECTICUT

DEPARTMENT OF PUBLIC HEALTH

ASBESTOS ABATEMENT NOTIFICATION FORM

STATE USE ONLY	
Post Mark Date	
Check #	
Amount	$
Transmittal #	
Record #	

G17C01

This form is to be completed and postmarked or hand delivered to the Connecticut Department of Public Health at least ten (10) days prior to the start of asbestos abatement, as required by the Regulations of Connecticut State Agencies, Section 19a-332a-3. In case of an emergency, this form is to be completed and postmarked within one (1) working day following the start of asbestos abatement. Faxed originals are not acceptable. Revisions may be faxed unless an additional fee payment is due.

1. TYPE OF NOTIFICATION:

A. NEW ____ B. BLANKET ____ C. CANCELLATION / POSTPONED C ____ P ____

D. REVISED X (ITEMS REVISED) 5(B) REVISION # 4

E. EMERGENCY DESCRIBE NATURE OF EMERGENCY

2. ABATEMENT CONTRACTOR:

NAME: AIG, INC. LICENSE # 000026

ADDRESS: 16 HAMILTON STREET

CITY: WEST HAVEN STATE: CT ZIP: 06516

PHONE # (203) 932-9639 CONTACT PERSON: IAN SHEA

3. FACILITY (OWNER'S NAME) OWNER/OPERATOR:

NAME: ZSY DEVELOPMENT LLC

ADDRESS: 91 SHELTON AVE

CITY: NEW HAVEN STATE: CT ZIP: 06511

PHONE # 860-569-0095 CONTACT PERSON: GREG BRIGHT

4. NAME OF FACILITY:(FILL IN ADDRESS WHERE ABATEMENT PROJECT IS LOCATED)

ADDRESS: 71 SHELTON AVE.

CITY: NEW HAVEN STATE: CT ZIP: 06511

5.(A) ABATEMENT START DATE: **11/28/2016** *Month/Day/Year format* **5.(B) COMPLETION DATE:** **7/3/2017** *Month/Day/Year format*

(#6 only) *TO BE COMPLETED IF PROJECT IS GREATER THAN 160 SQUARE FEET*

Notification Fee Due: $100.00 + 1% total asbestos abatement cost 4,686.96

6. TOTAL ABATEMENT PROJECT COST: 458,696.00 ***REVISED COST (ONLY FOR REVISIONS):**

7. USE OF FACILITY:

A. SCHOOL (K-12)		B. PUBLIC BUILDING		C. MANUFACTURING	X	D. OFFICE		E. COLLEGE	
F. COMMERCIAL		G. CHURCH/SYNAGOGUE		H. RESIDENTIAL, # OF DWELLINGS				I. OTHER	
(I. SPECIFY)									

ADDRESS: ______
TOWN:

8. BUILDING DATA:

SQUARE FEET: 60000 NUMBER OF FLOORS: 1 AGE: 100 YRS

9. ABATEMENT CLASSIFICATION:

RENOVATION X DEMOLITION ____ ORDERED DEMO (AGENCY ISSUING ORDER) *MUST ATTACH COPY OF DEMO ORDER* ____

10. ABATEMENT TECHNIQUE:

A. FULL CONTAINMENT WITH NEGATIVE AIR ____ B. ALTERNATIVE WORK PRACTICE (PRE-APPROVAL REQUIRED X

(IF AWP, include) **Project Designer &** LICENSE # JIME TWITCHELL - 000221

C. EXTERIOR ABATEMENT ____ D. SPOT REPAIR (>25 SQ. FT. TOTAL) ____

11. ABATEMENT METHOD:

A. REMOVAL X B. ENCAPSULATION ____ C. ENCLOSURE ____

12. TYPE OF DECONTAMINATION SYSTEM:

A. CONTIGUOUS X B. REMOTE ____ C. BOTH ____

13. TYPE AND AMOUNT OF ASBESTOS TO BE ABATED: (REPORTED IN SQUARE FEET)

FRIABLE MATERIAL		NONFRIABLE MATERIAL	
		Category I	
A. SPRAYED /TROWELED ON:			
B. BOILER INSULATION:		I. FLOOR COVERINGS/TILES:	
C. TANK INSULATION:		J. ROOFING, SPECIFY:	
D. BREECHING INSULATION:		K. GASKETS, PACKINGS:	
E. DUCT INSULATION:		**Category II**	
F. CEILING TILES:		L. TRANSITE BOARD:	
G. OTHER, SPECIFY:		M. OTHER, SPECIFY:	DECONTAMINATE FACTORY FL, PER AWP 40,000SF

H.* PIPE INSULATION:	**Use conversion table**	**Total Square Feet**
(Pipe diameter)"	*Multiply LF by CF*	*= Total Square Feet*

14. WASTE DISPOSAL SITE (IF MULTIPLE SITES, LIST SEPARATELY)

NAME:	MODER LANDFILL / HAKES LANDFILL / MINERVA ENTERPRISES / WMNH, INC
ADDRESS:	4400 MOUNT PISGAH RD. / 4376 MANNING RIDGE RD./ 9000 MINERVA RD./ 97 ROCHESTER NECK RD
CITY, STATE, ZIP:	YORK, PA 17402/ PAINTED POST, NY 14870/ PIKE TOWNSHIP, OH 44688/ GONIC, NH 03839
OWNER, OPERATOR:	JODI/ BONNIE/ STEVE CHANDLER/ JOHN MONACO

15. HAULER/ WASTE TRANSPORTER

NAME:	RTL ENTERPRISES / USA HAULING / TRANSWASTE, INC
ADDRESS:	173 PICKERING ST./ 15 MULLEN RD./ 3 BARKER ST.
CITY, STATE, ZIP:	PORTLAND, CT 06480/ ENFIELD,CT 06082/ WALLINGFORD, CT 16492

Signature and Title of Person Completing this Form: ______

Mail to:
DPH
ASBESTOS PROGRAM
410 CAPITOL AVENUE, MS # 51 AIR
PO BOX 340308
HARTFORD CT 06134-0308

October 1[illegible], 2016

Re: 71 SHELTON AVE. (FALL 2016)

ChemScope INDUSTRIAL HYGIENE • ENVIRONMENTAL CHEMISTRY
15 Moulthrop Street, North Haven, CT 06473-3686 • Phone (203) 865-5605 • Fax (203) 498-1610

Abatement Industries Group, Inc.
16 Hamilton Street
West Haven CT 06516

PO #: G17C01
Date: 06/25/2017
CS#: 193-186

Personal sample(s) from , 71 Shelton Avenue, New Haven CT, Tent #8, received by Chem Scope, Inc. on 06/12/2017:

NIOSH Method 7400 (Issue #2: 15 August 1994) is used for Phase Contrast Microscopy (PCM) air samples. A minimum of two field blanks must be submitted for each set of samples. It is Chem Scope's policy that in the unlikely event that there is to be any deviation from the standard test you will be consulted by phone before the work. Those clients who have not had NIOSH 582 or AHERA asbestos training courses (either supervisor or project monitor) should consult with the laboratory director for more information. The test parameters are further explained in the analytical report.

For samples received and not collected by Chem Scope the air sample concentrations reported are based in part upon information provided by the client.

We will retain air samples for at least one month unless you advise us otherwise.

You are welcome to visit the laboratory at any time to discuss the work, monitor the work or verify our testing services. We appreciate your business and encourage any feedback regarding improvement of our services or our quality system.

Suzanne Cristante *Laboratory Director* *SC*	*or*	*Izabela Kremens* *Quality Manager* *IK*	*or*	*Ronald D. Arena* *Senior Consultant* *RDA*

See test parameters on reverse side of page.
We would love to hear from your. Comments? Questions?
Please call or email us at chem.scope@snet.net

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994;
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Client ID	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA
71 Shelton Avenue, New Haven CT (Job #G17C01)																
CS# 193-186																
193-186-1		Personal	Cust	5/30/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	Guatatoca Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010
193-186-2		Excursion	Cust	5/30/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	D. Alvario Half Face-Clean Up	<7 f/mm2	< 0.037	< 0.037	0.037	ZW	6/19/17	<0.010
193-186-3		Blank	Cust	5/30/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-186-4		Blank	Cust	5/30/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-186-5		Personal	Cust	5/31/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	J. Flores Half Face Cleanup	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010
193-186-6		Excursion	Cust	5/31/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	D. Alvario Half Face Cleanup	<7 f/mm2	< 0.045	< 0.045	0.045	ZW	6/19/17	<0.010
193-186-7		Blank	Cust	5/31/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-186-8		Blank	Cust	5/31/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	

AIHA LAP, LLC Accredited Laboratory #100134
Connecticut Approved Environmental Lab PH 0581
The results are mathematically corrected for blanks.
*These page numbers represent the number of pages for the Certificate of Analysis section only and additional pages are associated with this report:

1. For all reports, signature page (1 page, 2-sided) and air sample data sheets (2 pages)/chain of custody (See CS#193-182)
2. For finals /samples collected by Chem Scope, drawing(s). (Not Applicable)
3. Additional documentation required for schools are referenced in the school report contents page. (Not Applicable)

This report pertains only to the samples tested and may not be reproduced in part.
The condition of the samples at the time of receipt was acceptable unless otherwise noted.

F/mm2 = Fibers / millimeter squared TWA = Time Weighted Average PC = Possible Contamination UC = Uncountable
F/CC = Fibers / cubic centimeter = the calculated concentration of fibers in the air volume sampled.
Result (f/cc) = The comparison of the calculated F/CC with the Reporting Limit (f/cc)
Reporting Limit (f/cc) = Lowest measurable concentration based on volume of air drawn per sample (minimum reporting 0.01 f/cc)
The calculated 8-HR TWA assumes that the individual being monitored had no other exposures other than the indicated sampling time.

Reviewed by: JC Date: 6/27/17

PARAMETERS OF THE NIOSH 7400 METHOD (Revised 05/22/2015)
(Issue #2: 15 August 1994)

1. *The method counts all fibers greater than 5 microns in length whether or not they area asbestos fibers.*

2. *The method is used for OSHA compliance for worker personal exposure sampling. The OSHA compliance limits are:*

PEL (Permissible Exposure Limit):
0.1 fibers/cubic centimeter (f/cc) for an 8 hour time weighted average.

EL (Excursion Limit):
1.0 fibers/cubic centimeter (f/cc) for a 30 minute sample at the peak exposure during the day.

3. *The method is used for State of Connecticut/EPA required final air testing after an asbestos abatement project. The regulations require that at least five samples be collected aggressively in each contained work area using forced air blown on the work area surfaces. The regulations require that each of the final samples have concentrations below 0.01 f/cc which is the Limit of Detection in the EPA protocol.*

4. *The intralab relative standard of deviation of the method (CV) for this laboratory is expressed below as a function of filter density in fibers/square mm:*

Fibers/sq mm	CV
<25.5	0.51
25.6-64.3	0.37
64.4-127	0.24
>127	0.14

5. *The upper 95% confidence levels (UCL):*

$$UCL = \frac{2X + 2.25 + [(2.25 + 2X)^2 - 4(1 - 2.25 S_r^2) X^2]^{1/2}}{2(1 - 2.23 S_r^2)}$$

The lower 95% confidence levels (LCL):

$$LCL = \frac{2X + 4 - [(4 + 2X)^2 - 4(1 - 4 S_r^2) X^2]^{1/2}}{2(1 - 4 S_r^2)}$$

Where $S_r = 0.45$ (based on NIOSH 7400 method) is the subjective interlaboratory relative standard deviation, which is close to the total interlaboratory S_r when approximately 100 fibers are counted.

X = total fibers counted on samples.

Note that the range between these two limits represents 90% of the total range.

6. *Fiber counts outside the 100-1300 fibers/mm2 range are "greater than optimal variability" and "probably biased".*

CS#193 - 186

PO#____________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

Mill.Y__N__
Faxed ✓
Called ✓
Logged ✓

Sample Source 71 Shelton Ave New Haven, CT Job # 617001

Sampled by ____________ Date Sampled ________ Customer Name A.I.G

Analyst Ziyang Wang Date Received 6/12/17 3pm NY Date Tested 6/19/17

Sample #/ Description	Time Start	End	Flow l/m Start	End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-186-1 — 1 Date: 5-30-17 Mask: 1/2F Name: Guatatoca SS# Code: 1 Task: Clean up	715 Am	3pm	1.6	1.6		1/100			
193-186-2 — 2 Date: 5-30-17 Mask: 1/2F Name: Alvario SS# Code: 5 Task: Clean up	715 Am	8Am	1.6	1.6		0/100			
3 Date: 5-30-17 Mask: Name: Open SS# Code: __ Task:	Open								
4 Date: 5-30-17 Mask: Name: CLOSED SS# Code: __ Task:	CLOSED								
Date: Mask: Name: SS# Code: __ Task:									

Report Reviewed by NA Date ________ Blank(s) Received? Y X N ____

Field Blanks	193-186-3	0/100	Reference Slide #:
Laboratory Blank	193-186-4	0/100	B-LAB2-2

Project 71 Shelton Ave

Location Tent #8 Area 6th East

Foreman C. Powers

Superintendent Ian Shea

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ____________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TRZ: 170-233-1

CS# 193-186

PO#

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

Mill Y__ N__
Faxed ✓
Called ✓
Logged ✓

Sample Source 71 Shelton AVE New HAVEN, Ct. Job # 617001

Sampled by ______ Date Sampled ______ Customer Name A.I.G

Analyst Zhyong Wang Date Received 6/12/17 3:00PM NY Date Tested 6/19/17

Sample #/ Description	Time Start	End	Flow l/m Start	End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-186-5 — 1 Date: 5-31-17 Mask: 1/2R Name: J. Flores SS# Code: 1 Task: Cleanup	715 Am	3pm	2.1	2.1		1.5/100			
193-186-6 — 2 Date: 5-31-17 Mask: 1/2F Name: D. Alvarez SS# Code: 5 Task: Clean up	715 Am	745 Am	2.0	2.0		0/100			
3 Date: 5-31-17 Mask: Name: Open SS# Code: Task:	Open								
4 Date: 5-31-17 Mask: Name: CLOSED SS# Code: Task:	CLOSED								
Date: Mask: Name: SS# Code: Task:									

Report Reviewed by MA Date ______ Blank(s) Received? Y X N ___

Field Blanks / Laboratory Blank		Reference Slide #:
193-186-7	0/100	B-LAB2-2
193-186-8	0/100	

Project 71 Shelton AVE.

Location Tent #8 GH East.

Foreman C Powers

Superintendent IAN Shea.

Sample Codes:
1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TRL: 170-233-1

ChemScope INDUSTRIAL HYGIENE • ENVIRONMENTAL CHEMISTRY
15 Moulthrop Street, North Haven, CT 06473-3686 • Phone (203) 865-5605 • Fax (203) 498-1610

Abatement Industries Group, Inc.
16 Hamilton Street
West Haven CT 06516

PO #: G17C01
Date: 06/25/2017
CS#: 193-194

Personal sample(s) from , 71 Shelton Avenue, New Haven CT, , received by Chem Scope, Inc. on 06/12/2017:

NIOSH Method 7400 (Issue #2: 15 August 1994) is used for Phase Contrast Microscopy (PCM) air samples. A minimum of two field blanks must be submitted for each set of samples. It is Chem Scope's policy that in the unlikely event that there is to be any deviation from the standard test you will be consulted by phone before the work. Those clients who have not had NIOSH 582 or AHERA asbestos training courses (either supervisor or project monitor) should consult with the laboratory director for more information. The test parameters are further explained in the analytical report.

For samples received and not collected by Chem Scope the air sample concentrations reported are based in part upon information provided by the client.

We will retain air samples for at least one month unless you advise us otherwise.

You are welcome to visit the laboratory at any time to discuss the work, monitor the work or verify our testing services. We appreciate your business and encourage any feedback regarding improvement of our services or our quality system.

Suzanne Cristante *or* *Izabela Kremens* *or* *Ronald D. Arena*
Laboratory Director *Quality Manager* *Senior Consultant*
SC *IK* *RDA*

See test parameters on reverse side of page.
We would love to hear from your. Comments? Questions?
Please call or email us at chem.scope@snet.net

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA
71 Shelton Avenue, New Haven CT (Job #G17C01)															
CS# 193-194															
193-194-1	Personal	Cust	4/28/17	NY	6/12/17	AIG, Inc.	Tent #6	R. Flores Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010
193-194-2	Excursion	Cust	4/28/17	NY	6/12/17	AIG, Inc.	Tent #6	Z. Aguilar Half Face-Clean Up	<7 f/mm2	< 0.045	< 0.045	0.045	ZW	6/19/17	<0.010
193-194-3	Blank	Cust	4/28/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-4	Blank	Cust	4/28/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-5	Personal	Cust	5/2/17	NY	6/12/17	AIG, Inc.	Tent #6	Z. Aguilar Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010
193-194-6	Excursion	Cust	5/2/17	NY	6/12/17	AIG, Inc.	Tent #6	R. Flores Half Face-Clean Up	<7 f/mm2	< 0.045	< 0.045	0.045	ZW	6/19/17	<0.010
193-194-7	Blank	Cust	5/2/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-8	Blank	Cust	5/2/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-9	Personal	Cust	5/3/17	NY	6/12/17	AIG, Inc.	Tent #6	Rivera Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010
193-194-10	Excursion	Cust	5/3/17	NY	6/12/17	AIG, Inc.	Tent #6	Z. Aguilar Half Face-Clean Up	UC				ZW	6/19/17	
193-194-11	Blank	Cust	5/3/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-12	Blank	Cust	5/3/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-13	Personal	Cust	5/4/17	NY	6/12/17	AIG, Inc.	Tent #7	R. Flores Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010
193-194-14	Excursion	Cust	5/4/17	NY	6/12/17	AIG, Inc.	Tent #7	Z. Aguilar Half Face-Clean Up	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	6/19/17	<0.010
193-194-15	Blank	Cust	5/4/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-16	Blank	Cust	5/4/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-17	Personal	Cust	5/22/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	D. Alvario Half Face Cleanup	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010
193-194-18	Personal	Cust	5/22/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	J. Flores Half Face Cleanup	<7 f/mm2	< 0.021	< 0.021	0.021	ZW	6/19/17	<0.010
193-194-19	Blank	Cust	5/22/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-20	Blank	Cust	5/22/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-21	Personal	Cust	5/23/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	D. Alvario Half Face Cleanup	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010
193-194-22	Excursion	Cust	5/23/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	J. Flores Half Face Cleanup	<7 f/mm2	< 0.030	< 0.030	0.030	ZW	6/19/17	<0.010
193-194-23	Blank	Cust	5/23/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-24	Blank	Cust	5/23/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-25	Personal	Cust	5/24/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	D. Alvario Half Face Cleanup	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010
193-194-26	Excursion	Cust	5/24/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	Guatatoca Half Face-Clean Up	<7 f/mm2	< 0.028	< 0.028	0.028	ZW	6/19/17	<0.010
193-194-27	Blank	Cust	5/24/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-28	Blank	Cust	5/24/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-29	Personal	Cust	5/25/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	D. Alvario Half Face Cleanup	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010
193-194-30	Excursion	Cust	5/25/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	F. Paredes Half Face-Cleanup	<7 f/mm2	< 0.030	< 0.030	0.030	ZW	6/19/17	<0.010
193-194-31	Blank	Cust	5/25/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-32	Blank	Cust	5/25/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-33	Personal	Cust	5/26/17	NY	6/12/17	AIG, Inc.	Tent #8 6H East	D. Alvario Half Face Cleanup	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/19/17	<0.010

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy. NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA
193-194-34	Blank	Cust	5/26/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	
193-194-35	Blank	Cust	5/26/17	NY	6/12/17				<7 f/mm2				ZW	6/19/17	

AIHA LAP, LLC Accredited Laboratory #100134
Connecticut Approved Environmental Lab PH 0581
The results are mathematically corrected for blanks.
*These page numbers represent the number of pages for the Certificate of Analysis section only and additional pages are associated with this report:

1. For all reports, signature page (1 page, 2-sided) and air sample data sheets (9 pages)/chain of custody (See CS#193-182)
2. For finals /samples collected by Chem Scope, drawing(s). (Not Applicable)
3. Additional documentation required for schools are referenced in the school report contents page. (Not Applicable)

This report pertains only to the samples tested and may not be reproduced in part.
The condition of the samples at the time of receipt was acceptable unless otherwise noted.

F/mm2 = Fibers / millimeter squared TWA = Time Weighted Average PC = Possible Contamination UC = Uncountable
F/CC = Fibers / cubic centimeter = the calculated concentration of fibers in the air volume sampled.
Result (f/cc) = The comparison of the calculated F/CC with the Reporting Limit (f/cc)
Reporting Limit (f/cc) = Lowest measurable concentration based on volume of air drawn per sample (minimum reporting 0.01 f/cc)
The calculated 8-HR TWA assumes that the individual being monitored had no other exposures other than the indicated sampling time.

Reviewed by: JC Date: 6/22/17

PARAMETERS OF THE NIOSH 7400 METHOD (Revised 05/22/2015)
(Issue #2: 15 August 1994)

1. *The method counts all fibers greater than 5 microns in length whether or not they area asbestos fibers.*

2. *The method is used for OSHA compliance for worker personal exposure sampling. The OSHA compliance limits are:*

PEL (Permissible Exposure Limit):
0.1 fibers/cubic centimeter (f/cc) for an 8 hour time weighted average.

EL (Excursion Limit):
1.0 fibers/cubic centimeter (f/cc) for a 30 minute sample at the peak exposure during the day.

3. *The method is used for State of Connecticut/EPA required final air testing after an asbestos abatement project. The regulations require that at least five samples be collected aggressively in each contained work area using forced air blown on the work area surfaces. The regulations require that each of the final samples have concentrations below 0.01 f/cc which is the Limit of Detection in the EPA protocol.*

4. *The intralab relative standard of deviation of the method (CV) for this laboratory is expressed below as a function of filter density in fibers/square mm:*

Fibers/sq mm	CV
<25.5	0.51
25.6-64.3	0.37
64.4-127	0.24
>127	0.14

5. *The upper 95% confidence levels (UCL):*

$$UCL = \frac{2X + 2.25 + [(2.25 + 2X)^2 - 4(1 - 2.25 S_r^2) X^2]^{1/2}}{2(1 - 2.23 S_r^2)}$$

The lower 95% confidence levels (LCL):

$$LCL = \frac{2X + 4 - [(4 + 2X)^2 - 4(1 - 4 S_r^2) X^2]^{1/2}}{2(1 - 4 S_r^2)}$$

Where $S_r = 0.45$ (based on NIOSH 7400 method) is the subjective interlaboratory relative standard deviation, which is close to the total interlaboratory S_r when approximately 100 fibers are counted.

X = total fibers counted on samples.

Note that the range between these two limits represents 90% of the total range.

6. *Fiber counts outside the 100-1300 fibers/mm2 range are "greater than optimal variability" and "probably biased".*

CS# 193-194

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

Mill - Y__ N__
Faxed ___
Called ___
Logged ✓

Sample Source: 71 Shelton Ave. New Haven, Ct. Job #: G17C01

Sampled By: Date Sampled: Customer Name:

Analyst: Liyang Wang Date Received: 6/12/17 3:00 PM NY Date Tested: 6/19/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193-194-1 1 Date: 4-28-17 Mask 1/2F Name: R. Flores SS# Code: 1 Task: Clean up	715 Am	3pm	2.1	2.1		1/100			
193-194-2 2 Date: 4-28-17 Mask 1/2F Name: Aguilar SS# Code: 5 Task: Clean up	715 Am	745 Am	2.0	2.0		0/100			
3 Date: 4-28-17 Mask Name: Open SS# Code: Task:	Open								
4 Date: 4-28-17 Mask Name: CLOSED SS# Code: Task:	CLOSED								
Date: Mask Name: SS# Code: Task:									

Report Reviewed By: N/A Date:

Blank(s) Received? Y ✓ N__

Field Blanks	193-194-3	0/100	Reference Slide #: B-LAB2-2
	193-194-4	0/100	
Laboratory Blank			

Project: 71 Shelton Ave

Location: Tent #6

Foreman: C Flowers

Superintendent: Fran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-3
TRC: 120-233-1

I, ______________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

CS# 193-194

PO# ______________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

NIll.Y__N__
Faxed ✓
Called ✓
Logged ✓

Sample Source 71 Shelton AVE, New HAVEN, Ct. Job # G17C01

Sampled by ______________ Date Sampled ________ Customer Name A.I.G

Analyst Qiyang Wang Date Received 6/12/17 3PM NY Date Tested 6/19/17

Sample #/ Description	Time Start	Time End	Flow 1/m Start	Flow 1/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-194-5 1 Date: 5-2-18 Mask: 1/2 P Name: Aguilar SS# Code: __ Task: Cleanup	11Am	3pm	2.1	2.1		1/100			
193-194-6 2 Date: 5-2-17 Mask: 1/2 P Name: Flores SS# Code: __ Task: Clean up	11Am	1130 Am	2.0	2.0		0/100			
3 Date: 5-2-17 Mask: ~~Fa~~ Name: Open SS# Code: __ Task:	Open								
Date: 5-2-17 Mask: Name: SS# CLOSED Code: __ Task:	CLOSED								
4 Date: Mask: Name: SS# Code: __ Task:									

Report Reviewed by MB Date ________ Blank(s) Received? Y X N ____

Field Blanks / Laboratory Blank			Reference Slide #:
Field Blanks	193-194-7	0/100	B-LAB2-2
Laboratory Blank	193-194-8	0/100	

Project 71 Shelton Ave

Location Tent #6

Foreman C flowers

Superintendent Fran Mooney

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TRL: 170-233-1

CS# 193-194

PO#______________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

MILLY___
Faxed ✓
Called ✓
Logged ✓

Sample Source 71 Shelton Ave Job 617C01

Sampled by ______________ Date Sampled ________ Customer Name A.I.G

Analyst Ziyang Wang Date Received 6/12/17 3:00 PM NY Date Tested 6/19/17

Sample #/ Description	Time Start	End	Flow l/m Start	End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-194-9 1 Date: 5-3-17 Mask: 1/2 F Name: Rivera SS# Code: 1 Task: Clean up	715 Am	3pm	1.8	1.8		2/101			
193-194-10 2 Date: 5-3-17 Mask: 1/2 F Name: Aguilar SS# Code: 5 Task: Clean up	715 Am	745 Am	2.0	2.0	Uncountable				
3 Date: Mask: Name: Open SS# Code: ___ Task:	Open								
4 Date: Mask: Name: CLOSED SS# Code: ___ Task:	Closed								
Date: Mask: Name: SS# Code: ___ Task:									

Report Reviewed by NM Date ________ Blank(s) Received? Y X N ___

Field Blanks	193-194-11	0/100	Reference Slide #:
Laboratory Blank	193-194-12	0/100	B-LAB2-2

Project 71 Shelton Ave

Location Tent#6

Foreman C Powers

Superintendent Fran Mooney

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ________________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TRZ: 170-233-1

PO#______________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

NILLY__N__
Faxed__
Called__
Logged ✓

Sample Source 71 Shelton Ave New Haven, Ct. **Job #** 617 C01

Sampled by______________ **Date Sampled**________ **Customer Name** A.I.G

Analyst Ziyang Wang Date Received 6/12/17 3:00 PM NY Date Tested 6/19/17

Sample #/ Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-194-13 1 Date: 5-4-17 Mask: 1/2F Name: Flores SS# Code: 1 Task: Clean up	715 am	3pm	2.0	2.0		0/100			
193-194-14 2 Date: 5-4-17 Mask: 1/2F Name: Aguilar SS# Code: 5 Task: Clean up	715 am	745 am	2.1	2.1		1/100			
3 Date: 5-4-17 Mask: Name: Open SS# Code:__ Task:	Open								
4 Date: 5-4-17 Mask: Name: SS# Code:__ Task: Closed	Closed								
Date: Mask: Name: SS# Code:__ Task:									

Report Reviewed by NA Date________ Blank(s) Received? Y X N____

Field Blanks	193-194-15	0/100	Reference Slide #: B-LAB2-2
Laboratory Blank	193-194-16	0/100	

Project 71 Shelton Ave

Location Tent #7

Foreman C Powers

Superintendent Fran Mooney

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ____________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-9043
TRL: 170-233-1

CS# 193-194

PO#____________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

Mill.Y__N__
Faxed ✓
Called ✓
Logged ✓

Sample Source 71 Shelton Ave. New Haven, Ct Job # 617C01

Sampled by ____________ Date Sampled ________ Customer Name A.I.G

Analyst Zhyang Wang Date Received 6/12/17 3:00 PM NY Date Tested 6/19/17

Sample #/ Description	Time Start	Time End	Flow 1/m Start	Flow 1/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-194-17 — 1 Date: 5-22-17 Mask: 1/2F Name: D. Alvarro SS# Code: 1 Task: Clean up	11Am	3pm	2.1	2.1		0/100			
193-194-18 — 2 Date: 5-22-17 Mask: 1/2F Name: J. Flores SS# Code: 5 Task: Clean up	11Am	Noon	2.1	2.1		0/100			
3 Date: 5-22-17 Mask: Name: Open SS# Code: ___ Task:	Open								
4 Date: 5-22-17 Mask: Name: Closed SS# Code: ___ Task:	Closed								
Date: Mask: Name: SS# Code: ___ Task:									

Report Reviewed by MH ________ Date ________ Blank(s) Received? Y X N ____

Field Blanks / Laboratory Blank			Reference Slide #:
Field Blanks	193-194-19	0/100	B-LAB2-2
Laboratory Blank	193-194-20	0/100	

Project 71 Shelton Ave (Fall 2016)

Location Test #8 6H East

Foreman C Powers

Superintendent Ian Shea

Sample Codes:
1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TR2: 170-233-1

CS# 193-194

PO#______________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

Mill Y__ N__
Faxed__
Called ✓
Logged ✓

Sample Source 71 Shelton AVE. New HAVEN, Ct Job # 617001

Sampled by ______________ Date Sampled ________ Customer Name A.I.G

Analyst Zhifang Wang Date Received 6/12/17 NY 3:00 PM Date Tested 6/19/17

Sample #/ Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-194-21 1 Date: 5-23-17 Mask: 1/2F Name: Alvario SS# Code: 1 Task: Cleanup	~~715~~ 730 AM	3pm	2.1	2.1		0/100			
193-194-22 2 Date: 5-23-17 Mask: 1/2F Name: J Flores SS# Code: 5 Task: Cleanup	715 AM	8AM	2.0	2.0		1/100			
3 Date: 5-23-17 Mask: Name: open SS# Code:__ Task:	Open								
4 Date: 5-23-17 Mask: Name: CLOSED SS# Code:__ Task:	CLOSED								
Date: Mask: Name: SS# Code:__ Task:									

Report Reviewed by MH Date________ Blank(s) Received? Y X N____

Field Blanks / Laboratory Blank			Reference Slide #:
Field Blanks {	193-194-23	0/100	B-LAB2-2
Laboratory Blank	193-194-24	0/100	

Project 71 Shelton AVE (FAll 2016)

Location Tent #8 6HEAST

Foreman C Powers

Superintendent IAN Shea.

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ALE: 190-904-3
TRL: 170-233-1

CS# 193-194

PO#__________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

Mill.Y_ N_
Faxed __
Called ✓
Logged ✓

Sample Source 71 Shelton Ave New Haven, Ct. Job # 61701

Sampled by ________ Date Sampled ______ Customer Name A.I.G

Analyst Ziyang Wang Date Received 6/12/17 3:00PM NY Date Tested 6/19/17

Sample #/ Description	Time Start	End	Flow l/m Start	End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-194-25 1 Date: 5-24-17 Mask: 1/2F Name: Alvaro SS# Code: 1 Task: Clean up	715 Am	3pm	2.1	2.1		0/100			
193-194-26 2 Date: 5-24-17 Mask: 1/2F Name: Guatatoca. SS# Code: 5 Task: Clean up	715 Am	8Am	2.1	2.1		2/100			
3 Date: 5-24-17 Mask: Name: Open SS# Code: _ Task:	Open								
4 Date: 5-24-17 Mask: Name: CLOSED SS# Code: _ Task:	CLOSED								
Date: Mask: Name: SS# Code: _ Task:									

Report Reviewed by MA Date _____ Blank(s) Received? Y X N__

Field Blanks	193-194-27	0/100	Reference Slide #:
Laboratory Blank	193-194-28	0/100	B-LAB2-2

Project 71 Shelton Ave

Location Tent#8 Area 6 East

Foreman C Powers

Superintendent IAN Shea

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE = 190-904-3
TRL = 170-233-1

CS# 193-194

PO#________________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

Mill.Y_N_
Faxed____
Called ✓
Logged ✓

Sample Source 71 Shelton AVE New HAVEN, Ct Job # 617C01

Sampled by ______________ Date Sampled ________ Customer Name A.I.G

Analyst Ziyang Wang Date Received 6/12/17 3:00 PM NY Date Tested 6/19/17

Sample #/ Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
1 Date: 5-25-17 Mask: 1/2F Name: Alvarado SS# Code: 1 Task: Clean up (193-194-29)	715 Am	3pm	2.1	2.1		0/100			
2 Date: 5-25-17 Mask: 1/2F Name: Paredes SS# Code: 5 Task: Clean up (193-194-30)	715 Am	8Am	2.0	2.0		0/100			
3 Date: 5-25-17 Mask: Name: Open SS# Code: __ Task:	Open								
4 Date: 5-25-17 Mask: Name: CLOSED SS# Code: __ Task:	CLOSED								
Date: Mask: Name: SS# Code: __ Task:									

Report Reviewed by MW Date________ Blank(s) Received? Y X N____

Field Blanks	193-194-31	0/100	Reference Slide #:
Laboratory Blank	193-194-32	0/100	B-LAB2-2

Project 71 Shelton AVE

Location Tent #8 Area 6H EAST

Foreman C Powers

Superintendent FAW Shea

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ____________________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TRCS 170-233-1

CS# 193-194

PO#__________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

Mill.Y__N__
Faxed ✓
Called ✓
Logged ✓

Sample Source 71 Shelton Ave New Haven Ct **Job #** 617C01

Sampled by ______ **Date Sampled** ______ **Customer Name** A.I.G

Analyst Zhang Wang Date Received 6/12/17 NY 3:00 PM Date Tested 6/19/17

Sample #/ Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-194-35 **1** Date: 5-26-17 Mask: 1/2F Name: Alvarado SS# Code: 1 Task: Clean up	715 Am	930 Am	2.1	2.1		0/100			
193-194-34 PH 6/13/17 **2** Date: 5-26-17 Mask: Name: open SS# Code: __ Task:	Open								
3 Date: 5-26-17 Mask: Name: Closed SS# Code: __ Task:	Closed								
Date: Mask: Name: SS# Code: __ Task:									
Date: Mask: Name: SS# Code: __ Task:									

Report Reviewed by MA Date ______ Blank(s) Received? Y X N ___

Field Blanks	193-194-34	0/100	Reference Slide #: B-LAB2-2
Laboratory Blank	193-194-35	0/100	

Project 71 Shelton Ave

Location Tent #8 Area 6H East

Foreman C Powers

Superintendent Dan Shea

Sample Codes:
1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TRL: 170-233-1

ChemScope INDUSTRIAL HYGIENE • ENVIRONMENTAL CHEMISTRY
15 Moulthrop Street, North Haven, CT 06473-3686 • Phone (203) 865-5605 • Fax (203) 498-1610

Abatement Industries Group, Inc.
16 Hamilton Street
West Haven CT 06516

PO #: G17C01
Date: 06/06/2017
CS#: 193-88

Personal sample(s) from , 71 Shelton Avenue, New Haven CT, Tents #4, #5, #6 and #7, received by Chem Scope, Inc. on 05/25/2017:

NIOSH Method 7400 (Issue #2: 15 August 1994) is used for Phase Contrast Microscopy (PCM) air samples. A minimum of two field blanks must be submitted for each set of samples. It is Chem Scope's policy that in the unlikely event that there is to be any deviation from the standard test you will be consulted by phone before the work. Those clients who have not had NIOSH 582 or AHERA asbestos training courses (either supervisor or project monitor) should consult with the laboratory director for more information. The test parameters are further explained in the analytical report.

For samples received and not collected by Chem Scope the air sample concentrations reported are based in part upon information provided by the client.

We will retain air samples for at least one month unless you advise us otherwise.

You are welcome to visit the laboratory at any time to discuss the work, monitor the work or verify our testing services. We appreciate your business and encourage any feedback regarding improvement of our services or our quality system.

Suzanne Cristante	*or*	*Izabela Kremens*	*or*	*Ronald D. Arena*
Laboratory Director		*Quality Manager*		*Senior Consultant*
SC		*IK*		*RDA*

See test parameters on reverse side of page.
We would love to hear from your. Comments? Questions?
Please call or email us at chem.scope@snet.net

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Client ID	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA
71 Shelton Avenue, New Haven CT (Job #G17C01)																
CS#193-88																
193-88-1		Excursion	Cust	4/17/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Gray Half Face	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	6/2/17	<0.010
193-88-2		Personal	Cust	4/17/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Flores Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-3		Personal	Cust	4/17/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	L. Rivera Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-4		Blank	Cust	4/17/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-5		Blank	Cust	4/17/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-6		Excursion	Cust	4/18/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Gray Half Face	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	6/2/17	<0.010
193-88-7		Personal	Cust	4/18/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Flores Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-8		Personal	Cust	4/18/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	D. Pillajo Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-9		Blank	Cust	4/18/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-10		Blank	Cust	4/18/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-11		Excursion	Cust	4/19/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Gray Half Face	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	6/2/17	<0.010
193-88-12		Personal	Cust	4/19/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Flores Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-13		Personal	Cust	4/19/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	L. Rivera Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-14		Blank	Cust	4/19/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-15		Blank	Cust	4/19/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-16		Excursion	Cust	4/20/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Gray Half Face	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	6/2/17	<0.010
193-88-17		Personal	Cust	4/20/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Flores Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-18		Personal	Cust	4/20/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	L. Rivera Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-19		Blank	Cust	4/20/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-20		Blank	Cust	4/20/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-21		Personal	Cust	4/27/17	ZW	5/25/17	AIG, Inc.	Tent #6	R. Flores Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-22		Excursion	Cust	4/27/17	ZW	5/25/17	AIG, Inc.	Tent #6	L. Rivera Half Face-Clean Up	<7 f/mm2	< 0.045	< 0.045	0.045	ZW	6/2/17	<0.010
193-88-23		Blank	Cust	4/27/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-24		Blank	Cust	4/27/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-25		Personal	Cust	5/1/17	ZW	5/25/17	AIG, Inc.	Tent #7	R. Flores Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-26		Excursion	Cust	5/1/17	ZW	5/25/17	AIG, Inc.	Tent #7	Aguilar Half Face-Clean Up	<7 f/mm2	< 0.056	< 0.056	0.056	ZW	6/2/17	<0.010
193-88-27		Blank	Cust	5/1/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-28		Blank	Cust	5/1/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA

AIHA LAP, LLC Accredited Laboratory #100134
Connecticut Approved Environmental Lab PH 0581
The results are mathematically corrected for blanks.
*These page numbers represent the number of pages for the Certificate of Analysis section only and additional pages are associated with this report:
1. For all reports, signature page (1 page, 2-sided) and air sample data sheets (6 pages)/chain of custody (See CS#193-72)
2. For finals /samples collected by Chem Scope, drawing(s). (Not Applicable)
3. Additional documentation required for schools are referenced in the school report contents page. (Not Applicable)

This report pertains only to the samples tested and may not be reproduced in part.
The condition of the samples at the time of receipt was acceptable unless otherwise noted.

F/mm2 = Fibers / millimeter squared TWA = Time Weighted Average PC = Possible Contamination UC = Uncountable
F/CC = Fibers / cubic centimeter = the calculated concentration of fibers in the air volume sampled.
Result (f/cc) = The comparison of the calculated F/CC with the Reporting Limit (f/cc)
Reporting Limit (f/cc) = Lowest measurable concentration based on volume of air drawn per sample (minimum reporting 0.01 f/cc)
The calculated 8-HR TWA assumes that the individual being monitored had no other exposures other than the indicated sampling time.

Reviewed by: Ra Date: 6-7

PARAMETERS OF THE NIOSH 7400 METHOD (Revised 05/22/2015)
(Issue #2: 15 August 1994)

1. *The method counts all fibers greater than 5 microns in length whether or not they area asbestos fibers.*

2. *The method is used for OSHA compliance for worker personal exposure sampling. The OSHA compliance limits are:*

<u>PEL (Permissible Exposure Limit):</u>
0.1 fibers/cubic centimeter (f/cc) for an 8 hour time weighted average.

<u>EL (Excursion Limit):</u>
1.0 fibers/cubic centimeter (f/cc) for a 30 minute sample at the peak exposure during the day.

3. *The method is used for State of Connecticut/EPA required final air testing after an asbestos abatement project. The regulations require that at least five samples be collected aggressively in each contained work area using forced air blown on the work area surfaces. The regulations require that each of the final samples have concentrations below 0.01 f/cc which is the Limit of Detection in the EPA protocol.*

4. *The intralab relative standard of deviation of the method (CV) for this laboratory is expressed below as a function of filter density in fibers/square mm:*

Fibers/sq mm	*CV*
<25.5	*0.51*
25.6-64.3	*0.37*
64.4-127	*0.24*
>127	*0.14*

5. *The upper 95% confidence levels (UCL):*

$$UCL = \frac{2X + 2.25 + [(2.25 + 2X)^2 - 4(1 - 2.25 S_r^2) X^2]^{1/2}}{2(1 - 2.23 S_r^2)}$$

The lower 95% confidence levels (LCL):

$$LCL = \frac{2X + 4 - [(4 + 2X)^2 - 4(1 - 4 S_r^2) X^2]^{1/2}}{2(1 - 4 S_r^2)}$$

Where $S_r = 0.45$ (based on NIOSH 7400 method) is the subjective interlaboratory relative standard deviation, which is close to the total interlaboratory S_r when approximately 100 fibers are counted.

X = total fibers counted on samples.

Note that the range between these two limits represents 90% of the total range.

6. *Fiber counts outside the 100-1300 fibers/mm2 range are "greater than optimal variability" and "probably biased".*

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

CS# 193-88

Mill - Y__ N__
Faxed ✓
Called ___
Logged ✓

Sample Source: 71 Shelton Ave Job #: G17C01

Sampled By: Date Sampled: 4/17/17 Customer Name: AIG

Analyst: Ziyang Wang Date Received: 5.25.17 5:50pm ZW Date Tested: 6/2/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193.88.1 — 1. Date: 4/17/17 Mask 1/2 Face. Name: Rory Gray. SS#. Code: 5. Task:	7:30AM	8AM	2.1	2.1		1/100			
193.88.2 — 2. Date: 4/17/17 Mask 1/2 Face. Name: Richard Flores. SS#. Code: 1. Task:	7:30AM	3PM	2.1	2.0		2/100			
193.88.3 — 3. Date: 4/17/17 Mask 1/2 Face. Name: Lesley Rivera. SS#. Code: 1. Task:	7:30AM	3PM	2.1	2.0		1/100			
4. Date: 4/17/17 Mask. Name: SS#. Code: Task:			OPEN						
5. Date: 4/17/17 Mask. Name: SS#. Code: Task:			CLOSED						

Report Reviewed By: MA Date:

Blank(s) Received? Y X N__

Field Blanks	193.88-4	0/100	Reference Slide #: B-LAB2-10
	193.88-5	0/100	
Laboratory Blank			

Project: 71 Shelton Ave.
Location: Tent #4 & 5
Foreman: Rory Gray
Superintendent: Ian Shea

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-3
TRZ: 170-233-1

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

CS# 193-88

Mill - Y__ N__
Faxed
Called
Logged ✓

Sample Source: 71 Shelton Ave. New Haven, CT   Job #: G17C01

Sampled By: Date Sampled: 4/18/17   Customer Name:

Analyst: Ziyang Wang   Date Received: 5.25.17 5:50pm ZW   Date Tested: 6/2/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193-88-6 1 Date: 4/18/17 Mask 1/2 Face Name: Rory Gray SS# Code: 5 Task:	7:15 AM	7:45 AM	2.1	2.1		5/102			
193-88-7 2 Date: 4/18/17 Mask 1/2 face Name: Richard Flores SS# Code: 1 Task:	7:15 AM	3 PM	2.1	2.0		0/100			
193-88-8 3 Date: 4/18/17 Mask 1/2 face Name: Dana Pillajo SS# Code: 1 Task:	7:15 AM	3 PM	2.1	2.0		2/100			
4 Date: 4/18/17 Mask Name: SS# Code: Task:			OPEN						
5 Date: 4/18/17 Mask Name: SS# Code: Task:			CLOSED						

Report Reviewed By: MA   Date: Blank(s) Received? Y X N__

Field Blanks	193-88-9	0/100	Reference Slide #: B-LAB2-10
	193-88-10	0/100	
Laboratory Blank			

Project: 71 Shelton Ave.
Location: Tent #4 & 5
Foreman: Rory Gray
Superintendent: Ian Shea

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE = 190-904-3
TRZi 170-233-1

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

PO#

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

CS# 19388

Mill Y__ N__
Faxed ✓
Called
Logged ✓

Sample Source 71 Shelton Ave. New Haven, CT Job # G17C01

Sampled by ______ Date Sampled 4/19/17 Customer Name A.I.G

Analyst Ziyang Wang Date Received 5.25.17 5:50pm ZW Date Tested 6/2/17

Sample #/ Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
19388-11 1 Date: 4/19/17 Mask: 1/2 face Name: Rory Gray SS# Code: 5 Task:	7:15 AM	7:45 AM	2.1	2.1		0/100			
19388-12 2 Date: 4/19/17 Mask: 1/2 face Name: Richard Flores SS# Code: 1 Task:	7:15 AM	3 PM	2.1	2.0		2/100			
193-88-13 3 Date: 4/19/17 Mask: 1/2 face Name: Lesley Rivera SS# Code: 1 Task:	7:15 AM	3 PM	2.1	2.0		9/100			
4 Date: 4/19/17 Mask: 1/2 Name: SS# Code: Task:		OPEN							
5 Date: 4/19/17 Mask: Name: SS# Code: Task:		CLOSED							

Report Reviewed by MA Date ______ Blank(s) Received? Y X N

Field Blanks { 193-88-14 0/100
Laboratory Blank 193-88-15 0/100

Reference Slide #: B-LAB2-10

Project 71 Shelton Ave.

Location Tent # 4 & 5

Foreman Rory Gray

Superintendent Ian Shea

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TRL: 170-233-1

PO#____________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

CS# 193-88

Mill.Y__N__
Faxed____
Called____
Logged ✓

Sample Source 71 Shelton Ave. New Haven, CT Job # G17C01

Sampled by ____________ Date Sampled 4/20/17 Customer Name A.I.G

Analyst Tiyang Wang Date Received 5.25.17 3:50pm ZW Date Tested 6/2/17

Sample #/ Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-88-16 1 Date: 4/20/17 Mask: 1/2 face Name: Rory Gray SS# Code: 5 Task:	7:15 AM	7:45 AM	2.1	2.1		0/100			
193-88-17 2 Date: 4/20/17 Mask: 1/2 face Name: Richard Flores SS# Code: 1 Task:	7:15 AM	3 PM	2.1	2.0		1/100			
193-88-18 3 Date: 4/20/17 Mask: 1/2 face Name: Lesley Rivera SS# Code: 1 Task:	7:15 AM	3 PM	2.1	2.0		0/100			
4 Date: Mask: Name: SS# Code: ___ Task:	OPEN								
5 Date: Mask: Name: SS# Code: ___ Task:	CLOSED								

Report Reviewed by NM Date ________ Blank(s) Received? Y X N ____

Field Blanks	193-88-19	0/100	Reference Slide #:
Laboratory Blank	193-88-20	0/100	13-LAB2-10

Project 71 Shelton Ave.

Location Tent # 4 & 5

Foreman Rory Gray

Superintendent Ian Shea

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ____________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ALE: 190-904-3
TRL: 170-233-1

PO#

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

NIIL-Y __ N __
Faxed ✓
Called
Logged ✓

CS# 193-88

Sample Source 71 Shelton AVE New HAVEN, Ct. Job # G17C01

Sampled by ______ Date Sampled ______ Customer Name A.I.G

Analyst Ziyang Wang Date Received 5.25.17 5:50pm ZW Date Tested 6/2/17

Sample #/ Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-88-21 1 Date: 4-27-17 Mask: 1/2F Name: Flores SS# Code: 1 Task: Clean up	720 Am	3pm	2.1	2.1		0/100			
193-88-22 2 Date: 4-27-17 Mask: 1/2F Name: Rivera SS# Code: 5 Task: Clean	720 Am	750 Am	2.0	2.0		0/100			
3 Date: 4-27-17 Mask: Name: Open SS# Code: Task:	Open								
4 Date: 4-27-17 Mask: Name: CLOSED SS# Code: Task:	CLOSED								
Date: Mask: Name: SS# Code: Task:									

Report Reviewed by MA Date ______ Blank(s) Received? Y X N ______

Field Blanks { Laboratory Blank	193-88-23	0/100	Reference Slide #: B-LAB2-10
	193-88-24	0/100	

Project 71 Shelton Ave

Location Tent #6

Foreman C Flowers

Superintendent Fran Mooney

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TR2: 170-233-1

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

CSA# 193-88

Mill - Y__ N__
Faxed __
Called __
Logged ✓

Sample Source: 71 Shelton AVE. New Haven, Ct. Job #: 617C01

Sampled By: Date Sampled: Customer Name: AIG

Analyst: Zyang Wang Date Received: 5:50am EW 5.25.17 Date Tested: 6/2/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193-88-25 1 Date: 5-1-17 Mask 1/2 F Name: R. Flores SS# Code: 1 Task: Clean up	715 Am	3pm	2.0	2.0		0/100			
193-88-26 2 Date: 5-1-17 Mask 1/2 F Name: Aguilar SS# Code: 5 Task: clean up	715 Am	745 Am	1.6	1.6		0/100			
3 Date: 5-1-17 Mask Name: Open SS# Code: Task:	Open								
4 Date: 5-1-17 Mask Name: CLOSED SS# Code: Task:	CLOSED								
Date: Mask Name: SS# Code: Task:									

Report Reviewed By: MD Date: Blank(s) Received? Y✓ N__

Field Blanks	193-88-27 193-88-28	0/100 0/100	Reference Slide #: B-LAB2-10
Laboratory Blank			

Project: 71 Shelton AVE
Location: Tent #7
Foreman: C Powers
Superintendent: Fran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-3
TRL: 170-233-1

I, ______, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ChemScope INDUSTRIAL HYGIENE • ENVIRONMENTAL CHEMISTRY
15 Moulthrop Street, North Haven, CT 06473-3686 • Phone (203) 865-5605 • Fax (203) 498-1610

Abatement Industries Group, Inc.
16 Hamilton Street
West Haven CT 06516

PO #: G17C01
Date: 06/06/2017
CS#: 193-88

Personal sample(s) from , 71 Shelton Avenue, New Haven CT, Tents #4, #5, #6 and #7, received by Chem Scope, Inc. on 05/25/2017:

NIOSH Method 7400 (Issue #2: 15 August 1994) is used for Phase Contrast Microscopy (PCM) air samples. A minimum of two field blanks must be submitted for each set of samples. It is Chem Scope's policy that in the unlikely event that there is to be any deviation from the standard test you will be consulted by phone before the work. Those clients who have not had NIOSH 582 or AHERA asbestos training courses (either supervisor or project monitor) should consult with the laboratory director for more information. The test parameters are further explained in the analytical report.

For samples received and not collected by Chem Scope the air sample concentrations reported are based in part upon information provided by the client.

We will retain air samples for at least one month unless you advise us otherwise.

You are welcome to visit the laboratory at any time to discuss the work, monitor the work or verify our testing services. We appreciate your business and encourage any feedback regarding improvement of our services or our quality system.

Suzanne Cristante	*or*	*Izabela Kremens*	*or*	*Ronald D. Arena*
Laboratory Director		*Quality Manager*		*Senior Consultant*
SC		*IK*		*RDA*

See test parameters on reverse side of page.
We would love to hear from your. Comments? Questions?
Please call or email us at chem.scope@snet.net

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA
71 Shelton Avenue, New Haven CT (Job #G17C01)															
CS#193-88															
193-88-1	Excursion	Cust	4/17/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Gray Half Face	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	6/2/17	<0.010
193-88-2	Personal	Cust	4/17/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Flores Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-3	Personal	Cust	4/17/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	L. Rivera Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-4	Blank	Cust	4/17/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-5	Blank	Cust	4/17/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-6	Excursion	Cust	4/18/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Gray Half Face	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	6/2/17	<0.010
193-88-7	Personal	Cust	4/18/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Flores Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-8	Personal	Cust	4/18/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	D. Pillajo Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-9	Blank	Cust	4/18/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-10	Blank	Cust	4/18/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-11	Excursion	Cust	4/19/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Gray Half Face	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	6/2/17	<0.010
193-88-12	Personal	Cust	4/19/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Flores Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-13	Personal	Cust	4/19/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	L. Rivera Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-14	Blank	Cust	4/19/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-15	Blank	Cust	4/19/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-16	Excursion	Cust	4/20/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Gray Half Face	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	6/2/17	<0.010
193-88-17	Personal	Cust	4/20/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	R. Flores Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-18	Personal	Cust	4/20/17	ZW	5/25/17	AIG, Inc.	Tents #4 & #5	L. Rivera Half Face	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-19	Blank	Cust	4/20/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-20	Blank	Cust	4/20/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-21	Personal	Cust	4/27/17	ZW	5/25/17	AIG, Inc.	Tent #6	R. Flores Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-88-22	Excursion	Cust	4/27/17	ZW	5/25/17	AIG, Inc.	Tent #6	L. Rivera Half Face-Clean Up	<7 f/mm2	< 0.045	< 0.045	0.045	ZW	6/2/17	<0.010
193-88-23	Blank	Cust	4/27/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-88-24	Blank	Cust	4/27/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA

AIHA LAP, LLC Accredited Laboratory #100134
Connecticut Approved Environmental Lab PH 0581
The results are mathematically corrected for blanks.
*These page numbers represent the number of pages for the Certificate of Analysis section only and additional pages are associated with this report:
1. For all reports, signature page (1 page, 2-sided) and air sample data sheets (6 pages)/chain of custody (See CS#193-72)
2. For finals /samples collected by Chem Scope, drawing(s). (Not Applicable)
3. Additional documentation required for schools are referenced in the school report contents page. (Not Applicable)

This report pertains only to the samples tested and may not be reproduced in part.
The condition of the samples at the time of receipt was acceptable unless otherwise noted.

F/mm2 = Fibers / millimeter squared   TWA = Time Weighted Average   PC = Possible Contamination   UC = Uncountable
F/CC = Fibers / cubic centimeter = the calculated concentration of fibers in the air volume sampled.
Result (f/cc) = The comparison of the calculated F/CC with the Reporting Limit (f/cc)
Reporting Limit (f/cc) = Lowest measurable concentration based on volume of air drawn per sample (minimum reporting 0.01 f/cc)
The calculated 8-HR TWA assumes that the individual being monitored had no other exposures other than the indicated sampling time.

Reviewed by: Ra Date: 6-7

PARAMETERS OF THE NIOSH 7400 METHOD (Revised 05/22/20[illegible]5)
(Issue #2: 15 August 1994)

1. *The method counts all fibers greater than 5 microns in length whether or not they area asbestos fibers.*

2. *The method is used for OSHA compliance for worker personal exposure sampling. The OSHA compliance limits are:*

PEL (Permissible Exposure Limit):
0.1 fibers/cubic centimeter (f/cc) for an 8 hour time weighted average.

EL (Excursion Limit):
1.0 fibers/cubic centimeter (f/cc) for a 30 minute sample at the peak exposure during the day.

3. *The method is used for State of Connecticut/EPA required final air testing after an asbestos abatement project. The regulations require that at least five samples be collected aggressively in each contained work area using forced air blown on the work area surfaces. The regulations require that each of the final samples have concentrations below 0.01 f/cc which is the Limit of Detection in the EPA protocol.*

4. *The intralab relative standard of deviation of the method (CV) for this laboratory is expressed below as a function of filter density in fibers/square mm:*

Fibers/sq mm	*CV*
<25.5	*0.51*
25.6-64.3	*0.37*
64.4-127	*0.24*
>127	*0.14*

5. *The upper 95% confidence levels (UCL):*

$$UCL = \frac{2X + 2.25 + [(2.25 + 2X)^2 - 4(1 - 2.25 S_r^2)X^2]^{1/2}}{2(1 - 2.23 S_r^2)}$$

The lower 95% confidence levels (LCL):

$$LCL = \frac{2X + 4 - [(4 + 2X)^2 - 4(1 - 4 S_r^2)X^2]^{1/2}}{2(1 - 4 S_r^2)}$$

Where S_r = 0.45 (based on NIOSH 7400 method) is the subjective interlaboratory relative standard deviation, which is close to the total interlaboratory S_r when approximately 100 fibers are counted.

X = total fibers counted on samples.

Note that the range between these two limits represents 90% of the total range.

6. *Fiber counts outside the 100-1300 fibers/mm2 range are "greater than optimal variability" and "probably biased".*

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

CS# 193-88

Mill - Y__ N__
Faxed __/
Called __
Logged √

Sample Source: 71 Shelton Ave   Job #: G17C01

Sampled By: Date Sampled: 4/17/17   Customer Name: A16

Analyst: Ziyang Wang   Date Received: 5.25.17 5:50pm ew   Date Tested: 6/2/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193-88-1 — 1 Date: 4/17/17 Mask 1/2 face Name: Rory Gray SS# Task: Code: 5	7:30AM	8AM	2.1	2.1		1/100			
193-88-2 — 2 Date: 4/17/17 Mask 1/2 face Name: Richard Flores SS# Task: Code: 1	7:30AM	3PM	2.1	2.0		2/100			
193-88-3 — 3 Date: 4/17/17 Mask 1/2 face Name: Lesley Rivera SS# Task: Code: 1	7:30AM	3PM	2.1	2.0		1/100			
4 Date: 4/17/17 Mask Name: SS# Task: Code:			OPEN						
5 Date: 4/17/17 Mask Name: SS# Task: Code:			CLOSED						

Report Reviewed By: MA   Date: Blank(s) Received? Y X N__

Field Blanks	193-88-4 193-88-5	0/100 0/100	Reference Slide #: B-LAB2-10
Laboratory Blank			

Project: 71 Shelton Ave.
Location: Tent #4 & 5
Foreman: Rory Gray
Superintendent: Ian Shea

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-3
TRL: 170-233-1

I, ______________________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

CS# 193-88

Mill - Y__ N__
Faxed ✓
Called ✓
Logged ✓

Sample Source: 71 Shelton Ave. New Haven, CT   Job #: G17C01

Sampled By: ______   Date Sampled: 4/18/17   Customer Name: ______

Analyst: Ziyang Wang   Date Received: 5.25.17 5:50pm ZW   Date Tested: 6/2/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193-88-6 1 Date: 4/18/17 Mask 1/2 Face Name: Rory Gray SS# Task: Code: 5	7:15 AM	7:45 AM	2.1	2.1		5/102			
193-88-7 2 Date: 4/18/17 Mask 1/2 Face Name: Richard Flores SS# Task: Code: 1	7:15 AM	3 PM	2.1	2.0		0/100			
193-88-8 3 Date: 4/18/17 Mask 1/2 Face Name: Diana Pillajo SS# Task: Code: 1	7:15 AM	3 PM	2.1	2.0		2/100			
4 Date: 4/18/17 Mask Name: SS# Task: Code:			OPEN						
5 Date: 4/18/17 Mask Name: SS# Task: Code:			CLOSED						

Report Reviewed By: MA   Date: ______   Blank(s) Received? Y X N__

Field Blanks	193-88-9	0/100	Reference Slide #: B-LAB2-10
	193-88-10	0/100	
Laboratory Blank			

Project: 71 Shelton Ave.
Location: Tent # 4 & 5
Foreman: Rory Gray
Superintendent: Ian Shea

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE = 190-904-3
TR2i 170-233-1

I, ______, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

PO#____________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

CS# 19388

Mill.Y__N__
Faxed ✓
Called ✓
Logged ✓

Sample source 71 Shelton Ave. New Haven, CT Job # G17C01

Sampled by ____________ Date Sampled 4/19/17 Customer Name A.I.G

Analyst Ziyang Wang Date Received 5.25.17 5:50pm ZW Date Tested 6/2/17

Sample #/ Description		Time Start	End	Flow l/m Start	End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
19388-11 1	Date: 4/19/17 Mask: 1/2 face Name: Rory Gray SS# Code: 5 Task:	7:15 AM	7:45 AM	2.1	2.1		0/100			
193-88-12 2	Date: 4/19/17 Mask: 1/2 face Name: Richard Flores SS# Code: 1 Task:	7:15 AM	3 PM	2.1	2.0		2/100			
193-88-13 3	Date: 4/19/17 Mask: 1/2 face Name: Lesley Rivera SS# Code: 1 Task:	7:15 AM	3 PM	2.1	2.0		0/100			
4	Date: 4/19/17 Mask: 1/2 Name: SS# Code: Task:		OPEN							
5	Date: 4/19/17 Mask: Name: SS# Code: Task:		CLOSED							

Report Reviewed by MA Date ________ Blank(s) Received? Y X N____

Field Blanks { 193-88-14 0/100
Laboratory Blank 193-88-15 0/100

Reference Slide #: B-LAB2-10

Project 71 Shelton Ave.

Location Tent # 4 & 5

Foreman Rory Gray

Superintendent Ian Shea

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TRZ: 170-233-1

PO#

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

CS# 193-88

Mill Y__ N__
Faxed__
Called__
Logged ✓

Sample Source 71 Shelton Ave. New Haven, CT Job # G17C01

Sampled by ______ Date Sampled 4/20/17 Customer Name A.I.G

Analyst Ziyang Wang Date Received 5.25.17 5:50pm ZW Date Tested 6/2/17

Sample #/ Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-88-16 1 Date: 4/20/17 Mask: 1/2 face Name: Rory Gray SS# Code: 5 Task:	7:15 AM	7:45 AM	2.1	2.1		0/100			
193-88-17 2 Date: 4/20/17 Mask: 1/2 face Name: Richard Flores SS# Code: 1 Task:	7:15 AM	3 PM	2.1	2.0		1/100			
193-88-18 3 Date: 4/20/17 Mask: 1/2 face Name: Lesley Rivera SS# Code: 1 Task:	7:15 AM	3 PM	2.1	2.0		0/100			
4 Date: Mask: Name: SS# Code: Task:	OPEN								
5 Date: Mask: Name: SS# Code: Task:	CLOSED								

Report Reviewed by MA Date ______ Blank(s) Received? Y X N__

Field Blanks { 193-88-19 0/100
Laboratory Blank 193-88-20 0/100

Reference Slide #: 13-LAB2-10

Project 71 Shelton Ave.

Location Tent # 4 & 5

Foreman Rory Gray

Superintendent Ian Shea

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ALE: 190-904-3
TRL: 170-233-1

PO#______________

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

CS# 193-88

Mill.Y__ N__
Faxed__
Called__
Logged ✓

Sample Source 71 Shelton AVE New HAVEN, Ct. Job # G17C01

Sampled by ______________ Date Sampled ________ Customer Name A.I.G

Analyst Ziyang Wang Date Received 5.25.17 5:50pm ZW Date Tested 6/2/17

Sample #/ Description	Time Start	End	Flow 1/m Start	End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
193-88-21 — 1 — Date: 4-27-17 Mask: 1/2F Name: Flores SS# Code: 1 Task: Clean up	720 Am	3pm	2.1	2.1		0/100			
193-88-22 — 2 — Date: 4-27-17 Mask: 1/2F Name: Rivera SS# Code: 5 Task: Clean	720 Am	750 Am	2.0	2.0		0/100			
3 — Date: 4-27-17 Mask: Name: Open SS# Code: __ Task:	Open								
4 — Date: 4-27-17 Mask: Name: CLOSED SS# Code: __ Task:	CLOSED								
Date: Mask: Name: SS# Code: __ Task:									

Report Reviewed by MA Date ________ Blank(s) Received? Y X N____

Field Blanks / Laboratory Blank			Reference Slide #:
Field Blanks	193-88-23	0/100	B-LAB2-10
Laboratory Blank	193-88-24	0/100	

Project 71 Shelton Ave

Location Tent #6

Foreman C Flowers

Superintendent Fran Mooney

Sample Codes:

1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-3
TRZ: 170-233-1

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

CSA# 193-88

Mill - Y__ N__
Faxed ___
Called ___
Logged ✓

Sample Source: 71 Shelton AVE. New HAVEN, Ct. Job #: 617C01

Sampled By: ______ Date Sampled: ______ Customer Name: AIG

Analyst: Ziyang Wang Date Received: 5:50pm EW 5.25.17 Date Tested: 6/2/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193-88-25 1 Date: 5-1-17 Mask 1/2 F Name: R. Flores SS# Code: 1 Task: Clean up	715 Am	3pm	2.0	2.0		0/100			
193-88-26 2 Date: 5-1-17 Mask 1/2 F Name: Aguilar SS# Code: 5 Task: clean up	715 Am	745 Am	1.6	1.6		0/100			
3 Date: 5-1-17 Mask Name: Open SS# Code:___ Task:	Open								
4 Date: 5-1-17 Mask Name: CLOSED SS# Code:___ Task:	CLOSED								
Date: Mask Name: SS# Code:___ Task:									

Report Reviewed By: MD Date: ______

Blank(s) Received? Y✓ N___

Field Blanks	193-88-27 193-88-28	0/100 0/100	Reference Slide #: B-LAB2-10
Laboratory Blank			

Project: 71 Shelton AVE

Location: Tent #7

Foreman: C Powers

Superintendent: Fran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-3
TRI: 170-233-1

I, ______, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ChemScope INDUSTRIAL HYGIENE • ENVIRONMENTAL CHEMISTRY
15 Moulthrop Street, North Haven, CT 06473-3686 • Phone (203) 865-5605 • Fax (203) 498-1610

Abatement Industries Group, Inc.
16 Hamilton Street
West Haven CT 06516

PO #: G17C01
Date: 06/06/2017
CS#: 193-73

Personal sample(s) from , 71 Shelton Avenue, New Haven CT, Tent #3, received by Chem Scope, Inc. on 05/25/2017:

NIOSH Method 7400 (Issue #2: 15 August 1994) is used for Phase Contrast Microscopy (PCM) air samples. A minimum of two field blanks must be submitted for each set of samples. It is Chem Scope's policy that in the unlikely event that there is to be any deviation from the standard test you will be consulted by phone before the work. Those clients who have not had NIOSH 582 or AHERA asbestos training courses (either supervisor or project monitor) should consult with the laboratory director for more information. The test parameters are further explained in the analytical report.

For samples received and not collected by Chem Scope the air sample concentrations reported are based in part upon information provided by the client.

We will retain air samples for at least one month unless you advise us otherwise.

You are welcome to visit the laboratory at any time to discuss the work, monitor the work or verify our testing services. We appreciate your business and encourage any feedback regarding improvement of our services or our quality system.

Suzanne Cristante	*or*	*Izabela Kremens*	*or*	*Ronald D. Arena*
Laboratory Director		*Quality Manager*		*Senior Consultant*
SC		*IK*		*RDA*

See test parameters on reverse side of page.
We would love to hear from your. Comments? Questions?
Please call or email us at chem.scope@snet.net

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Client ID	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA
71 Shelton Avenue, New Haven CT (Job #G17C01)																
CS#193-73																
193-73-1		Personal	Cust	4/3/17	ZW	5/25/17	AIG, Inc.	Tent #3	D. Pillagio Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-73-2		Excursion	Cust	4/3/17	ZW	5/25/17	AIG, Inc.	Tent #3	Z. Aguilar Half Face-Clean Up	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	6/2/17	<0.010
193-73-3		Blank	Cust	4/3/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-73-4		Blank	Cust	4/3/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-73-5		Personal	Cust	4/4/17	ZW	5/25/17	AIG, Inc.	Tent #3	D. Morgan Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-73-6		Personal	Cust	4/4/17	ZW	5/25/17	AIG, Inc.	Tent #3	R. Flores Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-73-7		Excursion	Cust	4/4/17	ZW	5/25/17	AIG, Inc.	Tent #3	R. Gray Half Face-Clean Up	<7 f/mm2	< 0.056	< 0.056	0.056	ZW	6/2/17	<0.010
193-73-8		Blank	Cust	4/4/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-73-9		Blank	Cust	4/4/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-73-10		Personal	Cust	4/5/17	ZW	5/25/17	AIG, Inc.	Tent #3	Z. Aguilar Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-73-11		Personal	Cust	4/5/17	ZW	5/25/17	AIG, Inc.	Tent #3	D. Pillagio Half Face-Clean Up	7.6	0.003	< 0.010	0.010	ZW	6/2/17	<0.010
193-73-12		Excursion	Cust	4/5/17	ZW	5/25/17	AIG, Inc.	Tent #3	A. Corte Half Face-Clean Up	<7 f/mm2	< 0.045	< 0.045	0.045	ZW	6/2/17	<0.010
193-73-13		Blank	Cust	4/5/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-73-14		Blank	Cust	4/5/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-73-15		Personal	Cust	4/6/17	ZW	5/25/17	AIG, Inc.	Tent #3	Z. Aguilar Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-73-16		Personal	Cust	4/6/17	ZW	5/25/17	AIG, Inc.	Tent #3	A. Corte Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	6/2/17	<0.010
193-73-17		Excursion	Cust	4/6/17	ZW	5/25/17	AIG, Inc.	Tent #3	R. Gray Half Face-Clean Up	<7 f/mm2	< 0.045	< 0.045	0.045	ZW	6/2/17	<0.010
193-73-18		Blank	Cust	4/6/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	
193-73-19		Blank	Cust	4/6/17	ZW	5/25/17				<7 f/mm2				ZW	6/2/17	

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Client ID	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA

AIHA LAP, LLC Accredited Laboratory #100134
Connecticut Approved Environmental Lab PH 0581
The results are mathematically corrected for blanks.
*These page numbers represent the number of pages for the Certificate of Analysis section only and additional pages are associated with this report:
1. For all reports, signature page (1 page, 2-sided) and air sample data sheets (4 pages)/chain of custody (See CS#193-72)
2. For finals /samples collected by Chem Scope, drawing(s). (Not Applicable)
3. Additional documentation required for schools are referenced in the school report contents page. (Not Applicable)

This report pertains only to the samples tested and may not be reproduced in part.
The condition of the samples at the time of receipt was acceptable unless otherwise noted.

F/mm2 = Fibers / millimeter squared TWA = Time Weighted Average PC = Possible Contamination UC = Uncountable
F/CC = Fibers / cubic centimeter = the calculated concentration of fibers in the air volume sampled.
Result (f/cc) = The comparison of the calculated F/CC with the Reporting Limit (f/cc)
Reporting Limit (f/cc) = Lowest measurable concentration based on volume of air drawn per sample (minimum reporting 0.01 f/cc)
The calculated 8-HR TWA assumes that the individual being monitored had no other exposures other than the indicated sampling time.

Reviewed by: Ga Date: 6-7

PARAMETERS OF THE NIOSH 7400 METHOD (Revised 05/22/2015)
(Issue #2: 15 August 1994)

1. *The method counts all fibers greater than 5 microns in length whether or not they area asbestos fibers.*

2. *The method is used for OSHA compliance for worker personal exposure sampling. The OSHA compliance limits are:*

PEL (Permissible Exposure Limit):
0.1 fibers/cubic centimeter (f/cc) for an 8 hour time weighted average.

EL (Excursion Limit):
1.0 fibers/cubic centimeter (f/cc) for a 30 minute sample at the peak exposure during the day.

3. *The method is used for State of Connecticut/EPA required final air testing after an asbestos abatement project. The regulations require that at least five samples be collected aggressively in each contained work area using forced air blown on the work area surfaces. The regulations require that each of the final samples have concentrations below 0.01 f/cc which is the Limit of Detection in the EPA protocol.*

4. *The intralab relative standard of deviation of the method (CV) for this laboratory is expressed below as a function of filter density in fibers/square mm:*

Fibers/sq mm	*CV*
<25.5	*0.51*
25.6-64.3	*0.37*
64.4-127	*0.24*
>127	*0.14*

5. *The upper 95% confidence levels (UCL):*

$$UCL = \frac{2X + 2.25 + [(2.25 + 2X)^2 - 4(1 - 2.25 S_r^2) X^2]^{1/2}}{2(1 - 2.23 S_r^2)}$$

The lower 95% confidence levels (LCL):

$$LCL = \frac{2X + 4 - [(4 + 2X)^2 - 4(1 - 4 S_r^2) X^2]^{1/2}}{2(1 - 4 S_r^2)}$$

Where $S_r = 0.45$ (based on NIOSH 7400 method) is the subjective interlaboratory relative standard deviation, which is close to the total interlaboratory S_r when approximately 100 fibers are counted.

X = total fibers counted on samples.

Note that the range between these two limits represents 90% of the total range.

6. *Fiber counts outside the 100-1300 fibers/mm2 range are "greater than optimal variability" and "probably biased".*

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

CS# 193.73

Mill - Y__ N__
Faxed ✓
Called ✓
Logged ✓

Sample Source: 71 Shelton AVE New Haven CT   Job #: G17C01

Sampled By: ____   Date Sampled: ____   Customer Name: AIG

Analyst: Yiyang Wang   Date Received: 5.25.17 5:50pm EW   Date Tested: 6/2/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193.73-1 — 1 Date: 4-3-17 Mask 1/2R Name: Pillagio SS# Code: 1 Task: Clean up	1005 Am	240 Pm	2.1	2.1		0/100			
193.73-2 — 2 Date: 4-3-17 Mask 1/2R Name: Aguilar SS# Code: 5 Task: Clean up	1005 Am	1035 Am	2.1	2.1		0/100			
3 Date: 4-3-17 Mask Name: Open SS# Code:___ Task:		Open							
4 Date: 4-3-17 Mask Name: CLOSED SS# Code:___ Task:		Closed							
Date: Mask Name: SS# Code:___ Task:									

Report Reviewed By: MM   Date: ____

Blank(s) Received? Y X N___

Field Blanks	193.73.3	0/100	Reference Slide #: B-LAB2-10
	193.73.4	0/100	
Laboratory Blank			

Project: 71 Shelton AVE
Location: Tent #3
Foreman: C Powers
Superintendent: Brian Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE = 190-904-3
TRZ = 170-233-1

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#__________

CS# 193.73

Mill - Y__ N__
Faxed ____ ✓
Called ____
Logged ✓

Sample Source: 71 Shelton Ave. New Haven, Ct. Job #: G17C01

Sampled By: ________ Date Sampled: ________ Customer Name: AIG

Analyst: Yiyang Wang Date Received: 5.25.17 5:50pm EW Date Tested: 6/2/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193.73-5 **1** Date: 4-4-17 Mask 1/2F Name: D. morgan SS# Code: 1 Task: Clean up	715 Am	3pm	2.1	2.1		0/100			
193.73-6 **2** Date: 4-4-17 Mask 1/2F Name: Rch Flores SS# Code: 1 Task: Clean up	715 A	3pm	2.0	2.0		0/100			
193.73-7 **3** Date: 4-4-17 Mask 1/2F Name: R Gray SS# Code: 5 Task: Clean up	715 A	745 Am	1.6	1.6		1/100			
4 Date: 4-4-17 Mask Name: Open SS# Code: Task:	Open								
5 Date: 4-4-17 Mask Name: CLOSED SS# Code: Task:	CLOSED								

Report Reviewed By: MA Date: ________

Blank(s) Received? Y X N__

Field Blanks	193.73-8	0/100
	193.73-9	0/100
Laboratory Blank		

Reference Slide #: B-LAB2-10

Project: 71 Shelton Ave
Location: Tent # 3
Foreman: C Powers
Superintendent: Ryan mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACS = 190-904-3
RCS = 170-233-1

I, ____________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

CS# 193-73

Mill - Y__ N__
Faxed ✓
Called
Logged ✓

Sample Source: 71 Shelton Ave New Haven, Ct. Job #: G17C01

Sampled By: Date Sampled: Customer Name: AIG

Analyst: Yiyang Wang Date Received: 5:50pm EW 5-25-17 Date Tested: 6/2/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193-73-10 1 Date: 4-5-17 Mask 1/2F Name: Z. Aguilar SS# Code: 1 Task: Clean up	7:15 Am	3pm	2.1	2.1		2/100			
193-73-11 2 Date: 4-5-17 Mask 1/2F Name: D. Pillagio SS# Code: 1 Task: Clean up	7:15 Am	3pm	2.1	2.1		6/100			
193-73-12 3 Date: 4-5-17 Mask 1/2F Name: Cortez SS# Code: 5 Task: Clean up	7:15 Am	7:45 Am	2.0	2.0		1/100			
4 Date: 4-5-17 Mask Name: Open SS# Code:___ Task:	Open								
5 Date: 4-5-17 Mask Name: Closed SS# Code:___ Task:	Closed								

Report Reviewed By: NM Date:

Blank(s) Received? Y X N__

Field Blanks	193-73-13	0/100
	193-73-14	0/100
Laboratory Blank		

Reference Slide #: B-LAB2-10

Project: 71 Shelton Ave
Location: Tent #3
Foreman: C Powers
Superintendent: Ryan Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-3
TRZ: 170-233-1

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

CS# 193-73

Mill - Y__ N /
Faxed /
Called /
Logged /

Sample Source: 71 Shelton AVE New Haven, CT — Job #: G17C01

Sampled By: ______ Date Sampled: ______ Customer Name: AIG

Analyst: Yiyang Wang — Date Received: 5.25.17 5:50pm EW — Date Tested: 6/2/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
193-73-15 1 Date: 4-6-17 Mask 1/2F Name: Z Aguilar SS# Code: 1 Task: Clean up	715 Am	3pm	2.1	2.1		1.5/100			
193-73-16 2 Date: 4-6-17 Mask 1/2F Name: A Carter SS# Code: 1 Task: Clean up	715 Am	3pm	2.1	2.1		2/100			
193-73-17 3 Date: 4-6-17 Mask 1/2F Name: R. Gray SS# Code: 5 Task: Clean up	715 Am	745 Am	2.0	2.0		0/100			
4 Date: 4-6-17 Mask Name: Open SS# Code: Task:	Open								
5 Date: 4-6-17 Mask Name: CLOSED SS# Code: Task:	CLOSED								

Report Reviewed By: N/A Date: ______ — Blank(s) Received? Y X N__

Field Blanks	193-73-18 193-73-19	0/100 0/100	Reference Slide #: B-LAB2-10
Laboratory Blank			

Project: 71 Shelton AVE
Location: Tent #3
Foreman: C Powers
Superintendent: GF Fran Moody

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-3
TR2: 170-233-1

I, ______, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ChemScope INDUSTRIAL HYGIENE • ENVIRONMENTAL CHEMISTRY
15 Moulthrop Street, North Haven, CT 06473-3686 • Phone (203) 865-5605 • Fax (203) 498-1610

Abatement Industries Group, Inc.
16 Hamilton Street
West Haven CT 06516

PO #: G17C01
Date: 05/01/2017
CS#: 192-862

Personal sample(s) from , 71 Shelton Avenue, New Haven CT, , received by Chem Scope, Inc. on 04/21/2017:

NIOSH Method 7400 (Issue #2: 15 August 1994) is used for Phase Contrast Microscopy (PCM) air samples. A minimum of two field blanks must be submitted for each set of samples. It is Chem Scope's policy that in the unlikely event that there is to be any deviation from the standard test you will be consulted by phone before the work. Those clients who have not had NIOSH 582 or AHERA asbestos training courses (either supervisor or project monitor) should consult with the laboratory director for more information. The test parameters are further explained in the analytical report.

For samples received and not collected by Chem Scope the air sample concentrations reported are based in part upon information provided by the client.

We will retain air samples for at least one month unless you advise us otherwise.

You are welcome to visit the laboratory at any time to discuss the work, monitor the work or verify our testing services. We appreciate your business and encourage any feedback regarding improvement of our services or our quality system.

Suzanne Cristante	*or*	*Izabela Kremens*	*or*	*Ronald D. Arena*
Laboratory Director		*Quality Manager*		*Senior Consultant*
SC		*IK*		*RDA*

See test parameters on reverse side of page.
We would love to hear from your. Comments? Questions?
Please call or email us at chem.scope@snet.net

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA
71 Shelton Avenue, New Haven CT (Job #G17C01)															
CS#192-862															
192-862-1	Personal	Cust	4/10/17	IS	4/21/17	AIG, Inc.		Z. Aguilar Half Face-Clean Up	<7 f/mm2	< 0.011	< 0.011	0.011	SC	4/26/17	<0.010
192-862-2	Excursion	Cust	4/10/17	IS	4/21/17	AIG, Inc.		L. Rivera Half Face-Clean Up	8.9	0.057	0.057	0.045	SC	4/26/17	<0.010
192-862-3	Blank	Cust	4/10/17	IS	4/21/17				<7 f/mm2				SC	4/26/17	
192-862-4	Blank	Cust	4/10/17	IS	4/21/17				<7 f/mm2				SC	4/26/17	

AIHA LAP, LLC Accredited Laboratory #100134
Connecticut Approved Environmental Lab PH 0581
The results are mathematically corrected for blanks.
*These page numbers represent the number of pages for the Certificate of Analysis section only and additional pages are associated with this report:
1. For all reports, signature page (1 page, 2-sided) and air sample data sheets (1 page)/chain of custody (See CS#192-860)
2. For finals /samples collected by Chem Scope, drawing(s). (Not Applicable)
3. Additional documentation required for schools are referenced in the school report contents page. (Not Applicable)

This report pertains only to the samples tested and may not be reproduced in part.
The condition of the samples at the time of receipt was acceptable unless otherwise noted.

F/mm2 = Fibers / millimeter squared TWA = Time Weighted Average PC = Possible Contamination UC = Uncountable
F/CC = Fibers / cubic centimeter = the calculated concentration of fibers in the air volume sampled.
Result (f/cc) = The comparison of the calculated F/CC with the Reporting Limit (f/cc)
Reporting Limit (f/cc) = Lowest measurable concentration based on volume of air drawn per sample (minimum reporting 0.01 f/cc)
The calculated 8-HR TWA assumes that the individual being monitored had no other exposures other than the indicated sampling time.

Reviewed by: Ra Date: 5-2

PARAMETERS OF THE NIOSH 7400 METHOD (Revised 05/22/2015)
(Issue #2: 15 August 1994)

1. *The method counts all fibers greater than 5 microns in length whether or not they area asbestos fibers.*

2. *The method is used for OSHA compliance for worker personal exposure sampling. The OSHA compliance limits are:*

PEL (Permissible Exposure Limit):
0.1 fibers/cubic centimeter (f/cc) for an 8 hour time weighted average.

EL (Excursion Limit):
1.0 fibers/cubic centimeter (f/cc) for a 30 minute sample at the peak exposure during the day.

3. *The method is used for State of Connecticut/EPA required final air testing after an asbestos abatement project. The regulations require that at least five samples be collected aggressively in each contained work area using forced air blown on the work area surfaces. The regulations require that each of the final samples have concentrations below 0.01 f/cc which is the Limit of Detection in the EPA protocol.*

4. *The intralab relative standard of deviation of the method (CV) for this laboratory is expressed below as a function of filter density in fibers/square mm:*

Fibers/sq mm	*CV*
<25.5	*0.51*
25.6-64.3	*0.37*
64.4-127	*0.24*
>127	*0.14*

5. *The upper 95% confidence levels (UCL):*

$$UCL = \frac{2X + 2.25 + [(2.25 + 2X)^2 - 4(1 - 2.25\,S_r{}^2)X^2]^{1/2}}{2(1 - 2.23\,S_r{}^2)}$$

The lower 95% confidence levels (LCL):

$$LCL = \frac{2X + 4 - [(4 + 2X)^2 - 4(1 - 4\,S_r{}^2)X^2]^{1/2}}{2(1 - 4\,S_r{}^2)}$$

Where $S_r = 0.45$ (based on NIOSH 7400 method) is the subjective interlaboratory relative standard deviation, which is close to the total interlaboratory S_r when approximately 100 fibers are counted.

X = total fibers counted on samples.

Note that the range between these two limits represents 90% of the total range.

6. *Fiber counts outside the 100-1300 fibers/mm2 range are "greater than optimal variability" and "probably biased".*

CS# 192-862

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#____________

Mill - Y__ N__
Faxed ✓
Called ✓
Logged ✓

Sample Source: 71 Shelton Ave. New Haven, CT   Job #: G17C01

Sampled By: [signature]   Date Sampled: 4-10-2017   Customer Name: A.I.G

Analyst: ________   Date Received: 4/21/17 2:00pm 15   Date Tested: 4/26/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-862-1 — 1 — Date: 4-10-2017 Mask 1/2 face Name: Zonia Aguilar Code: 1 SS# Task: Clean up	7:30	9:30	2.1	2.0		3/100			
192-862-2 — 2 — Date: 4-10-2017 Mask 1/2 face Name: Lesley Rivera Code: 5 SS# Task: Clean up	7:30	8:00	2.0	2.0		7/100			
3 — Date: 4-10-2017 Mask Name: SS# Code:___ Task:			OPEN						
4 — Date: 4-10-2017 Mask Name: SS# Code:___ Task:			CLOSED						
Date: Mask Name: SS# Code:___ Task:									

Report Reviewed By: NA   Date: ________   Blank(s) Received? Y X N__

Field Blanks	192-862-3	0/100	Reference Slide #: BL-1132-2
	192-862-4	0/100	Ar-190901-2
Laboratory Blank			TN-170-233-1

Project: ________
Location: ________
Foreman: ________
Superintendent: ________

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

I, ________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ChemScope INDUSTRIAL HYGIENE • ENVIRONMENTAL CHEMISTRY
15 Moulthrop Street, North Haven, CT 06473-3686 • Phone (203) 865-5605 • Fax (203) 498-1610

Abatement Industries Group, Inc.
16 Hamilton Street
West Haven CT 06516

PO #: G17C01
Date: 04/24/2017
CS#: 192-780

Personal sample(s) from , 71 Shelton Avenue, New Haven CT, , received by Chem Scope, Inc. on 04/10/2017:

NIOSH Method 7400 (Issue #2: 15 August 1994) is used for Phase Contrast Microscopy (PCM) air samples. A minimum of two field blanks must be submitted for each set of samples. It is Chem Scope's policy that in the unlikely event that there is to be any deviation from the standard test you will be consulted by phone before the work. Those clients who have not had NIOSH 582 or AHERA asbestos training courses (either supervisor or project monitor) should consult with the laboratory director for more information. The test parameters are further explained in the analytical report.

For samples received and not collected by Chem Scope the air sample concentrations reported are based in part upon information provided by the client.

We will retain air samples for at least one month unless you advise us otherwise.

You are welcome to visit the laboratory at any time to discuss the work, monitor the work or verify our testing services. We appreciate your business and encourage any feedback regarding improvement of our services or our quality system.

Suzanne Cristante	*or*	*Izabela Kremens*	*or*	*Ronald D. Arena*
Laboratory Director		*Quality Manager*		*Senior Consultant*
SC		*IK*		*RDA*

See test parameters on reverse side of page.
We would love to hear from your. Comments? Questions?
Please call or email us at chem.scope@snet.net

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Client ID	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA
71 Shelton Avenue, New Haven CT (Job #G17C01)																
CS#192-780																
192-780-1		Personal	Cust	3/23/17	NY	4/10/17	AIG, Inc.	Tent #2	Z. Aguilar Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-2		Personal	Cust	3/23/17	NY	4/10/17	AIG, Inc.	Tent #2	Pillagio Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-3		Excursion	Cust	3/23/17	NY	4/10/17	AIG, Inc.	Tent #2	A. Corte Half Face-Clean Up	<7 f/mm2	< 0.043	< 0.043	0.043	ZW	4/19/17	<0.010
192-780-4		Blank	Cust	3/23/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-5		Blank	Cust	3/23/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-6		Personal	Cust	3/23/17	NY	4/10/17	AIG, Inc.	Tent #2	A. Corte Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-7		Personal	Cust	3/23/17	NY	4/10/17	AIG, Inc.	Tent #2	L. Rivera Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-8		Excursion	Cust	3/23/17	NY	4/10/17	AIG, Inc.	Tent #2	Z. Aguilar Half Face-Clean Up	<7 f/mm2	< 0.041	< 0.041	0.041	ZW	4/19/17	<0.010
192-780-9		Blank	Cust	3/23/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-10		Blank	Cust	3/23/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-11		Personal	Cust	3/3/17	NY	4/10/17	AIG, Inc.	Tent #1 Column 1-17	E. Leon Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-12		Personal	Cust	3/3/17	NY	4/10/17	AIG, Inc.	Tent #1 Column 1-17	Z. Aguilar Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-13		Excursion	Cust	3/3/17	NY	4/10/17	AIG, Inc.	Tent #1 Column 1-17	F. Paredes Half Face-Clean Up	<7 f/mm2	< 0.045	< 0.045	0.045	ZW	4/19/17	<0.010
192-780-14		Blank	Cust	3/3/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-15		Blank	Cust	3/3/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-16		Personal	Cust	2/28/17	NY	4/10/17	AIG, Inc.	Tent #1 Column 1-17	A. Corte Half Face-Clean Up	<7 f/mm2	< 0.011	< 0.011	0.011	ZW	4/19/17	<0.010
192-780-17		Excursion	Cust	2/28/17	NY	4/10/17	AIG, Inc.	Tent #1 Column 1-17	R. Flores Half Face-Clean Up	<7 f/mm2	< 0.045	< 0.045	0.045	ZW	4/19/17	<0.010
192-780-18		Blank	Cust	2/28/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-19		Blank	Cust	2/28/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-20		Personal	Cust	3/1/17	NY	4/10/17	AIG, Inc.	Tent #1 Column 1-17	R. Gray Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-21		Excursion	Cust	3/1/17	NY	4/10/17	AIG, Inc.	Tent #1 Column 1-17	R. Flores Half Face-Clean Up	<7 f/mm2	< 0.045	< 0.045	0.045	ZW	4/19/17	<0.010
192-780-22		Blank	Cust	3/1/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-23		Blank	Cust	3/1/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-24		Personal	Cust	3/2/17	NY	4/10/17	AIG, Inc.	Tent #1 Column 1-17	F. Paredes Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-25		Personal	Cust	3/2/17	NY	4/10/17	AIG, Inc.	Tent #1 Column 1-17	L. Rivera Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-26		Excursion	Cust	3/2/17	NY	4/10/17	AIG, Inc.	Tent #1 Column 1-17	A. Corte Half Face-Clean Up	<7 f/mm2	< 0.047	< 0.047	0.047	ZW	4/19/17	<0.010
192-780-27		Blank	Cust	3/2/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-28		Blank	Cust	3/2/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-29		Personal	Cust	3/10/17	NY	4/10/17	AIG, Inc.	Tent #2	L. Rivera Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-30		Personal	Cust	3/10/17	NY	4/10/17	AIG, Inc.	Tent #2	R. Gray Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-31		Personal	Cust	3/10/17	NY	4/10/17	AIG, Inc.	Tent #2	R. Flores Half Face-Clean Up	<7 f/mm2	< 0.022	< 0.022	0.022	ZW	4/19/17	<0.010

Chem Scope, Inc.
15 Moulthrop Street,
North Haven CT 06473

Certificate of Analysis

Numeration of fibers on 0.8 micron cellulose-ester from 25mm cassette by Phase Contrast Microscopy, NIOSH Method 7400, Issue #2, 1994:
Estimated Level of Detection based on Method = 7 f/mm2 (5.5 fibers/100 fields)

CS Sample #	Client ID	Type	Col'd By	Date Col'd	Rec. By	Date Rec.	Client	Location	Description	F/MM2	F/CC	Result (f/cc)	Reporting Limit (f/cc)	Analyst	Date Analyzed	8-Hr TWA
192-780-32		Blank	Cust	3/10/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-33		Blank	Cust	3/10/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-34		Personal	Cust	3/13/17	NY	4/10/17	AIG, Inc.	Tent #2	L. Rivera Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-35		Blank	Cust	3/13/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-36		Blank	Cust	3/13/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-37		Personal	Cust	3/11/17	NY	4/10/17	AIG, Inc.	Column C4-B4	B. Zargo Half Face-Glovebag	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-38		Blank	Cust	3/11/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-39		Blank	Cust	3/11/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-40		Personal	Cust	3/15/17	NY	4/10/17	AIG, Inc.	Tent #2	R. Gray Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-41		Blank	Cust	3/15/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-42		Blank	Cust	3/15/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-43		Personal	Cust	3/16/17	NY	4/10/17	AIG, Inc.	Tent #2	L. Rivera Half Face-Clean Up	<7 f/mm2	< 0.010	< 0.010	0.010	ZW	4/19/17	<0.010
192-780-44		Blank	Cust	3/16/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	
192-780-45		Blank	Cust	3/16/17	NY	4/10/17				<7 f/mm2				ZW	4/19/17	

AIHA LAP, LLC Accredited Laboratory #100134
Connecticut Approved Environmental Lab PH 0581
The results are mathematically corrected for blanks.
*These page numbers represent the number of pages for the Certificate of Analysis section only and additional pages are associated with this report:

1. For all reports, signature page (1 page, 2-sided) and air sample data sheets (11 pages)/chain of custody (See CS#192-774)
2. For finals /samples collected by Chem Scope, drawing(s). (Not Applicable)
3. Additional documentation required for schools are referenced in the school report contents page. (Not Applicable)

This report pertains only to the samples tested and may not be reproduced in part.
The condition of the samples at the time of receipt was acceptable unless otherwise noted.

F/mm2 = Fibers / millimeter squared   TWA = Time Weighted Average   PC = Possible Contamination   UC = Uncountable
F/CC = Fibers / cubic centimeter = the calculated concentration of fibers in the air volume sampled.
Result (f/cc) = The comparison of the calculated F/CC with the Reporting Limit (f/cc)
Reporting Limit (f/cc) = Lowest measurable concentration based on volume of air drawn per sample (minimum reporting 0.01 f/cc)
The calculated 8-HR TWA assumes that the individual being monitored had no other exposures other than the indicated sampling time.

Reviewed by: ________ Date: 4-20

PARAMETERS OF THE NIOSH 7400 METHOD (Revised 05/22/2015)
(Issue #2: 15 August 1994)

1. *The method counts all fibers greater than 5 microns in length whether or not they area asbestos fibers.*

2. *The method is used for OSHA compliance for worker personal exposure sampling. The OSHA compliance limits are:*

<u>PEL (Permissible Exposure Limit)</u>:
0.1 fibers/cubic centimeter (f/cc) for an 8 hour time weighted average.

<u>EL (Excursion Limit)</u>:
1.0 fibers/cubic centimeter (f/cc) for a 30 minute sample at the peak exposure during the day.

3. *The method is used for State of Connecticut/EPA required final air testing after an asbestos abatement project. The regulations require that at least five samples be collected aggressively in each contained work area using forced air blown on the work area surfaces. The regulations require that each of the final samples have concentrations below 0.01 f/cc which is the Limit of Detection in the EPA protocol.*

4. *The intralab relative standard of deviation of the method (CV) for this laboratory is expressed below as a function of filter density in fibers/square mm:*

Fibers/sq mm	*CV*
<25.5	*0.51*
25.6-64.3	*0.37*
64.4-127	*0.24*
>127	*0.14*

5. *The upper 95% confidence levels (UCL):*

$$UCL = \frac{2X + 2.25 + [(2.25 + 2X)^2 - 4(1 - 2.25 S_r{}^2) X^2]^{1/2}}{2(1 - 2.23 S_r{}^2)}$$

The lower 95% confidence levels (LCL):

$$LCL = \frac{2X + 4 - [(4 + 2X)^2 - 4(1 - 4 S_r{}^2) X^2]^{1/2}}{2(1 - 4 S_r{}^2)}$$

Where $S_r = 0.45$ (based on NIOSH 7400 method) is the subjective interlaboratory relative standard deviation, which is close to the total interlaboratory S_r when approximately 100 fibers are counted.

X = total fibers counted on samples.

Note that the range between these two limits represents 90% of the total range.

6. *Fiber counts outside the 100-1300 fibers/mm2 range are "greater than optimal variability" and "probably biased".*

CS# 192-780

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

Mill - Y__ N__
Faxed ✓
Called ✓
Logged ✓

Sample Source: 71 Shelton Ave New Haven, CT Job #: 617C01

Sampled By: Date Sampled: Customer Name:

Analyst: Ziyang Wang Date Received: 4/10/17 2:05 pm NY Date Tested: 4/19/17

	Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-780-1	1 Date: 3-23-17 Mask 1/2F Name: Aguilar SS# Code: 1 Task: Clean up	7:15 Am	3pm	1.6	1.6		1.5/100			
192-780-2	2 Date: 3-23-17 Mask 1/2F Name: Pillagio SS# Code: 1 Task: Clean up	7:15 Am	3pm	1.7	1.7		2/100			
192-780-3	3 Date: 3-23-17 Mask 1/2F Name: Corte SS# Code: 5 Task: Clean up	7:15 Am	7:45 Am	2.1	2.1		0/100			
192-780-4	4 Date: 3-23-17 Mask Name: Open SS# Code: Task:		Open							
192-780-5	5 Date: 3-23-17 Mask Name: CLOSED SS# Code: Task:		CLOSED							

Report Reviewed By: MA Date:

Blank(s) Received? Y ✓ N__

Field Blanks	192-780-4	0/100
	192-780-5	0/100
Laboratory Blank		

Reference Slide #: D-LAB2-12

Project: 71 Shelton Ave.
Location: Tent #2
Foreman: C Powers
Superintendent: Fran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-2
TRZ: 170-233-1

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

192-780

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

Mill - Y__ N__
Faxed ___
Called ✓
Logged ✓

Sample Source: ______ Job #: G17001

Sampled By: ______ Date Sampled: ______ Customer Name: ______

Analyst: Ziyang Wang Date Received: 4/10/17 2:05 pm NY Date Tested: 4/19/17

	Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-780 -6	Date: 3/22-17 Mask 1/2 F Name: A. Corte SS# Code: 1 Task: Clean up	~~7~~ 715 Am	3pm	2.1	2.1		3/100			
192-780 -7	Date: 3-22-17 Mask 1/2 F Name: L. Rivera SS# Code: 1 Task: Clean up	715 Am	3p	1.6	1.6		0/100			
192-780 -8	Date: 3-22-17 Mask 1/2 F Name: Z. Aguilar SS# Code: 5 Task: Clean up	715 Am	745 Am	2.2	2.2		0/100.			
192-780 -9	Date: 3-22-17 Mask Name: Open SS# Code:___ Task:									
192-780 -10	Date: 3-22-17 Mask Name: Closed SS# Code:___ Task:									

Report Reviewed By: NM Date: ______ Blank(s) Received? Y ✓ N___

Field Blanks	192-780-9	0/100	Reference Slide #: D-LAB2-12
	192-780-10	0/100	
Laboratory Blank			

Project: 71 Shelton Ave
Location: Tent #2
Foreman: C Powers
Superintendent: Peter Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-2
TRL: 170-233-1

I, ______, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

192-780

AIR SAMPLING /

NIOSH METHOD 7400 SAMPLE RECORD

PO#

Mill - Y__ N__
Faxed __
Called /
Logged ✓

Sample Source: 71 Shelton AVE New Haven, CT   Job #: 617C01

Sampled By: ______ Date Sampled: ______ Customer Name: ______

Analyst: Xiyang Wang   Date Received: 4/10/17 2pm NY   Date Tested: 4/19/17

	Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-780 11	1 Date: 3-3-17 Mask 1/2F Name: E Leon SS# Code: 1 Task: Clean up	730 Am	2pm	2.1	2.1		1/100			
192-780 12	2 Date: 3-3-17 Mask 1/2F Name: Z. Aguilar SS# Code: 1 Task: Clean up	730 Am	2pm	2.1	2.1		0/100			
192-780 13	3 Date: 3-3-17 Mask 1/2F Name: Paredes SS# Code: 5 Task: Clean up	730 Am	8Am	2.0	2.0		0/100			
192-780 14	4 Date: 3-3-17 Mask Name: open SS# Code: Task:	open								
192-780 15	5 Date: 3-3-17 Mask Name: CLOSED SS# Code: Task:	CLOSED								

Report Reviewed By: N/A   Date: ______

Blank(s) Received? Y ✓ N__

Field Blanks	192-780-14	0/100	Reference Slide #: D-LAB2-12
	192-780-15	0/100	
Laboratory Blank			

Project: 71 Shelton AVE.
Location: (Tent #1 Column 1-17)
Foreman: C Powers
Superintendent: Fran mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-2
TRI: 170-233-1

I, ______, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

192-780

PO#

AIR SAMPLING / NIOSH METHOD 7400 SAMPLE RECORD

Mill Y__ N__
Faxed
Called
Logged ✓

Sample Source 71 Shelton AVE New Haven, CT Job # G17C01

Sampled by ______ Date Sampled ______ Customer Name A.I.G

Analyst Ziyang Wang Date Received 4/10/17 2pm NY Date Tested 4/19/17

	Sample #/ Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f/ flds	f/ mm2	f/cc	LOD f/cc
192-780 16	1 Date: 2-28-17 Mask: 1/2F Name: A. Corte SS# Code: 1 Task: Clean up	1pm	3pm	2.1	2.1		0/100			
192-780 17	2 Date: 2-28-17 Mask: 1/2F Name: R. Flores SS# Code: 5 Task: Clean up	1pm	130 pm	2.0	2.0		0/100			
192-780 18	3 Date: 2-28-17 Mask: Name: Open SS# Code: Task:	Open					0/100 ZW 4/19/17			
192-780 19	4 Date: 2-28-17 Mask: Name: CLOSED SS# Code: Task:	CLOSED								
	Date: Mask: Name: SS# Code: Task:									

Report Reviewed by MW Date ______ Blank(s) Received? Y ✓ N ___

Field Blanks	192-780-18	0/100	Reference Slide #:
Laboratory Blank	192-780-19	0/100	D-LAB2-12

Project 71 Shelton AVE

Location Column (1-17) & Tent #1

Foreman C Powers

Superintendent Fran Mooney

Sample Codes:
1-Personal
2-Work Area
3-Outside Area
4-Final Clearance
5-Excursion

I, ______________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

ACE: 190-904-2
TRZ: 170-233-1

192-780

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

Mill - Y__ N/
Faxed __
Called __
Logged ✓

Sample Source: 71 Shelton AVE. New HAVEN, Ct Job #: 617C01

Sampled By: ______ Date Sampled: ______ Customer Name: ______

Analyst: Ziyang Wang Date Received: 4/10/17 2:05 pm NY Date Tested: 4/19/17

	Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-780 20	1 Date: 3-1-17 Mask 1/2 F Name: R. Gray SS# Code: 1 Task: Clean up	730 Am	3pm	1.6	1.6		9/100			
192-780 21	2 Date: 3-1-17 Mask 1/2 F Name: R. Flores SS# Code: 5 Task: Clean up	730 Am	8Am	2.0	2.0		2/100			
192-780 22	3 Date: 3-1-17 Mask Name: Open SS# Code: Task:	Open								
192-780 23	4 Date: 3-1-17 Mask Name: CLOSED SS# Code: Task:	CLOSED								
	Date: Mask Name: SS# Code: Task:									

Report Reviewed By: MK Date: ______ Blank(s) Received? Y ✓ N__

Field Blanks	192-780-22	0/100	Reference Slide #: D-LAB2-12
	192-780-23	0/100	
Laboratory Blank			

Project: 71 Shelton AVE

Location: Tent#1 Column 1-17

Foreman: C Powers

Superintendent: Kran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-2
TR2: 170-233-1

I, ________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

192-780

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#________

Mill - Y__ N__
Faxed ✓
Called ____
Logged ✓

Sample Source: 71 Shelton AVE New HAVEN, CT   Job #: G17C01

Sampled By: ________ Date Sampled: ________ Customer Name: ________

Analyst: Ziyang Wang   Date Received: 4/10/17 2:05 pm NM   Date Tested: 4/19/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-780-24 — 1 — Date: 3-2-17; Mask: 1/2F; Name: F. Paredes; SS#: ; Code: 1; Task: Clean up	730 Am	3pm	2.0	2.0		0/100			
192-780-25 — 2 — Date: 3-2-17; Mask: 1/2F; Name: L. Rivera; SS#: ; Code: 1; Task: Clean up	730 Am	3pm	2.0	2.0		0/100			
192-780-26 — 3 — Date: 3-2-17; Mask: 1/2F; Name: A Corte; SS#: ; Code: 5; Task: Clean up	730 Am	8Am	1.9	1.9		0/100			
192-780-27 — 4 — Date: 3-2-17; Mask: ; Name: Open; SS#: ; Code: ; Task:	Open								
192-780-28 — 5 — Date: 3-2-17; Mask: ; Name: CLOSED; SS#: ; Code: ; Task:	CLOSED								

Report Reviewed By: NM   Date: ________   Blank(s) Received? Y ✓ N__

Field Blanks	192-780-27	0/100	Reference Slide #: D-LAB2-12
	192-780-28	0/100	
Laboratory Blank			

Project: 71 Shelton AVE

Location: Tent#1 Column 1-17

Foreman: C Powers

Superintendent: Fran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-2
IR2: 170-233-1

I, ________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

192-780

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#________

Mill - Y__ N__
Faxed /
Called __
Logged ✓

Sample Source: 71 Shelton Ave New Haven, Ct Job #: G17C01

Sampled By: ______ Date Sampled: ______ Customer Name: ______

Analyst: Ziyang Wang Date Received: 4/10/17 2:05 pm NY Date Tested: 4/19/17

	Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-780 29	1 Date: 3-10-17 Mask 1/2F Name: L. Rivera SS# Code: 1 Task: Clean up	715 Am	3 pm	2.2	2.2		0/100			
192-780 30	2 Date: 3-10-17 Mask 1/2F Name: Rory Gray SS# Code: 1 Task: Clean up	715 Am	3 pm	2.2	2.2		0/100			
192-780 31	3 Date: 3-10-17 Mask 1/2F Name: Richard Flores SS# Code: 5 Task: Cleanup	715 Am	815 Am	2.0	2.0		0/100			
192-780 32	4 Date: 3-10-17 Mask Name: Open SS# Code: Task:	Open								
192-780 33	5 Date: 3-10-17 Mask Name: CLOSED SS# Code: Task:	CLOSED								

Report Reviewed By: N/A Date: ______ Blank(s) Received? Y✓ N__

Field Blanks	192-780-32	0/100	Reference Slide #: D-LAB2-12
	192-780-33	0/100	
Laboratory Blank			

Project: 71 Shelton Ave
Location: Tent #2
Foreman: Chris Powers
Superintendent: Fran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-2
GRZ: 170-233-1

I, ________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

192-780

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

Mill - Y__ N__
Faxed __
Called __
Logged √

Sample Source: 71 Shelton AVE New HAVEN, CT Job #: G17C01

Sampled By: ____ Date Sampled: ____ Customer Name: ____

Analyst: Zyang Wang Date Received: 4/10/17 2:05 pm NJ Date Tested: 4/19/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-780 34 — 1; Date: 3-13-17; Mask 1/2F; Name: Rivera; SS#; Code: 1; Task: Clean up	7:15 Am	3pm	2.1	2.1		1/100			
192-780 35 — 2; Date: 3-13-17; Mask; Name: Open; SS#; Code:; Task:	Open								
192-780 36 — 3; Date: 3-13-17; Mask CLOSED; Name:; SS#; Code:; Task:	CLOSED								
Date:; Mask; Name:; SS#; Code:; Task:									
Date:; Mask; Name:; SS#; Code:; Task:									

Report Reviewed By: MA Date: ____

Blank(s) Received? Y √ N__

Field Blanks	192-780-35	0/100	Reference Slide #: D-LAB2-12
	192-780-36	0/100	
Laboratory Blank			

Project: 71 Shelton AVE
Location: Tent #2
Foreman: C Powers
Superintendent: Fran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-2
TKI: 170-333-1

I, ______________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

192-780

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

Mill - Y__ N__
Faxed /
Called
Logged √

Sample Source: Sikorsky 6900 Main St. Stratford. Ct Job #: G17C01

Sampled By: ______ Date Sampled: ______ Customer Name: ______

Analyst: Ziyang Wang Date Received: 4/10/17 2 of 2 NY Date Tested: 4/19/17.

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-780 37 — 1 Date: 3-11-17 Mask 1/2FF Name: Bizarro SS# Code: 1 Task: Glove bag.	10 Am	1 Pm	2.1	2.1		0/100			
192-780 38 — 2 Date: 3-11-17 Mask Name: Open SS# Code: Task:	Open								
192-780 39 — 3 Date: 3-11-17 Mask Name: CLOSED SS# Code: Task:	CLOSED								
Date: Mask Name: SS# Code: Task:									
Date: Mask Name: SS# Code: Task:									

Report Reviewed By: MNZ. Date: Blank(s) Received? Y √ N__

Field Blanks	192-780-38	0/100	Reference Slide #:
	192-780-39	0/100	D-LAB2-12
Laboratory Blank			

Project: Sikorsky
Location: Glove bag Column C4-B4 Clean Rm
Foreman: C Powers
Superintendent: Fran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-2
TR: 170-233-1

I, ______, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

192-780

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

Mill - Y__ N__✓
Faxed ✓
Called ✓
Logged ✓

Sample Source: 71 Shelton AVE New HAVEN, CT   Job #: G17C01

Sampled By: ______ Date Sampled: ______ Customer Name: ______

Analyst: Giyang Wang   Date Received: 4/10/17 2:05 pm NY   Date Tested: 4/19/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-780-40 #1 1 Date: 3-15-17 Mask 1/2F Name: R. Gray SS# Code: 1 Task: Clean up	730 Am	3pm	2.1	2.1		0/100			
192-780-41 #2 2 Date: 3-15-17 Mask Name: Open SS# Code: Task:	Open								
192-780-42 #3 3 Date: 3-15-17 Mask Name: CLOSED SS# Code: Task:	CLOSED								
Date: Mask Name: SS# Code: Task:									
Date: Mask Name: SS# Code: Task:									

Report Reviewed By: MJ   Date: ______

Blank(s) Received? Y ✓ N__

Field Blanks	192-780-41	0/100	Reference Slide #: D-LAB2-12
	192-780-42	0/100	
Laboratory Blank			

Project: 71 Shelton AVE
Location: Tent #2
Foreman: C Powers
Superintendent: Fran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACE: 190-904-2
TRI: 170-233-1

I, ______, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

192-780

AIR SAMPLING /
NIOSH METHOD 7400 SAMPLE RECORD

PO#

Mill - Y__ N__
Faxed ___ ✓
Called ___
Logged ✓

Sample Source: 71 Shelton Ave, New Haven, CT   Job #: G17C01

Sampled By: ____   Date Sampled: ____   Customer Name: ____

Analyst: Ziyang Wang   Date Received: 4/10/17 2:05 pm NY   Date Tested: 4/19/17

Sample # / Description	Time Start	Time End	Flow l/m Start	Flow l/m End	Liters	f / flds	f / mm2	f / cc	LOD f / cc
192-780 -43 PBS 1 Date: 3-16-17 Mask 1/2F Name: Li Rivera SS# Code: 1 Task: Clean up.	715 Am	3pm	1.6	1.6		0/100			
192-780 -44 PBS 2 Date: 3-16-17 Mask Name: Open SS# Code:__ Task:	Open								
192-780 -45 PBS 3 Date: 3-16-17 Mask Name: Closed SS# Code:__ Task:	Closed								
Date: Mask Name: SS# Code:__ Task:									
Date: Mask Name: SS# Code:__ Task:									

Report Reviewed By: MB   Date: ____   Blank(s) Received? Y✓ N__

Field Blanks	192-780-44	0/100	Reference Slide #: D-LAB2-12
	192-780-45	0/100	
Laboratory Blank			

Project: 71 Shelton Ave.
Location: Tent #2
Foreman: C Powers
Superintendent: Fran Mooney

Sample Codes:
1 – Personal
2 – Work Area
3 – Outside Area
4 – Final Clearance
5 – Excursion

ACT: 190-904-2
TR: 170-233-1

I, ____________________, hereby swear that all information on this form is true and if applicable all personal air samples were worn by employees as listed above.

Environmental Consultants
And Laboratory Services

(203) 324-2222
Fax (203) 324-3876

HYGENIX, INC.

49 Woodside Street Stamford, CT 06902

ASBESTOS TEM CLEARANCE AIR TEST REPORT

To: Abatement Industries Group
16 Hamilton Street
West Haven, CT
Attn.: Ian Shae

From: James Twitchell
HYGENIX, Inc.

Date: June 2, 2017

RE: 71 Shelton Avenue (Final Phase – East End)
New Haven, CT

I am sending this memo to report the results of the asbestos clearance air testing that I conducted at 71 Shelton Avenue in New Haven, CT. The removal was limited to the decontamination of the floor and wall surfaces (up to 8' high), in the final phase of the project, on the East side of area #3H, following the approved Alternate Work Plan (AWP) dated September 14, 2016.

At the completion of the removal and cleaning on June 1, 2017, the area was inspected and found to be free of all suspect debris. A leaf blower was used to create aggressive air sampling conditions. Five air samplers were then set up in the tent containment and run for approximately two and a half hours. The samples were then taken delivered to AmeriSci New York where they were analyzed by transmission electron microscopy (TEM).

Clearance air testing was performed per Connecticut asbestos abatement regulations. Large removal projects, areas with ≥1500 square feet and ≥500 linear feet of asbestos containing material, were tested by Transmission Electron Microscopy (TEM). All final TEM air samples collected on June 1, 2017 were less than the required average of five samples being less than 70 structures per square millimeter.

In consideration of the visual inspection and the air test results detailed in this report, the asbestos removal work left the work area in a satisfactory condition for re-occupancy. The containment ceiling will remain in place so the radiation screening can be performed. Once the radiation screening is completed the ceiling can be removed, however the space will no longer be considered safe for occupancy once the ceiling is removed.

Should you have any questions, I can be reached at 203-324-3635.

Thank you very much for your consideration.

James Twitchell
CT Asbestos Project Monitor #000256

06/02/17
Date

TEM SAMPLE RESULTS

AmeriSci Job #: **217061281**

Client Name: Hygenix, Inc.

Table I

Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)

AIG; 71 Shelton Avenue (Final Phase - East End), New Haven, CT / Clearance

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns) 0.5-5.0	Asbestos Structures Detected (Microns) >=5.0	Asbestos Structures Detected (Microns) Total	Structure Density (struc/sq mm) >=5.0	Structure Density (struc/sq mm) Total	Structure Concentration (struc/cc air) >=5.0	Structure Concentration (struc/cc air) Total	Type of Asbestos
01 inside	0601-01		1305	.06	0.0049	0.0	0.0	0.0	<16.7	<16.7	<0.0049	<0.0049	NSD
Location: Final Phase - East End (Rear Main)													
02 inside	0601-02		1305	.06	0.0049	0.0	0.0	0.0	<16.7	<16.7	<0.0049	<0.0049	NSD
Location: Final Phase - East End (Rear Side Room)													
03 inside	0601-03		1287	.07	0.0043	0.0	0.0	0.0	<14.3	<14.3	<0.0043	<0.0043	NSD
Location: Final Phase - East End (Middle Main)													
04 inside	0601-04		1305	.06	0.0049	0.0	0.0	0.0	<16.7	<16.7	<0.0049	<0.0049	NSD
Location: Final Phase - East End (Middle Side Room)													
05 inside	0601-05		1296	.07	0.0042	0.0	0.0	0.0	<14.3	<14.3	<0.0042	<0.0042	NSD
Location: Final Phase - East End (Front Side Room)													
06**	0601-06		0										
Location: Field Blank (In)													
07**	0601-07		0										
Location: Field Blank (Out)													
08**	0601-08		0										
Location: Field Blank (Sealed)													

Mean Total Structure Density For Inside Samples: 0 structures/sq. mm.

* concentration represented by the detection of 1 structure
** not analyzed
NSD: No Asbestos Structures Detected

Reviewed By: ______________________ ; Analyzed By: ______________________ Date: 6/2/2017
Marik Peysakhov

NVLAP#: 200546-0

Environmental Consultants
And Laboratory Services

(203) 324-2222
Fax (203) 324-3876

HYGENIX, INC.

49 Woodside Street Stamford, CT 06902

ASBESTOS TEM CLEARANCE AIR TEST REPORT

To: Abatement Industries Group
16 Hamilton Street
West Haven, CT
Attn.: Ian Shae

From: James Twitchell
HYGENIX, Inc.

Date: May 8, 2017

RE: 71 Shelton Avenue (Area #3H)
New Haven, CT

I am sending this memo to report the results of the asbestos clearance air testing that I conducted at 71 Shelton Avenue in New Haven, CT. The removal was limited to the decontamination of the floor and wall surfaces (up to 8' high), in area #3H, following the approved Alternate Work Plan (AWP) dated September 14, 2016.

At the completion of the removal and cleaning on May 5, 2017, the area was inspected and found to be free of all suspect debris. A leaf blower was used to create aggressive air sampling conditions. Five air samplers were then set up in the tent containment and run for approximately two and a half hours. The samples were then taken delivered to AmeriSci New York where they were analyzed by transmission electron microscopy (TEM).

Clearance air testing was performed per Connecticut asbestos abatement regulations. Large removal projects, areas with $\geq$1500 square feet and $\geq$500 linear feet of asbestos containing material, were tested by Transmission Electron Microscopy (TEM). All final TEM air samples collected on May 5, 2017 were less than the required average of five samples being less than 70 structures per square millimeter.

In consideration of the visual inspection and the air test results detailed in this report, the asbestos removal work left the work area in a satisfactory condition for re-occupancy. The containment ceiling will remain in place so the radiation screening can be performed. Once the radiation screening is completed the ceiling can be removed, however the space will no longer be considered safe for occupancy once the ceiling is removed.

Should you have any questions, I can be reached at 203-324-3635.

Thank you very much for your consideration.

James Twitchell
CT Asbestos Project Monitor #000256

05/08/17
Date

TEM SAMPLE RESULTS

AmeriSci Job #: **217051977**

Client Name: Hygenix, Inc.

Table I

Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)

AIG; 71 Shelton Avenue (Area 3 H), New Haven, CT

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns) 0.5-5.0	>=5.0	Total	Structure Density (struc/sq mm) >=5.0	Total	Structure Concentration (struc/cc air) >=5.0	Total	Type of Asbestos
01 inside	0505-01		1269	.07	0.0043	0.0	0.0	0.0	<14.3	<14.3	<0.0043	<0.0043	NSD
Location: Area H3 - Left													
02 inside	0505-02		1269	.07	0.0043	0.0	0.0	0.0	<14.3	<14.3	<0.0043	<0.0043	NSD
Location: Area H3 - Center													
03 inside	0505-03		1269	.07	0.0043	0.0	0.0	0.0	<14.3	<14.3	<0.0043	<0.0043	NSD
Location: Area H3 - Center													
04 inside	0505-04		1287	.07	0.0043	0.0	0.0	0.0	<14.3	<14.3	<0.0043	<0.0043	NSD
Location: Area H3 - Right													
05 inside	0505-05		1296	.07	0.0042	0.0	0.0	0.0	<14.3	<14.3	<0.0042	<0.0042	NSD
Location: Area H3 - Right													
06**	0505-06		0										
Location: Field Blank (In)													
07**	0505-07		0										
Location: Field Blank (Out)													
08**	0505-08		0										
Location: Field Blank (Sealed)													

* concentration represented by the detection of 1 structure

** not analyzed

NSD: No Asbestos Structures Detected

Reviewed By: ______________________ ; Analyzed By: ______________________ Date: 5/8/2017

Marik Peysakhov

NVLAP#: 200546-0

TEM-AIR SAMPLE LOG

Client: AIG

Site: 71 Shelton Avenue (Area 3 H)

New Haven, CT

Rotometer: H-JT

Tech: JT

Date: 05/05/17

HYGENIX, Inc.

Environmental Consulting & Laboratory Services
49 Woodside Street
Stamford, CT 06902
(203) 324-2222 (phone) (203) 324-3876 (fax)

LAB ID#	SAMPLE #	SAMPLING LOCATION	Time On	Time Off	Flow Rate		Minutes	Volume
	0505-01	Area H3 – Left	0849	1110	9	9	141	1269
	0505-02	Area H3 – Center	0849	1110	9	9	141	1269
	0505-03	Area H3 – Center	0849	1110	9	9	141	1269
	0505-04	Area H3 – Right	0852	1115	9	9	143	1287
	0505-05	Area H3 – Right	0852	1116	9	9	144	1296
	0505-06*	Field Blank (In)	-	-	-	-	-	-
	0505-07*	Field Blank (Out)	-	-	-	-	-	-
	0505-08*	Field Blank (Sealed)	-	-	-	-	-	-
		*Do not read field blanks unless requested by the client		№ 217051977				

CHAIN OF CUSTODY

Relinquished By:	Date/Time:	Received By:	Date/Time:
			5/5/17 1310

1 – Personal
2 – Background
3 - During Abatement
4 – During Work
5 – Clearance / Clearance Re-Test
6 - Ambient

TURN AROUND TIME

Rush TAT

Please e-mail results to jtwitchell@hygenix.com

Environmental Consultants
And Laboratory Services

(203) 324-2222
Fax (203) 324-3876

HYGENIX, INC.

49 Woodside Street Stamford, CT 06902

ASBESTOS TEM CLEARANCE AIR TEST REPORT

To: Abatement Industries Group
16 Hamilton Street
West Haven, CT
Attn.: Ian Shae

From: James Twitchell
HYGENIX, Inc.

Date: April 21, 2017

RE: 71 Shelton Avenue (Columns #32-#48)
New Haven, CT

I am sending this memo to report the results of the asbestos clearance air testing that I conducted at 71 Shelton Avenue in New Haven, CT. The removal was limited to the decontamination of the floor and wall surfaces (up to 8' high), between column #32 and #48, following the approved Alternate Work Plan (AWP) dated September 14, 2016.

At the completion of the removal and cleaning on April 21, 2017, the area was inspected and found to be free of all suspect debris. A leaf blower was used to create aggressive air sampling conditions. Five air samplers were then set up in the tent containment and run for approximately two and a half hours. The samples were then taken delivered to AmeriSci New York where they were analyzed by transmission electron microscopy (TEM).

Clearance air testing was performed per Connecticut asbestos abatement regulations. Large removal projects, areas with ≥1500 square feet and ≥500 linear feet of asbestos containing material, were tested by Transmission Electron Microscopy (TEM). All final TEM air samples collected on April 21, 2017 were less than the required average of five samples being less than 70 structures per square millimeter.

In consideration of the visual inspection and the air test results detailed in this report, the asbestos removal work left the work area in a satisfactory condition for re-occupancy. The containment ceiling will remain in place so the radiation screening can be performed. Once the radiation screening is completed the ceiling can be removed, however the space will no longer be considered safe for occupancy once the ceiling is removed.

Should you have any questions, I can be reached at 203-324-3635.

Thank you very much for your consideration.

James Twitchell
CT Asbestos Project Monitor #000256

04/25/17
Date

TEM SAMPLE RESULTS

AmeriSci Job #: **217043740**
Client Name: Hygenix, Inc.

Table I
Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)
AIG; 71 Shelton Avenue, Column #32 - #48, New Haven, CT

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns) 0.5-5.0	>=5.0	Total	Structure Density (struc/sq mm) >=5.0	Total	Structure Concentration (struc/cc air) >=5.0	Total	Type of Asbestos
01 inside	0421-01		1359	.06	0.0047	0.0	0.0	0.0	<16.7	<16.7	<0.0047	<0.0047	NSD
Location: Column 48													
02 Inside	0421-02		1368	.06	0.0047	0.0	0.0	0.0	<16.7	<16.7	<0.0047	<0.0047	NSD
Location: Column 45-46													
03 inside	0421-03		1377	.06	0.0047	0.0	0.0	0.0	<16.7	<16.7	<0.0047	<0.0047	NSD
Location: Column 44-45													
04 inside	0421-04		1368	.06	0.0047	0.0	0.0	0.0	<16.7	<16.7	<0.0047	<0.0047	NSD
Location: Column 38-39													
05 inside	0421-05		1368	.06	0.0047	0.0	0.0	0.0	<16.7	<16.7	<0.0047	<0.0047	NSD
Location: Column 32-33													
06**	0421-06		0										
Location: Field Blank (In)													
07**	0421-07		0										
Location: Field Blank (Out)													
08**	0421-08		0										
Location: Field Blank (Sealed)													

* concentration represented by the detection of 1 structure
** not analyzed
NSD: No Asbestos Structures Detected

Reviewed By: ____________________ ; Analyzed By: ____________________ Date: 4/24/2017
Marik Peysakhov

NVLAP#: 200546-0

TEM-AIR SAMPLE LOG

Client: AIG

Site: 71 Shelton Avenue (Column #32 - #48)

New Haven, CT

Rotometer: H-09

Tech: JT

Date: 04/21/17

HYGENIX, Inc.

Environmental Consulting & Laboratory Services
49 Woodside Street
Stamford, CT 06902
(203) 324-2222 (phone) (203) 324-3876 (fax)

LAB ID#	SAMPLE #	SAMPLING LOCATION	Time On	Time Off	Flow Rate		Minutes	Volume
	0421-01	Column 48	0938	1209	9	9	151	1359
	0421-02	Column 45-46	0938	1210	9	9	152	1368
	0421-03	Column 44-45	0940	1213	9	9	153	1377
	0421-04	Column 38-39	0943	1215	9	9	148	1332
	0421-05	Column 32-33	0946	1218	9	9	152	1368
	0421-06*	Field Blank (In)	-	-	-	-	-	-
	0421-07*	Field Blank (Out)	-	-	-	-	-	-
	0421-08*	Field Blank (Sealed)	-	-	-	-	-	-
		*Do not read field blanks unless requested by the client						

CHAIN OF CUSTODY

Relinquished By:	Date/Time:	Received By:	Date/Time:
			4/24/17 0905

1 – Personal
2 – Background
3 - During Abatement
~~4 – During Work~~
5 – Clearance / Clearance Re-Test
6 - Ambient

TURN AROUND TIME
Rush TAT

Please e-mail results to jtwitchell@hygenix.com

№2170437 40

AmeriSci Job #: **217041977**

Client Name: Hygenix, Inc.

Table I

Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)

AIG; 71 Shelton Avenue (Columns 23-28), New Haven, CT / Clearance

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns) 0.5-5.0	>=5.0	Total	Structure Density (struc/sq mm) >=5.0	Total	Structure Concentration (struc/cc air) >=5.0	Total	Type of Asbestos
01	0407-01		1296	.06	0.0050	0.0	0.0	0.0	<16.7	<16.7	<0.0050	<0.0050	NSD
Location: Column #23-24													
02	0407-02		1305	.06	0.0049	0.0	0.0	0.0	<16.7	<16.7	<0.0049	<0.0049	NSD
Location: Column #24-25													
03	0407-03		1305	.06	0.0049	0.0	0.0	0.0	<16.7	<16.7	<0.0049	<0.0049	NSD
Location: Column #26-27													
04	0407-04		1305	.06	0.0049	0.0	0.0	0.0	<16.7	<16.7	<0.0049	<0.0049	NSD
Location: Column #27-28													
05	0407-05		1322	.06	0.0049	0.0	0.0	0.0	<16.7	<16.7	<0.0049	<0.0049	NSD
Location: Column #27-28													
06**	0407-06		0										
Location: Field Blank (In)													
07**	0407-07		0										
Location: Field Blank (Out)													
08**	0407-08		0										
Location: Field Blank (Sealed)													

* concentration represented by the detection of 1 structure

** not analyzed

NSD: No Asbestos Structures Detected

Reviewed By: ____________ ; Analyzed By: ____________ Date: 4/10/2017

Aleksandr Barengolts

NVLAP#: 200546-0

TEM-AIR SAMPLE LOG

Client: AIG

Site: 71 Shelton Avenue (Columns 23-28)

New Haven, CT

Rotometer: H-JT

Tech: JT

Date: 04/08/17

HYGENIX, Inc.

Environmental Consulting & Laboratory Services
49 Woodside Street
Stamford, CT 06902
(203) 324-2222 (phone) (203) 324-3876 (fax)

LAB ID#	SAMPLE #	SAMPLING LOCATION	Time On	Time Off	Flow Rate		Minutes	Volume
	0407-01	Column #23-24	1102	1326	9	9	144	1296
	0407-02	Column #24-25	11:02	1327	9	9	145	1305
	0407-03	Column #26-27	11:04	1329	9	9	145	1305
	0407-04	Column #27-28	11:05	1330	9	9	145	1305
	0407-05	Column #27-28	11:05	1332	9	9	147	1322
	0407-06*	Field Blank (In)	-	-	-	-	-	-
	0407-07*	Field Blank (Out)	-	-	-	-	-	-
	0407-08*	Field Blank (Sealed)	-	-	-	-	-	-
		*Do not read field blanks unless requested by the client						

CHAIN OF CUSTODY

Relinquished By:	Date/Time:	Received By:	Date/Time:
			4/10/17 0910

1 – Personal
2 – Background
3 - During Abatement
4 – During Work
5 – Clearance 5 Clearance Re-Test
6 - Ambient

TURN AROUND TIME

Rush TAT

Please e-mail results to jtwitchell@hygenix.com

#217041977

Environmental Consultants
And Laboratory Services

(203) 324-2222
Fax (203) 324-3876

HYGENIX, INC.

49 Woodside Street Stamford, CT 06902

ASBESTOS TEM CLEARANCE AIR TEST REPORT

To: Abatement Industries Group
16 Hamilton Street
West Haven, CT
Attn.: Ian Shae

From: James Twitchell
HYGENIX, Inc.

Date: March 24, 2017

RE: 71 Shelton Avenue (Columns #17-#24)
New Haven, CT

I am sending this memo to report the results of the asbestos clearance air testing that I conducted at 71 Shelton Avenue in New Haven, CT. The removal was limited to the decontamination of the floor and wall surfaces (up to 8' high), between column #17 and #24, following the approved Alternate Work Plan (AWP) dated September 14, 2016.

At the completion of the removal and cleaning on March 24, 2017, the area was inspected and found to be free of all suspect debris. A leaf blower was used to create aggressive air sampling conditions. Five air samplers were then set up in the tent containment and run for approximately two and a half hours. The samples were then taken delivered to AmeriSci New York where they were analyzed by transmission electron microscopy (TEM).

Clearance air testing was performed per Connecticut asbestos abatement regulations. Large removal projects, areas with $\geq$1500 square feet and $\geq$500 linear feet of asbestos containing material, were tested by Transmission Electron Microscopy (TEM). All final TEM air samples collected on March 24, 2017 were less than the required average of five samples being less than 70 structures per square millimeter.

In consideration of the visual inspection and the air test results detailed in this report, the asbestos removal work left the work area in a satisfactory condition for re-occupancy. The containment ceiling will remain in place so the radiation screening can be performed. Once the radiation screening is completed the ceiling can be removed, however the space will no longer be considered safe for occupancy once the ceiling is removed.

Should you have any questions, I can be reached at 203-324-3635.

Thank you very much for your consideration.

James Twitchell
CT Asbestos Project Monitor #000256

04/02/17
Date

TEM SAMPLE RESULTS

AmeriSci Job #: **217033848**

Client Name: Hygenix, Inc.

Table I
Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)
AIG; 71 Shelton Avenue (Columns 17-24), New Haven, CT; Clearance

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns) 0.5-5.0	>=5.0	Total	Structure Density (struc/sq mm) >=5.0	Total	Structure Concentration (struc/cc air) >=5.0	Total	Type of Asbestos
01	0324-01		1269	.07	0.0043	0.0	0.0	0.0	<14.3	<14.3	<0.0043	<0.0043	NSD
Location: Column 17													
02	0324-02		1287	.07	0.0043	1.0	0.0	1.0	<14.3	14.3	<0.0043	0.0043	chrysotile
Location: Between Column 18-19													
03	0324-03		1278	.07	0.0043	0.0	0.0	0.0	<14.3	<14.3	<0.0043	<0.0043	NSD
Location: Between Column 20-21													
04	0324-04		1278	.07	0.0043	0.0	0.0	0.0	<14.3	<14.3	<0.0043	<0.0043	NSD
Location: Between Column 22-23													
05	0324-05		1242	.07	0.0044	0.0	0.0	0.0	<14.3	<14.3	<0.0044	<0.0044	NSD
Location: South East Room (Column 24)													
06**	0324-06		0										
Location: Field Blank (In)													
07**	0324-07		0										
Location: Field Blank (Out)													
08**	0324-08		0										
Location: Field Blank (Sealed)													

* concentration represented by the detection of 1 structure
** not analyzed
NSD: No Asbestos Structures Detected

Reviewed By: ____________________ ; Analyzed By: ____________________ Date: 3/27/2017
Marik Peysakhov

NVLAP#: 200546-0, NYSDOH ELAP ID #: 11480

#217033848

TEM-AIR SAMPLE LOG

Client: AIG

Site: 71 Shelton Avenue (Columns 17-24)

New Haven, CT

Rotometer: H-09

Tech: JT

Date: 03/24/17

HYGENIX, Inc.

Environmental Consulting & Laboratory Services
49 Woodside Street
Stamford, CT 06902
(203) 324-2222 (phone) (203) 324-3876 (fax)

LAB ID#	SAMPLE #	SAMPLING LOCATION	Time On	Time Off	Flow Rate		Minutes	Volume
	0324-01	Column 17	1045	1306	9	9	141	1269
	0324-02	Between Column 18-19	1045	1308	9	9	143	1287
	0324-03	Between Column 20-21	1047	1309	9	9	142	1278
	0324-04	Between Column 22-23	1050	1312	9	9	142	1278
	0324-05	South East Room (Column 24)	1055	1313	9	9	138	1242
	0324-06*	Field Blank (In)	-	-	-	-	-	-
	0324-07*	Field Blank (Out)	-	-	-	-	-	-
	0324-08*	Field Blank (Sealed)	-	-	-	-	-	-
		*Do not read field blanks unless requested by the client						

CHAIN OF CUSTODY

Relinquished By:	Date/Time:	Received By:	Date/Time:
			3/26/17 1935

1 – Personal
2 – Background
3 - During Abatement
4 – During Work
5 – Clearance / Clearance Re-Test
6 - Ambient

TURN AROUND TIME
24 Hour TAT

Please e-mail results to jtwitchell@hygenix.com

Environmental Consultants
And Laboratory Services

(203) 324-2222
Fax (203) 324-3876

HYGENIX, INC.

49 Woodside Street Stamford, CT 06902

ASBESTOS TEM CLEARANCE AIR TEST REPORT

To: Abatement Industries Group
16 Hamilton Street
West Haven, CT
Attn.: Ian Shae

From: James Twitchell
HYGENIX, Inc.

Date: March 6th & 8th, 2017

RE: 71 Shelton Avenue (Columns #1-#17)
New Haven, CT

I am sending this memo to report the results of the asbestos clearance air testing that I conducted at 71 Shelton Avenue in New Haven, CT. The removal was limited to the decontamination of the floor and wall surfaces (up to 8' high), between column #1 and #17, following the approved Alternate Work Plan (AWP) dated September 14, 2016.

At the completion of the removal and cleaning on March 6, 2017, the area was inspected and found to be free of all suspect debris. A leaf blower was used to create aggressive air sampling conditions. Five air samplers were then set up in the tent containment and run for approximately two and a half hours. The samples were then taken delivered to AmeriSci New York where they were analyzed by transmission electron microscopy (TEM). The samples did not pass the required average of five samples being less than 70 structures per square millimeter. AIG was informed of the sample results so they could re-clean the abatement area.

On March 8, 2017, I returned to the site to perform a second visual inspection and TEM clearance air test. Once the area was inspected and found to be free of all suspect debris. A leaf blower was again used to create aggressive air sampling conditions. Five air samplers were then set up in the tent containment and run for approximately two and a half hours. The samples were then taken delivered to AmeriSci New York where they were analyzed by transmission electron microscopy (TEM).

Clearance air testing was performed per Connecticut asbestos abatement regulations. Large removal projects, areas with ≥1500 square feet and ≥500 linear feet of asbestos containing material, were tested by Transmission Electron Microscopy (TEM). All final TEM air samples collected on March 8, 2017 were less than the required average of five samples being less than 70 structures per square millimeter.

In consideration of the visual inspection and the air test results detailed in this report, the asbestos removal work left the work area in a satisfactory condition for re-occupancy. The containment ceiling will remain in place so the radiation screening can be performed. Once the radiation screening is completed the ceiling can be removed, however the space will no longer be considered safe for occupancy once the ceiling is removed.

Should you have any questions, I can be reached at 203-324-3635.

Thank you very much for your consideration.

James Twitchell
CT Asbestos Project Monitor #000256

03/14/17
Date

TEM SAMPLE RESULTS (03/06/17)

AmeriSci Job #: **217031620**

Client Name: Hygenix, Inc.

Table I
Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)
AIG; 71 Shelton Avenue (Columns 1-17) - New Haven, CT; Clearance

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns)			Structure Density (struc/sq mm)		Structure Concentration (struc/cc air)		Type of Asbestos
						0.5-5.0	>=5.0	Total	>=5.0	Total	>=5.0	Total	
01	030617-01		1305	.06	0.0049	1.0	4.0	5.0	66.7	83.3	0.0197	0.0246	chrysotile
Location: Column #2-3													
02	030617-02		1305	.06	0.0049	12.0	1.0	13.0	16.7	216.7	0.0049	0.0639	chrysotile
Location: Column #4-5													
03	030617-03		1287	.07	0.0043	1.0	0.0	1.0	<14.3	14.3	<0.0043	0.0043	chrysotile
Location: Column #8-9													
04	030617-04		1323	.06	0.0049	0.0	1.0	1.0	16.7	16.7	0.0049	0.0049	chrysotile
Location: Column #12-13													
05	030617-05		1305	.06	0.0049	0.0	3.0	3.0	50.0	50.0	0.0148	0.0148	chrysotile
Location: Column #15-16													
06**	030617-06		0										
Location: Field Blank (In)													
07**	030617-07		0										
Location: Field Blank (Out)													
08**	030617-08		0										
Location: Field Blank (Sealed)													

* concentration represented by the detection of 1 structure
** not analyzed
NSD: No Asbestos Structures Detected

Reviewed By: ____________ ; Analyzed By: ____________ Date: 3/7/2017

Marik Peysakhov

NVLAP#: 200546-0

TEM-AIR SAMPLE LOG

Client: AIG

Site: 71 Shelton Avenue (Columns 1-17)

New Haven, CT

Rotometer: H-JT

Tech: JT

Date: 03/06/17

HYGENIX, Inc.

Environmental Consulting & Laboratory Services
49 Woodside Street
Stamford, CT 06902
(203) 324-2222 (phone) (203) 324-3876 (fax)

LAB ID#	SAMPLE #	SAMPLING LOCATION	Time On	Time Off	Flow Rate		Minutes	Volume
	030617-01	Column #2-3	11:43	14:08	9	9	145	1305
	030617-02	Column #4-5	11:43	14:08	9	9	145	1305
	030617-03	Column #8-9	11:45	14:08	9	9	143	1287
	030617-04	Column #12-13	11:46	14:13	9	9	147	1323
	030617-05	Column #15-16	11:48	14:13	9	9	145	1305
	030617-06*	Field Blank (In)	-	-	-	-	-	-
	030617-07*	Field Blank (Out)	-	-	-	-	-	-
	030617-08*	Field Blank (Sealed)	-	-	-	-	-	-
		*Do not read field blanks unless requested by the client						

CHAIN OF CUSTODY				
Relinquished By:	Date/Time:	Received By:	Date/Time:	
			3/7/17	1004

1 – Personal
2 – Background
3 - During Abatement
4 – During Work
5 – Clearance
Clearance Re-Test
6 - Ambient

TURN AROUND TIME

Rush TAT

Please e-mail results to jtwitchell@hygenix.com

№ 217031620

TEM SAMPLE RESULTS (03/08/17)

AmeriSci Job #: **217031961**

Client Name: Hygenix, Inc.

Table I

Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)

AIG; 71 Shelton Avenue, New Haven, CT - (Columns 1-17); Clearance

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns)			Structure Density (struc/sq mm)		Structure Concentration (struc/cc air)		Type of Asbestos
						0.5-5.0	>=5.0	Total	>=5.0	Total	>=5.0	Total	
01 **Location:** Columns 2-3	0308-01		1242	.07	0.0044	0.0	0.0	0.0	<14.3	<14.3	<0.0044	<0.0044	NSD
02 **Location:** Columns 5-6	0308-02		1260	.07	0.0044	0.0	0.0	0.0	<14.3	<14.3	<0.0044	<0.0044	NSD
03 **Location:** Columns 9-10	0308-03		1260	.07	0.0044	0.0	0.0	0.0	<14.3	<14.3	<0.0044	<0.0044	NSD
04 **Location:** Columns 12-13	0308-04		1233	.07	0.0045	0.0	0.0	0.0	<14.3	<14.3	<0.0045	<0.0045	NSD
05 **Location:** Columns 15-16	0308-05		1251	.07	0.0044	0.0	0.0	0.0	<14.3	<14.3	<0.0044	<0.0044	NSD
06** **Location:** Field Blank (In)	0308-06		0										
07** **Location:** Field Blank (Out)	0308-07		0										
08** **Location:** Field Blank (Sealed)	0308-08		0										

* concentration represented by the detection of 1 structure
** not analyzed
NSD: No Asbestos Structures Detected

Reviewed By: ______________________ ; Analyzed By: ______________________ Date: 3/9/2017
Aleksandr Barengolts

NVLAP#: 200546-0

TEM-AIR SAMPLE LOG

Client: AIG

Site: 71 Shelton Avenue (Columns 1-17)

New Haven, CT

Rotometer: H-09

Tech: JT

Date: 03/08/17

HYGENIX, Inc.

Environmental Consulting & Laboratory Services
49 Woodside Street
Stamford, CT 06902
(203) 324-2222 (phone) (203) 324-3876 (fax)

LAB ID#	SAMPLE #	SAMPLING LOCATION	Time On	Time Off	Flow Rate		Minutes	Volume
	0308-01	Columns 2-3	12:02	14:20	9	9	138	1242
	0308-02	Columns 5-6	12:03	14:23	9	9	140	1260
	0308-03	Columns 9-10	12:04	14:24	9	9	140	1260
	0308-04	Columns 12-13	12:07	14:24	9	9	137	1233
	0308-05	Columns 15-16	12:08	14:27	9	9	139	1251
	0308-06*	Field Blank (In)	-	-	-	-	-	-
	0308-07*	Field Blank (Out)	-	-	-	-	-	-
	0308-08*	Field Blank (Sealed)	-	-	-	-	-	-
		*Don not read field blanks unless requested by the client						

CHAIN OF CUSTODY

Relinquished By:	Date/Time:	Received By:	Date/Time:
			3/8/17 1240

1 – Personal
2 – Background
3 - During Abatement
4 - ~~During~~ Work
~~5 - Clearance~~ Clearance Re-Test
6 - Ambient

TURN AROUND TIME

Rush TAT

E-mail results to jtwitchell@hygenix.com

№217031961

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE. DATE 2-21-17

ADDRESS 71 Shelton AVE New HAVEN, Ct.

WORK AREA Column (1-8)

TIME	COMMENTS
6Am	Pick up Box truck + Supplies
730Am	Arrive site do walk through with I AW, + Al
	Craig from Caprerra.
830Am	Run cord from Bldg 6H to penetration into
	work Area (1-8).
9Am	Begin Light set up
930	Break
10Am	Continue Lights
Noon	Lunch
1230pm	Begin prep + continue Lights
3pm	Clean up
3:30	Leave site drive to WH. switch trucks
415pm	END.

FOREMAN'S SIGNATURE

PAGE ____ OF ____

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 2-22-17

ADDRESS 71 Shelton Ave New Haven, Ct

WORK AREA Phase #1 Columns (1-8)

TIME	COMMENTS
6Am	Pick up supplies at werehouse + Leow's
730Am	Arrive site ~~up~~ unload all and Suite up (sign in at Cabrera - safety meeting)
	to Begin prep - Ramset not working
	properly call matt to get other.
930	Break
10Am	replacement Ramset delivered and we utilize.
Noon	Lunch
1230pm	Continue Prep (Column 1-8)
3pm	Clean up - Lock up - Return Scanner to
	Cabrera office.
3:30	END → drive to Leow's pick up Lumber
	+ Nails + shot for Ramset.
5pm	END

FOREMAN'S SIGNATURE

PAGE ____ OF ____

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 2-23-17

ADDRESS 71 Shelton AVE New HAVEN, Ct.

WORK AREA Bldg. Interior (Column 1-8)

TIME	COMMENTS
6Am	Pick up VAN + supplies
630Am	TAKE delivery of SISSOR Lift.
7Am	Sign in at Cabrera → JHA with crew.
715Am	Crew mobilize work Area.
740Am	Begin prep work.
930	Break
10Am	Continue Prep
Noon	Lunch
1230pm	Continue Prep
3pm	Clean up - Lock up
330pm	Crew departs

FOREMAN'S SIGNATURE

PAGE 1 OF 1

6 17C0 1

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 2-24-17

ADDRESS 71 Shelton Ave, New Haven, Ct

WORK AREA Column (1-17)

TIME	COMMENTS
6Am	Pick up VAN + Supplies
645Am	Arrive site prep for crew
7Am	Sign in Cabrera office + JHA safety meeting
715Am	unload truck
730Am	Begin Prep work.
930Am	Break
10Am	Continue Prep → Line intermodal Container
Noon	Lunch
1230pm	Continue Prep
3pm	Clean up - Lock up
3:30pm	Crew departs - I do paper work
	Plan Monday order Needed goods - return
	Scanner to Cabrera. Drive truck to W.H
430	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

6 / 7C07

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 2-27-17

ADDRESS 71 Shelton Ave NewHAVEN. Ct.

WORK AREA Column 1-17

TIME	COMMENTS
6Am	Pick up Supplies
630Am	Arrive site prep for Crew.
7Am	Crew sign in - Cabrera JHA.
720Am	Begin Prep.
930	Break
10Am	Continue Prep.
Noon	Lunch
1230pm	Continue Prep
3pm	Clean up
330	Crew departs - I do paperwork plan tomorow
	drive truck to W.H.
4pm	End.

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 2-28-17

ADDRESS 71 Shelton AVE New HAVEN, Ct

WORK AREA Column (1-17)

TIME	COMMENTS
6Am	Pickup Supplies
630Am	Arrive site prep for Crew
7Am	Sign in C@brera + JHA
720Am	Begin Prep - Setup Decon + WATER
930Am	Break
10Am	Prep
12Noon	Lunch
1pm	Begin Abatement.
3pm	Shower out clean up water disconect +
330	Lock up Crew depart. I do paperwork Plan
	tomorrow drive truck to WH.
430	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE ~~2-24-17~~ 3-1-17

ADDRESS 71 Shelton AVE New HAVEN, CT

WORK AREA Column (1-8) (8-17) Tent #1

TIME	COMMENTS
~~6Am~~	~~Pick up VAN + Supplies~~
~~645Am~~	~~Arrive site Crew sign in → JHA Cabrera.~~
~~715Am~~	~~unload truck~~
~~730Am~~	~~Continue Prep Area Phase#1 to Column (1-17)~~
~~930Am~~	~~Break~~
6Am	Pick up VAN + Supplies
630Am	Arrive site prep for Crew
7Am	Sign in → Cabrera JHA.
720Am	Suite up dive tent#1
	Begin clean up
10Am	Bag out intermodal #1
	Replace with intermodal #2 (Line and setup for use)
Noon	Lunch
1pm	Continue Cleanup + Load
3pm	Shower out - Water off dumpster Lock - Gather Tools
	Door Locked
330	Crew departs I do paper work Plan
430p	tomorow drive truck to WH. ENP

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE. DATE 3-2-17

ADDRESS 71 Shelton AVE. New HAVEN, CT.

WORK AREA (Tent#1 Column 1-17) (Tent #2)

TIME	COMMENTS
6Am	Pick up supplys + VAN
630Am	Pickup Payroll
7Am	Crew sign in - safety meeting JHA Cabrera
720Am	Suite up Begin Final Cleaning
9Am	2 additional workers come for day.
930	Break
10Am	Continue Final Cleaning (gather samples from
	intermodal #2.
	Begin hanging wire for Tent #2
Noon	Lunch
1pm	Continue Cleaning + wire hanging
3pm	Shower out - Close up generator
	Supply trailer + Turn off water + Drain.
330	Lockup Crew departs I do paperwork drive
	truck to W.H. Do inventory order supplys
4/30	END

FOREMAN'S SIGNATURE

PAGE 2 OF 2

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE. DATE 3-3-17

ADDRESS 71 Shelton AVE New HAVEN, Ct

WORK AREA (Tent #1 Column 1-17)

TIME	COMMENTS
6Am	Pick up VAN + Supplies.
7Am	Crew sign in - Cabrera JHA
720Am	Suite up and begin set up + final Clean Tent #1
930Am	Break
10Am	Continue Final Clean
Noon	Lunch
1pm	Continue Final Clean - move pile along wall
	to accomodate Tent #2
3pm	Clean up - unhook hoses drain water
	Lock up Dumpster + Door.
3:30	Crew departs - I do paper work Plan monday
	order Supplies drive truck to W.H.
430	EWD

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 3-6-17

ADDRESS 21 Shelton AVE, New HAVEN, Ct.

WORK AREA Tent#2

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Prep for Crew
7Am	Sign in - Cabrera TMA
720Am	Begin Prep Tent #2
930Am	Break
10Am	Continue Prep
1130	Hygenist does visual Inspection (PASS)
Noon	Run TEM Clearance (Lunch)
1230pm	Continue Prep
3pm	Clean up
330	Crew departs I lock up turn off Gen.
430pm	Do paperwork Plan tomorow Drive truck to WH.

25076

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 3-7-17

ADDRESS 71 Shelton Ave New Haven Ct

WORK AREA Tent #2

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Arrive site prep for Crew
7Am	Sign in Cabrera JHA
720Am	Begin Prep
930	Break
10Am	Prep – Relocate waste out – Decon + Generator
Noon	Lunch
1230pm	TAKE delivery of 2 new intermodal CANS
	Continue Prep
3pm	Clean up
330 pm	Crew departs – I do paperwork Plan
	tomorrow Lock up All drive truck to
	warehouse

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 3-8-17

ADDRESS 71 Shelton Ave New Haven, ct.

WORK AREA (Tent#1) + (Tent#2)

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Arrive site prep for Crew
7Am	Sign in - Cabrera JHA
715Am	TEM from Tent#1 (Failed)
	we re-clean and take steps to mediate
	~~make~~ make up Air. Also continue prep Tent#2
930Am	Break
10Am	Continue Prep Tent#2
1pm	Hygenist Arrives to take second TEM
	Sample on tent#1
	Crew departs to eliminate activity outside
	Tent#1.
130pm	Run TEM Forman Stays to Assist.
4pm	End. ~~Dr~~ do paperwork drive truck to
430	With End.

FOREMAN'S SIGNATURE

PAGE 6 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 3-9-17

ADDRESS 71 Shelton Ave. New HAVEN Ct

WORK AREA (Tent #2) (Tent #3)

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Arrive site prep for Crew
7Am	Arrive site → Sign in Cabrera JHA
720Am	Begin set up for Removal
8Am	High winds have damaged our Containment
	5 men Tasked with repair of broken wires
	and re attach cieling.
	2 men set up Neg Airs + Shower Tent #2
930	Break
10Am	Repair Continues 5 men — wind is 25+ mph
	3 men begin set up Tent #3
Noon	Lunch
1230pm	5 men Continue Repair wind Still very High
	Continue set up tent #3
315pm	Crew Clean up
3:30	Crew departs I do paperwork Plan
	tomorow Lock up drive to WH,
430	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

Abatement Industries Group
DAILY LOG

G17C01

PROJECT 71 Shelton AVE. DATE 3-10-17

ADDRESS 71 Shelton AVE. New HAVEN, CT

WORK AREA Tent #2

TIME	COMMENTS
6 Am	Pick up VAN + Supplies
630 Am	Arrive Site prep for Crew
7 Am	Crew sign in Cabrera TAA.
715 Am	~~3~~ 5 men Continue Repair wind damage to
	Containment
	3 men Line dumpsters properly
930 Am	Break
10 Am	Begin Clean up. (Repairs Complete for now)
Noon	Lunch
1 pm	Continue Clean up
3 pm	Shower out - Lock up all
	equip in one place
330	Crew departs I do paperwork Plan
	tomorow etc. drive VAN to With
430	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

6/7C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE. DATE 3-13-17

ADDRESS 71 Shelton AVE. New Haven

WORK AREA Tent #2

TIME	COMMENTS
6Am	Pick up VAN at warehouse
630Am	Arrive site prep for Crew.
7Am	Crew sign in Cabreara JHA.
715Am	Asses damage from Friday snow storm
	4 men begin ~~Ceiling~~ repairs due to snow storm. Ceiling
930	Break
10Am	Continue Repair Cielings
Noon	Lunch
1pm	Close up intermodal #3 + #4 -
2pm	take delivery of new intermodal's
3pm	Clean up + Secure for snow storm
330	Crew departs I do paper work ~~[illegible]~~ Plan
	wendsday - no work tomorow (14th) due to
	impending storm. drive truck to W.H.
430	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 3-15-17

ADDRESS 71 Shelton AVE, New HAVEN, CT

WORK AREA Tent #2 + Tent #1

SNOW

TIME	COMMENTS
6Am	Clean TRuck + Pathway to get out of warehouse
650Am	Arrive site prep for crew.
7Am	Arrive site open up and ACESS damage
	from (Tuesday's) storm. Approx. 10" SNOW
	TAke Photo's of damage send to mike (Cabrera)
	They say to only Fix poly that was damaged in
	active abatement Area, Clean up Plastic in Tent #1
	only to make it safe + Accesable.
930	Break
10 Am	Continue Clean up cielings (on Floor) and snow
	from Tent #2
Noon	Lunch
1pm	Continue to Clean up and re poly Cieling
	Hang reinforced wire + Poly
315pm	Clean up
3:30	End I do paperwork Lock up all and drive
	truck to W.H.

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 3-16-17

ADDRESS 71 Shelton Ave New Haven, Ct.

WORK AREA Tent #2

TIME	COMMENTS
6Am	Pick up supplies and VAN.
630Am	Arrive site prep for Crew
7Am	Crew sign in Cabrera JHA
715Am	Begin hanging wire to reconstruct Cieling
	in Tent #2. Remove snow from Area's where Lift
	has to Function
930Am	Break
10Am	Continue wire, and Repair small cieling that has
	callapsed due to snow and small amount of Roof
	cave in. Forman no Lunch
Noon	Lunch (McVAC moves full cans out and New one in)
1pm	Continue repairing Tent #2 and removal of snow.
3pm	Clean up
330	Crew departs I do paperwork Plan tomorrow
4pm	Lock up drive truck to ewh.
430	Fuel Truck END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE. DATE 3-17-17

ADDRESS 71 Shelton AVE. New HAVEN, Ct.

WORK AREA Tent #2 + Tent #3

TIME	COMMENTS
6Am	Arrive ~~site~~ W.H. Pick up VAN + Supplies.
630Am	Arrive site prep for crew.
7Am	Crew sign in safety meeting Cabrera JHA
715Am	3 men Contruct Poly wall to replace damaged one.
	3 men Poly Tent #3.
930Am	Break
10Am	Prep Tent #3
Noon	Lunch
1230pm	Prep
3pm	Clean up
330	Crew departs I do paperwork
4pm	Lock up end drive to W.H.

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 3-20-17

ADDRESS 71 Shelton Ave. New Haven Ct.

WORK AREA Tent #3 Tent #2

TIME	COMMENTS
6 Am	Pick up truck + Supplies
630	Arrive site Prep for crew
7 Am	Sign in @ Cabrera JHA
715 Am	Crew 2 men hang wire
	2 men Ramset wood
	4 men Poly Cielings in rooms where cieling
	is in tact
930	Break
10 Am	2 men Poly Replacement Cieling in Tent #2
	6 men Prep Poly Tent #3
Noon	Lunch
1230 pm	2 men Replace ceiling Tent #2
	5 men Replace cieling in Side Rooms Tent #2
3 pm	Clean up gather all Tools and Store.
330	Crew departs - I do paper work Plan tomorrow
4/30 pm	drive truck to with

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 3-21-17

ADDRESS 71 Shelton Ave New Haven, Ct

WORK AREA Tent #2 Tent #3

TIME	COMMENTS
6Am	Pick up VAN + supplies
630Am	Prep for Crew
7Am	Crew sign in JHA Cabrerra
715Am	4 men install replacement Ceiling Tent #2
	5 men Poly Tent #3
930	Break
10Am	Work Continues
Noon	Lunch
1230pm	work Continues
3pm	Clean up
330pm	Crew departs I do paperwork Plan tomorrow
	drive truck to lwth
430	END

FOREMAN'S SIGNATURE

PAGE ____ OF ____

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 3-22-17

ADDRESS 71 Shelton AVE New HAVEN CT

WORK AREA Tent#2

TIME	COMMENTS
6Am	Pickup VAN+Supplies.
630	Prep for Crew
7Am	Crew Sign in - Cabrerra JHA
715pm	Set up for Clean up Hoses - dumpster in
	etc.
815Am	Begin Clean up tent # 2
930	Break
10Am	Continue clean up. - (BOBCAT broken call for Repair)
Noon	Lunch
1pm	Continue Clean up
3pm	Shower out Clean up
330	Crew departs I do paper work Plan tomorrow
430p	Lock up. drive truck to WH. END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 3-23-17

ADDRESS 71 Shelton AVE New HAVEN, Ct

WORK AREA Tent #2

TIME	COMMENTS
6Am	Pick up VAN & Supplies
630Am	Arrive site Prep for Crew
7Am	Sign in cabrerra JHA
715Am	Load out Pile to dumpster
	Clean Floor + walls
930Am	Break
10Am	Continue Clean Floor (many Problems with
	water Freezing - Pipe froze at Source too!)
Noon	Lunch
1pm	Continue Clean walls + Floor
2pm	TAKE Delivery of Intermodal's
3pm	Clean up Shower out drain Hoses.
330	Crew departs I do paperwork Plan tomorrow
430pm	Lock up drive to W'H FWP

FOREMAN'S SIGNATURE

PAGE 1 OF 2

617C01

Abatement Industries Group
DAILY LOG

24

PROJECT 71 Shelton Ave DATE 3-~~23~~-17

ADDRESS 71 Shelton Ave New Haven, Ct.

WORK AREA Tent #2 Tent #5

TIME	COMMENTS
6Am	Pick up JAW + Supplies
630Am	Arrive site prep for Crew
7Am	Crew sign in - safety meeting JHA Cabrera
715Am	2 men Final Clean + Secure Tent #2
	3-men Prep tent #5
930Am	Break
10Am	Continue Prep (Hygenist Arrives does visual
	inspection and Runs TEM Clearance
Noon	Lunch
1pm	Continue Prep (Hygenist Pulls samples)
3pm	Clean up
3:30	Crew departs I do paperwork Plan Monday
	lock up drive Truck to Wylts
430	RWD'c

FOREMAN'S SIGNATURE

PAGE ~~1~~ OF ~~1~~
1 of 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 3/27/17

ADDRESS 71 Shelton Ave. New Haven, CT

WORK AREA Tent # 5

TIME	COMMENTS
6 AM	Pick up van + supplies at warehouse
6:30 AM	Arrive at site, prep for crew
7 AM	Crew arrives on site - Safety meeting - crew sign in
7:15 AM	Continue preping tent # 5 area
9:30 AM	Break
10 AM	Return from break
	- Continue preping tent # 5 area
10:15 AM	Bring van back to warehouse to unload bags
11:15 AM	Return to site w/ van
12 PM	Lunch
1 PM	Return from lunch
	- continue preping tent # 5 area
3pm	Clean up
3:30	Crew departs I do paper work Plan tomorrow
	order supply drive truck to WH.
430 pm	END

FOREMAN'S SIGNATURE

PAGE 1 OF ____

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave   DATE 3-28-17

ADDRESS 71 Shelton Ave New Haven, Ct.

WORK AREA (Tent #5) (Tent #3)

TIME	COMMENTS
6 Am	Pick up VAN + Supplies
630Am	Arrive site prep for Crew.
7 Am	Crew arrives sign in Cabrerra JHA
715Am	Continue prep Tent #5
8Am	Training Personel arrive (9) Total.
930A	Break
10Am	Crew begin Prep (Tent #3)
Noon	Lunch
1pm	Continue Prep
3pm	Clean up
330	Crew departs I do paperwork Plan tomorow Lockup
430	etc. drive to W.H. END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17001

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE. DATE 3-29-17

ADDRESS 71 Shelton AvE. New HAVEN CT

WORK AREA (Tent#3)(Tent #2)

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Prep for Crew
7Am	Sign in at Cabrerra JHA.
715Am	Prep Tent#3 2 men
	Break down cieling + Partition wall + Decon
	waste out Tent#2 4 men (instructed by mike at Cabrerra)
930	Break
10Am	Continue work - 1 MAN help mike move CAR's
Noon	Lunch
1230pm	Continue prep Tent#3
	Help move CAR's
3pm	Clean up
3:30	Crew departs I do paperwork Lockup
430	Drive TRuck to W.H. FWD

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 3-30-17

ADDRESS 71 Shelton AVE New HAVEN, Ct.

WORK AREA Tent #3 Collumn 23 → 28 (Partial to 31)

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630am	Prep for Crew
7Am	Crew sign in Cabrerra JHA
715Am	Relocate Generator move all CARS
	Continue Prep Tent #3 out of Bldg.
930	Break
10Am	Prep #3
Noon	Lunch
1pm	Continue manipulate dumpsters
230	move all goods + equip out to new lay
	down Area.
3pm	Clean up
3:30	Crew departs I do paperwork Plan
	tomorow etc. Drive truck to Wilt,
430pm	End

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17001

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 3-31-17

ADDRESS 71 Shelton AVE. New HAVEN, Ct

WORK AREA Tent #3

TIME	COMMENTS
6 Am	Pick up VAN + Supplies
630 Am	Prep for Crew.
7 Am	Crew Sign in - cabrerra JHA
715 Am	Begin Prep Tent #3
	Assist on mcVAC relocate and wiegh
	All Full dumpsters.
930	Break
10 Am	Continue prep - Troubleshoot Lights (Blowing
	circuts)
Noon	Lunch
1230 pm	Clean up Lock up do paperwork Plan
	monday drive to office for meeting
	(regarding Background check for Yale JOB)
1 pm	office
2 30	drive truck to With RWD
330	RWD

FOREMAN'S SIGNATURE

PAGE 1 OF 1

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE. DATE 4-3-17

ADDRESS 71 Shelton Ave New HAVEN Ct.

WORK AREA Tent #3

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Prep for Crew
7Am	Crew sign in - Caprerra safety JHA
715Am	Begin Prep Tent #3 Decon - waste out -
	neg Airs line dumpsters - run hoses.
930	Break - Set up Hoses + Powerwasher
1030	Begin Loading intermodals / debri
Noon	Lunch
1pm	Continue Loading
330	Shower out Crew drive to office for Background
	Check + CPR Training
430	END, Do paperwork drive truck to
	WH END

FOREMAN'S SIGNATURE

PAGE 6 OF 7

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 4-4-11

ADDRESS 71 Shelton AVE New HAVEN, CT

WORK AREA Tent #3

TIME	COMMENTS
6Am	Arrive ~~sd~~ warehouse Pick up VAW + Supplies
630Am	Prep for Crew
7Am	Cabrerra [illegible] + Sign in -
715Am	Begin Processing Abandon Barrels - Clean + make
	exterior ACM Free Haul out and store in Tent #2
	Area Brightfields on site to mitigate chemicle
	~~[illegible]~~ hazard tent #5 Area. 1 man from our crew
	setup and clean barrels designated by them.
	Also decon Bobcat and bring out so they can load
	with it.
930	Break
10Am	Continue barrels + Brightfield Assist
Noon	Lunch
1pm	Continue with Barrels → strong odor ~~detected~~ Crew evacuate Cabrerra sniffs ~~scans~~
3pm	Clean up area determine no danger.
3:30	Crew departs I do paper work Plan
430pm	tomorow Lock up drive truck to wit.

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 4-5-17

ADDRESS 71 Shelton Ave. New Haven, Ct.

WORK AREA (Tent #3)

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Prep for Crew
7Am	Sign in → Cabrerra JHA
715Am	Continue ~~mo~~cleaning + Remove barells from Tent
	(sniff tent for presence of odor or gas none
	detected.)
930	Break
10Am	Continue with barells.
Noon	Lunch
1pm	BAck to Loading debri into intermodal's
3pm	Clean up Shower out
330	Crew departs I do paperwork Plan tomorow
	Lock up drive truck to W.H.
430	END

Cp

FOREMAN'S SIGNATURE

PAGE 1 OF 2

617801

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 4-6-17

ADDRESS 71 Shelton AVE New HAVEN, Ct.

WORK AREA Tent #3

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Prep for crew
7Am	Sign in Cabrera JHA.
715Am	Begin Cleaning walls + Floors
	Remove Floor Tile in BAck
	Install Ceilings in Barrel Rooms
930	Break
10Am	Continue → Seal up intermodal's to
	prevent moisture from getting Inside
Noon	Lunch
1pm	Continue
3pm	Clean up Shower out
330pm	Crew departs I do paperwork Plan
	tomorrow water off - lock up drive truck
	to CWH.
430	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 4-7-17

ADDRESS 71 Shelton AVE New HAVEN, Ct.

WORK AREA (Tent #3) (Tent #5)

TIME	COMMENTS
6Am	Pick up VAN + supplies
630 Am	Prep for Crew
7Am	Sign in at Cabrerra and JHA.
715Am	Continue Clean up Floor + walls
~~8~~945Am	~~End~~ Clean up complete.
10Am	Hygenist Arrives does visual inspection
	and set up TEM - Crew on break
11Am	Prep Tent #5
1pm	Break
130pm	Continue
3pm	Clean up crew departs I do paperwork
	Plan monday lockup water off drive truck
430	to W.H. END

FOREMAN'S SIGNATURE PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 4.10.17

ADDRESS 71 Shelton Ave. New Haven, CT

WORK AREA (tent #5)

TIME	COMMENTS
6 AM	Pick up van + supplies
630 AM	Prep for crew
7 AM	Sign in at Cabrerra and JHA
715 AM	Continue prep of tent #5 area
930 AM	Break
10 AM	Return from break
	- continue prep work
12 PM	Lunch
1 PM	Return from lunch
	- continue prep-work
3PM	Crew departs I do paperwork and plan for tomorrow
3:30PM	Leave site

FOREMAN'S SIGNATURE

PAGE 1 OF 1

Abatement Industries Group
DAILY LOG

G17C01

PROJECT 71 Shelton Ave. DATE 4/10/17

ADDRESS 71 Shelton Ave. New Haven, CT

WORK AREA Tent # 1 + 2 area

TIME	COMMENTS
7:15AM	Begin spot clean up of area
	-clean
9:30AM	Break
10AM	Return from break
10:30AM	Finish clean of area

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 4-11-17

ADDRESS 71 Shelton Ave. New Haven, CT

WORK AREA (Tent #5)

TIME	COMMENTS
6 AM	Pick up van and supples
6 30 AM	Prep for crew
7 AM	Sign in at Cabrerra and JHA
7 15 AM	Continue prep of tent #5 area
9 30 AM	Break
10 AM	Return from break
	- Continue prep work for tent #5 area
	- Set up neg air units
	- run chords + lights
12 PM	Lunch
1 PM	Return from lunch
	- Continue prep work for tent #5 area
	- Move equipment can out of area #5
	- Move intermodal into area #5
3 PM	Crew departs, paperwork plan for tomorrow
3 30 PM	Leave site

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 4-12-17

ADDRESS 71 Shelton Ave New Haven, CT

WORK AREA tent #5

TIME	COMMENTS
6AM	Pick up van and supplies
6 30AM	Prep for crew
7 00AM	Sign in at Cabrerra and JHA
7 15AM	Continue prep for tent #5 area
9 30AM	Break
10AM	Return from break
	- Continue prep for tent #5 area
12PM	Lunch
1PM	Return from lunch
	- Continue prep work for tent #5 area
2:45PM	Clean up area
3PM	Crew departs, Paperwork + plan for tomorrow
3 30PM	Leave site

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 4-13-17

ADDRESS 71 Shelton Ave New Haven, CT

WORK AREA Tent # 4 + 5

TIME	COMMENTS
6 AM	Pick up van and supplies
6 30 AM	Prep for crew
7 AM	Sign in at Cabrerra and JHA
7 15 AM	Continue prep work for tent #4+5 area
7 30 AM	Finish setting up neg air machines
9 30 AM	Break
10 AM	Return from break
	- Continue prep work for tent #4-5 area
	- Repair broken wire in tent #5 area
10 30 AM	Remove contaminated intermodal from tent #4 area
12 PM	Lunch
1 PM	Return from lunch
	- Continue prep work
	- Move 2 new intermodals into area
3 PM	Crew departs, Paperwork + plan for tomorrow
3 30 PM	Depart site

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 4-14-17

ADDRESS 71 Shelton Ave. New Haven, CT

WORK AREA Tent # 4 & 5

TIME	COMMENTS
6 AM	Pick up van and supplies
6:30 AM	Prep for crew
7 AM	Crew arrives, Sign in at Cabrerra and JHA
7:15 AM	continue prep work of area
	- Run hoses
	- Line intermodals
	- Build critical over large bay door
9:30 AM	Break
10 AM	Return from break
	- Diana Pillajo arrives
11 AM	- Finish lining intermodals
	- Begin loading intermodals
12 PM	Work through lunch
	- Wash and move barrels
12:30 PM	- Cover intermodals in case of rain over weekend
1 PM	Crew departs (early for Good Friday), Paperwork
	- Plan for tomorrow
1:15 PM	Leave site

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 4-17-17

ADDRESS 71 Shelton Ave New Haven, CT

WORK AREA Tent area #4 & 5

TIME	COMMENTS
6 AM	Pick up van and supplies
6:30 AM	Prep for crew
7 AM	Crew arrives Sign in at Cabrera and JHA
7:15 AM	Remove covers from intermodals
	- Begin loading intermodals with debris
	- Spot repair on ceilings due to weekend rain
	- Load out side rooms into main area
9:30 AM	Break
10 AM	Return from break
	- Remove wooden floor in side room
	- Continue removal of bebris in side rooms
	- Continve loading intermodals
12 PM	Lunch
1 PM	Return from lunch
	- Continue removal of debris from side rooms
	- Continve loading intermodals
3 PM	- Crew departs, paperwork plus plan for tomorrow
3:30 PM	- Leave site

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 4-18-17

ADDRESS 71 Shelton Ave New Haven, CT

WORK AREA Tent #4 & 5

TIME	COMMENTS
6 AM	Pick up van and supplies
6:30 AM	Prep for crew
7 AM	Crew arrives, sign in at Cabrerra and JHA
7:15 AM	Clear tent #4 area of debris
	- Begin wash and clean of tent #4 area
8 AM	Collect samples from both intermodals
9:30 AM	Break
10 AM	Return from break
	- Continue wash and clean of tent #4 area
12 PM	Lunch
1 PM	Return from lunch
	- Continue wash and clean of tent #4 area
3 PM	Crew departs, paperwork plus plan for tomorrow
3:30 PM	Leave site

FOREMAN'S SIGNATURE

PAGE 1 OF 1

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 4/19/17

ADDRESS 71 Shelton Ave. New Haven, CT

WORK AREA Tent area #4 & 5

TIME	COMMENTS
6AM	Pick up van and supplies
630AM	Prep for crew
7AM	Crew arrives, sign in at Cabrerra and JHA
7:15AM	Finish wash and clean of tent #4 area
	- Begin wash and moving of barrels from #5 to #4
	- Move/wash desks and large metal shelves
930AM	Break
10AM	Return from break
	- Continue moving barrels/desks/metal to tent #4
11:30AM	Finish moving barrels/desks/metal
	- Begin wash and clean of tent #5 area
12PM	Lunch
1PM	Return from lunch
	- Continue wash and clean of tent #5 area
	- Close and seal intermodals
3PM	Crew departs, Paperwork plan for tomorrow
330PM	Leave site

FOREMAN'S SIGNATURE

PAGE 1 OF 1

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 4/20/17

ADDRESS 71 Shelton Ave. New Haven, CT

WORK AREA Tent area # 4 & 5

TIME	COMMENTS
6 AM	Pick up van and supplies
6 30 AM	Prep for crew
7 AM	Crew arrives, Sign in at Cabrerra and JHA
7 15 AM	Continue wash and clean of tent # 5 area
9 30 AM	Break
10 AM	Return from break
	- Continue wash and clean of tent # 5 area
12 PM	Lunch
1 PM	Return from lunch
	- Continue wash and final clean of tent # 5 area
2 PM	Finish final clean of tent # 5 area
	- Wash equipment
	- Spot repair of poly
3 PM	Crew departs, paperwork plus plan for tomorrow
3 30 PM	Leave site

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT Shelton AVE DATE 4-21-17

ADDRESS 71 Shelton AVE. New HAVEN, CT

WORK AREA (Tent #5) (Tent #6)

TIME	COMMENTS
6Am	Pick up VAN + Supplies
7Am	Sign in - safety meeting
715Am	Finish up Tent#5
10Am	Hygenist arrives does visual inspection
1030Am	set up TEM Sample
'	Break
1130Am	Begin prep Tent #6
1pm	TEM pumps off Hygenist gather samples
	work Continues Tent #6
3pm	no Lunch crew departs I do paperwork
	Plan ~~tomorro~~ monday drive truck to WH.
4pm	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 4-~~25~~ 24-17

ADDRESS 71 Shelton Ave. New Haven, Ct.

WORK AREA (Tent # 7)

TIME	COMMENTS
6Am	Pick up VAN + supplies
630	Prep for crew.
7Am	Crew sign in safety meeting
715Am	mobilize and Begin prep tent # 7
930	Break
10Am	Prep
Noon	Lunch
1pm	Continue Prep
3pm	Clean up
330	Crew departs do paperwork Plan tomorrow
	Lock up drive truck to W.H.
4pm	END

C [signature]
FOREMAN'S SIGNATURE

PAGE 1 OF 1

9G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 4-~~23~~ 25-17

ADDRESS 71 Shelton Ave New Haven, Ct

WORK AREA (Tent # ~~5~~ 6)

TIME	COMMENTS
6Am	Pick up Truck + Supplies
630Am	Arrive site prep for crew.
7Am	Crew sign in safety meeting
715Am	(TEM passed) Break down Tent #5
	adjust Decon-neg Airs - waste out for
	tent #6
9'30	Break
10Am	Continue setup
Noon	Lunch
1pm	McVac Arrives we weigh + Remove
	4 Full Intermodal's
230pm	Jockey 2 empty inside Bldg.
	Place in NEXT Area
330 ~~315~~	Crew departs I do paperwork Plan
	tomorrow lock up drive truck to
430	WiLb

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 4-26-17

ADDRESS 71 Shelton AVE New HAVEN, Ct

WORK AREA Tent #6

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Prep for Crew
7Am	Crew sign in safety meeting
	orientation for New MAN
730Am	Begin changing out all wire hangers
	and replace with non conductive replacement
	(TAPE)
9Am	Begin prep Tent #6
930	Break
10Am	Line dumpsters
Noon	Lunch
1230pm	Prep
3pm	Clean up
330	Ewd Crew departs I do paperwork
	Plan tomorow Lock up drive truck to
	W. Ct.
430	EWP

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 4-27-19

ADDRESS 71 Shelton AVE New HAVEN Ct

WORK AREA Tent #6

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Prep for Crew
7Am	Sign in - safety meeting
720Am	Begin Clean up tent #6
930	Break
10Am	Continue Clean up
Noon	Lunch
1pm	Load intermodel's
3pm	Shower out
330pm	Crew departs
.	I do paperwork Plan monday
	drive truck to W.H.
430	End

FOREMAN'S SIGNATURE

PAGE 1 OF 1

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 4-28-17

ADDRESS 71 Shelton Ave New Haven, CT

WORK AREA Tent #6

TIME	COMMENTS
6Am	Pick up VAN + supplies
630Am	Prep for Crew
7Am	Crew sign in - safety meeting
715Am	Begin Clean up
930	Break
10Am	Continue Clean up
Noon	Lunch
1Pm	Continue Clean up
3pm	Cleanup Shower out
3:30pm	End Crew departs I do paperwork
	Plan Monday drive truck to. WH.
430pm	EWD

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 5-1-17

ADDRESS 71 Shelton AVE. New HAVEN, Ct.

WORK AREA Tent #6

TIME	COMMENTS
6Am	Pick up VAN + supplies
630	Prep for Crew
7Am	Crew sign in Safety meeting
715Am	Begin clean up
930Am	Break
10Am	Begin repair of Ceiling Tent #5 + Tent #6
Noon	Lunch
1pm	Repair ceilings
3pm	Crew Clean up
330	Crew departs I do paperwork Plan tomorrow
	Lock up drive truck to W.H. END
4/30	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 5-2-17

ADDRESS 71 Shelton AVE New Haven, Ct.

WORK AREA Tent #7

TIME	COMMENTS
6AM	Pick up VAN + Supplies
630AM	Prep for Crew
7AM	Crew sign in Safety meeting
715AM	Try to Fix sliding door damaged by
	~~sh~~ McVAC driver
745AM	~~Put~~ wait for Intermodels ~~in~~ to be scanned for Radiation
	prior to putting them in Containment
10AM	Break
1030AM	Put Intermodels inside
	Line intermodels
1130	Begin Load out.
Noon	Lunch
1pm	Load out
3pm	Clean up
330	Crew departs I do paperwork
430	Plan tomorrow drive truck to w.H
pm	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 5-3-17

ADDRESS 71 Shelton AVE. New HAVEN, CT.

WORK AREA Tent #6

TIME	COMMENTS
6Am	Pick up VAN + Supplies
615Am	Prep for Crew
7Am	Crew sign in - safety meeting
720	Continue Clean up
930	Break
10Am	Continue Clean up
Noon	Lunch
1pm	Continue Clean up
3pm	Crew Shower out
330	Crew departs I do paperwork Plan tomorow
	Lock up drive truck to WH.
430	End

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617 C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 5-4-17

ADDRESS 71 Shelton AVE. New HAVEN CT

WORK AREA Tent #7

TIME	COMMENTS
6Am	Pickup truck + supplies
630	Prep for Crew
7Am	Crew sign in safety meeting
8/15	Begin Clean up
930	Break
10Am	Continue Clean up
Noon	Lunch
1pm	Continue Clean up
3pm	Shower out
3:30	End Crew departs I do paperwork
	Plan tomorow lock up drive to W/H
430 pm	drop truck

FOREMAN'S SIGNATURE

PAGE ____ OF ____

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 5-5-17

ADDRESS 71 Shelton AVE. New HAVEN CT

WORK AREA Tent #6

TIME	COMMENTS
6 Am	Pick up VAN + Supplies
630	Prep for crew
7Am	Crew sign in - safety meeting
715Am	Final Clean
930	Hygenist Arrives does visual inspection
10Am	Set up TEM - Crew Break
11Am	Begin to fix damaged roof Poly.
Noon	Lunch
1pm	Clean + gather all tools - garbage etc.
	Clean storage trailer
	Fix hoses that are damaged.
3pm	Crew departs I do paper work Plan tomorow
330	drive truck to W.H.
4pm	End

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE (FAll 2016) DATE 5-8-17

ADDRESS 71 Shelton AVE NewHAVEN, Ct

WORK AREA (Tent #7 Demo wAll) (Fix Ceiling Poly 6+7) (Demo (damaged - Door)

TIME	COMMENTS
6Am	Pick-up VAN + Supplies
630Am	Prep for Crew
7Am	Crew sign in Safety meeting
720	mobilize and Demo Plywood Partition
	Area 3H + 3H EAST
930	Break
10Am	Begin Repair ceilings Tent #6 + 7
	Clean ground where more ACM has fallen from
	Roof deterioration
Noon	Lunch
1pm	Continue
3pm	Cut down ~~door~~ OLD Sliding Door

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE Fall 2016 DATE 5-9-17

ADDRESS 71 Shelton AVE. New HAVEN, CT.

WORK AREA Bldg interior

TIME	COMMENTS
6 Am	Pick up NAW + Supplies at Warehouse
630 Am	Prep for Crew
7Am	Crew sign in - safety meeting
720 Am	Rich and I demo ~~door~~ Large sliding Door
	that was damaged while McVAC was delivering
	inter model's inside Bldg.
845Am	Go to other job at IVY St (617C84)
230pm	TAke down criticals and de mobilize shower
	from Tent #7 TEM (PASSED)
330pm	Crew departs I do paperwork Plan tomorrow
	drive truck to W.H. drop off
415pm	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 5-10-17

ADDRESS 71 Shelton Ave. NewHaven, Ct

WORK AREA Bldg interior ~~Des~~ Duct Removal

TIME	COMMENTS
6Am	Pick up JAW + Supplies
630Am	Pick up goods at Leow's
7Am	Sign in - safety meeting
715	Begin Cut old Sliding door into
	Pieces so we can Cut up
8Am	Richard Flores works with John Cote to
	move remainder of CArs
930	Break
10Am	Continue movings (CArs, Boats)
	I explore duct work removal from
	area of (Tent #6 xRAY Area.)
Noon	Lunch
1pm	Rich Continue working / John Cote
3pm	Clean up Lock up
330	Crew departs I do paperwork plan tomorow
430pm	etc. drive truck ~~to~~ warehouse End

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 5-11-17

ADDRESS 71 Shelton AVE New HAVEN, Ct.

WORK AREA (Tent #7 Area) (Area 6 H)

TIME	COMMENTS
6Am	Pick up truck + Supplies
7Am ~~630Am~~	Crew sign in safety meeting
7Am	mobilize and begin Duct work
	Intermodal's are delivered we open ACC
	~~and~~ So they can be surveyed.
930Am	Break
10Am	Sift + Remove Large concrete blocks
	from Dirt Pile 6H. Place them outside
	rear of Bldg.
Noon	Lunch
1pm	Compile debri in this Area so we can
	prep.
230pm	Begin hanging wire.
330	Crew departs I do paperwork Plan tomorrow
430pm	drive truck to w.H. END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617 C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE (FALL 2016) DATE 5-12-17

ADDRESS 71 Shelton AVE. New HAVEN, Ct.

WORK AREA Area 6 H Tent #8

TIME	COMMENTS
6 Am	Pick up truck - transfer all Job Books tools etc.
630 Am	prep for crew
7 Am	crew sign in - safety meeting
715 Am	mobilize to Prep Tent #8
	Hang wire.
930	Break
10 Am	Continue wire hanging
NOON	Lunch
1pm	Continue Prep 6 H
3pm	Crew clean up
330	Crew Departs - I do paper work Lock
	up drive truck to WH.
4pm	END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C0 1

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE (FALL 2016) DATE 5-15-17

ADDRESS 71 Shelton AVE, NewHAVEN, CT

WORK AREA (Tent #8) Area ~~6 H~~ 3 H EAST

TIME	COMMENTS
6Am	Pick up VAN + supplies
630Am	Prep for Crew
7Am	Crew sign in safety meeting
730Am	mobilize and prep @Tent #8 Area 6 H EAST
930	Break
10Am	Continue Prep Tent #8
Noon	Lunch
1pm	Continue Prep
3pm	Clean up
3:30	Crew departs - I do paperwork Plan tomorow
430	drive truck to with EWD

FOREMAN'S SIGNATURE

PAGE 1 OF 2

617 C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE (Fall 2016) DATE 5-16-17

ADDRESS 71 Shelton AVE, New HAVEN, Ct

WORK AREA (Tent #8 6 H EAST) (Duct poly + Removal)

TIME	COMMENTS
530Am	Pick up VAN + Supply
	meet Lift delivery + Placement
630Am	Prep for Crew
7Am	Crew sign in safety meeting
715Am	2 men mobilize and begin working on Duct Demo.
	3 men prep Area 6 H EAST.
930	Break
10Am	Continue Prep
Noon	Lunch
1230pm	Prep
3pm	Clean up
3:30	Crew departs I do paperwork plan tomorow
430	lock up drive truck to With EWh

FOREMAN'S SIGNATURE

PAGE 1 OF 1

Daily Log

Project 71 Shelton AVE (Fall 2016) Date 5-17-17

Address 71 Shelton AVE New HAVEN, Ct

Work Area (Tent #8 Area 6H EAST) (Duct Demo) (Cleanup Floor + Poly Fence door.

Time 6Am Pick up VAN + supplies

630Am Prep for Crew

7Am Crew sign in safety meeting

715 Begin Prep 6H EAST

Begin Duct Demo

Begin Floor Cleen up

930 Break

10Am Continue work
Cover Fence doors with Refo Poly to prevent ability to see inside.

Noon Lunch

1PM Install neg Airs at oposite ends of duct to capture Dust on inside during Demolition.

230pm Continue operations

315pm Clear up

3:30 Crew departs I do paperwork Plan tomorow

430pm drive truck to Wlth.
END

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE (Fall 2016) DATE 5-18-17

ADDRESS 71 Shelton AVE New HAVEN, Ct

WORK AREA (6H EAST) (Duct Demo)

TIME	COMMENTS
6Am	Pick up truck + Supplies
630Am	Prep for crew
7Am	Crew sign in - safety meeting
715Am	Begin 6H EAST Prep
	Begin duct Demo
930	Break
10 Am	Continue work
Noon	GO to Allnex for Glove bag
	Rory TAKE over forman duties
1pm	Continue
3pm	Clean up
330	Crew departs

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave (Fall 2016) DATE 5-~~19~~-17 19

ADDRESS 71 Shelton AVE. New HAVEN, Ct

WORK AREA (Tent #8 Area 6H EAST) (Crush + Dispose Ducts)

TIME	COMMENTS
6Am	Pickup VAN + Supplies
630A	Prep for Crew
7Am	Crew Arrives sign in - safety meeting
715Am	Continue Prep 6H EAST bring intermodals
	in and Line them - finish prep
930	Break
10Am	Crush + Dispose duct work
'	Continue Prep
Noon	Lunch
1pm	Continue work
3pm	Clean up
330	Crew departs - I do paper work Plan
	monday Lock up drive truck to WH.
430pm	End

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE. (Fall 2016) DATE 5-22-17

ADDRESS 71 Shelton AVE. New HAVEN, Ct.

WORK AREA (Area 6H EAST Tent #8) (Decon Generator for Replacement)

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Prep for Crew
7Am	Crew sign in - Safety Meeting
715Am	Fix Roof Poly Tent #8 - Clean + decontaminate
	Generator for Removal.
930	Break
10Am	Install Decon Tent #8
	Set up Neg Airs.
11Am	Begin Clean up.
Noon	Lunch
1pm	Clean up Tent #8
3pm	Shower out
330pm	Crew Departs I do paperwork Plan
430pm	tomorow Drive truck to W.H. END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

Abatement Industries Group
DAILY LOG

617C01

PROJECT 71 Shelton AVE (Fall 2016) DATE 5-23-17

ADDRESS 71 Shelton AVE New Haven, Ct

WORK AREA Tent #8 6 HEAST

TIME	COMMENTS
6Am	Pickup JAW + Supplies
630Am	Prep for Crew
7Am	Crew sign in safety meeting
7:15Am	Begin Cleanup + load out to intermodal's
930	Break
10Am	Continue
Noon	Lunch
1pm	Clean up Area
3pm	Shower out
330pm	Crew departs I do paper work
	Plan tomorow lock up drive truck
	to W.H.
430	END

FOREMAN'S SIGNATURE

PAGE ___ OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. (Fall 2016) DATE 5-24-17

ADDRESS 71 Shelton Ave New Haven, Ct.

WORK AREA Tent #8 Area 6 H East.

TIME	COMMENTS
6Am	Pick up vAn + supplies
630Am	Prep for Crew
7Am	Crew Sign in - Safety meeting
715Am	Begin Clean up (Dispite our urging about Liners
	for intermodal's they are not present yet, all
	dumpsters are full and we can not Continue Load out
	untill (Liners) arrive and acceptable intermodals
	are present.) We are now ~~with~~ Cleaning Floor
930	Break
10Am	Cleaning ground
Noon	Lunch → Forman No Lunch
1pm	Liner's Arrive we jockey cans + Line 3rd
	TAKE Delivery of New Generator - TAKE OLD Out
	of Bldg to be picked up. DC Rentals pick's up
	L & ft.
	Continue Cleaning
3pm	Shower out
330pm	Crew departs - I do paperwork plan tomorow

430 drive truck to Wh. END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE (FALL 2016) DATE 5-2[illegible]

ADDRESS 71 Shelton AVE. New HAVEN, Ct.

WORK AREA Tent #8 Area 6 H EAST

TIME	COMMENTS
6 Am	Pick up VAN + Supplies
630 Am	Prep for Crew.
7 Am	Crew Sign in – Safety meeting
715 Am	Begin Clean up – Line and Load Fresh
	intermodal
930	Break
10 Am	Continue Cleaning
	Finish Loading CAN
	Decon + Remove BOBCAT
Noon	Lunch
1 pm	Continue Clean up
3 pm	Crew Shower out
330 pm	Crew departs I do paper work Plan
	tomorrow & Lock up drive truck to W.H.
430 pm	END

[signature]
FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE. (Fall 2016) DATE 5-26-17

ADDRESS 71 Shelton AVE. New HAVEN, CT

WORK AREA TENT#8 GHEAST.

TIME	COMMENTS
6Am	Pickup VAN + Supplies at WH
630Am	Prep for Crew
7Am	Crew Sign in safety Meeting
715Am	Resume Clean up Area #8
	2 men demo ductwork in Tent#7 Area
930pm	Break
10Am	Break down Plastic Ceiling in dis repair
	Area Tent#7
Noon	Lunch
1pm	Continue
230pm	Crew departs I do paper work Lock up Plan Tuesday
345pm	drive truck to WH. END

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave. DATE 5-30-17

ADDRESS 71 Shelton Ave. New Haven, Ct.

WORK AREA Tent #8 Area 6H EAST.

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Arrive site prep for crew.
7Am	Crew sign in - safety meeting
715Am	Begin Cleanup - Bring in 4th Intermodal
930	Break
10Am	Continue Loading intermodal
Noon	Lunch
1pm	Continue Loading + Cleaning
3pm	Crew shower out Clean up
330	Crew departs ~~we~~ I do paperwork Plan
430pm	tomorow etc drive truck to Wh. Fund

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE (Fall 2016) DATE 5-31-17

ADDRESS 71 Shelton AVE New HAVEN, Ct.

WORK AREA Tent #8 Area 6 H EAST

TIME	COMMENTS
6Am	Pick up VAN + Supplies
630Am	Prep for Crew
7Am	Arrive site + Crew Sign in - Safety Meeting
715Am	Continue Cleanup Tent #8
930 Am	Break
10Am	Continue
Noon	Lunch
1p	Continue.
2pm	Hygenist does Visual Inspection (PASS)
	Run TEM
3pm	Crew departs
330	I do paperwork Plan tomorrow etc. drive
	truck to With
430	End.

FOREMAN'S SIGNATURE

PAGE 1 OF 1

617C01

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 8-1-17

ADDRESS 71 Shelton AVE. New Haven, CT.

WORK AREA Tent #8 Area 614 EAST

TIME	COMMENTS
6Am	Pick up van + supplies
630Am	Prep for Crew
7Am	Crew Sign in - Safety meeting
715Am	Fix Poly Tent #8
	switch over to small Generator
	Load out Plywood
	Decon Bobcat + Lift
930	Break
10Am	Continue gather all goods to one spot
	and Begin take down Temp Lights
Noon	Lunch
1pm	Continue work
3pm	Clean up - Coprerra scan ALL
3:30	Crew departs ~~ore~~ I do paper work Plan
430	tomorrow etc. Drive truck to WH.

FOREMAN'S SIGNATURE

PAGE 1 OF 1

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton Ave DATE 6-5-17

ADDRESS 71 Shelton Ave New Haven, Ct

WORK AREA Bldg Interior

TIME	COMMENTS
6Am	Pick up VAN
630Am	Prep for Crew
7Am	Crew signin - safety Meeting
715Am	TEM PASSED Tent #8 we ~~[illegible]~~
	~~Decon~~ + gather all cords etc. take out
	Hepa filters from 2000 Neg Airs + discard AGM
	Cabrerra begins scaning equip. that has
	be deconed.
930	Break
1030A	Drove to With Got Box Truck
1115Am	Begin load out of Scanned equip.
Noon	Lunch
1pm	Continue decon - Scanning + Load out

FOREMAN'S SIGNATURE

PAGE 6 OF 7

Abatement Industries Group
DAILY LOG

PROJECT 71 Shelton AVE DATE 6-6-17

ADDRESS 71 Shelton AVE. New HAVEN, Ct

WORK AREA Bldg interior

TIME	COMMENTS
6Am	Pick up VAN
630Am	Arrive site
7Am	Sign in -
715Am	walk site Clean up - Load out connex Box
	+ Clean Stage equip for Franco Pickup
930	Break
10Am	Continue
Noon	Lunch
1pm	WAIT for truck to load out.
2pm	Franco ~~Finally~~ Arrives Later than
	agreed yesterday.
3pm	make Paper work copies. for
	Cabrera
330	Do paperwork drive truck to
430	W.H. End E

FOREMAN'S SIGNATURE

PAGE 1 OF 1

G17C01

Abatement Industries Group

JOB 71 Shelton AVE LOCATION Column 1-17 Tent #1

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Rory Gray S.S.#	2-28-17	1pm	3pm					
Richard Flores S.S.#								
Fred Paredes S.S.#								
Alejandro Corte S.S.#								
Dan Alvario S.S.#								
Lesly Rivera								
Zonia Aguilar S.S.#								

PERSONAL SAMPLE WORN BY: Corte

EXCURSION SAMPLE WORN BY: Flores

FOREMAN: C. Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up debri into dumpster

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

6 17 C01

Abatement Industries Group

JOB 71 Shelton AVE LOCATION Column (1-17)

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Rory Gray S.S.#	3-1-17	730 Am	910 Am	1030 Am	Noon	1pm	3pm	
Alejandro Corte S.S.#								
Dan Alvario S.S.#								
Richard Flores S.S.#								
Lesly Rivera S.S.#								
Zonia Aguilar S.S.#								

PERSONAL SAMPLE WORN BY: R. Gray

EXCURSION SAMPLE WORN BY: ~~F. Fl~~ R. Flores

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

6 17C01

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent #1 Column 1-17

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
R. Grety S.S.#	3-2-17	730 Am	930 Am	10 Am	Noon	1pm	3pm	
Richard Flores S.S.#								
Fred Paredes S.S.#								
Alejandro Corte S.S.#								
Lesly Rivera S.S.#								
Zonia Aguilar S.S.#								

PERSONAL SAMPLE WORN BY: F Paredes / L. Rivera

EXCURSION SAMPLE WORN BY: A Corte

FOREMAN: C Flowers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

Abatement Industries Group

JOB 71 Shelton LOCATION @ Tent #1 Column 1-17

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Deen Alvarado S.S.#	3-2-17	730 Am	930 Am	10 Am	Noon	1pm	3pm	
S.S.#								
S.S.#								
S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: ______

EXCURSION SAMPLE WORN BY: ______

FOREMAN: ______

AMOUNT AND TYPE OF ASBESTOS REMOVED: ______

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

G17C01

Abatement Industries Group

JOB 71 Shelton AVE. LOCATION Tent #1

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
~~Rory~~ Fred Paredes S.S.#	3-3-17	720 Am	930 Am	10 Am	Noon	1pm	2pm	
Alejandro Corte S.S.#								
Dan Alvario S.S.#								
Lesly Rivera S.S.#								
Ronia Aguilar S.S.#								
Eulalio Leon S.S.#								

PERSONAL SAMPLE WORN BY: E-Leon - Aguilar

EXCURSION SAMPLE WORN BY: Paredes

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

G17C01

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent #2

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Rory Coray S.S.#	3-10-17	715 Am	930 Am	10 Am	Noon	1 pm	3 pm	
Dan Alvarido S.S.#								
Fred Paredes S.S.#								
Richer Flores S.S.#								
Lesly Rivera S.S.#								
Zonia Aguilar								
Alejandro Corte S.S.#		930 Am						

PERSONAL SAMPLE WORN BY: Lesly Rivera / Rory Gray

EXCURSION SAMPLE WORN BY: Richard Flores

FOREMAN: Chris Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

617C01

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent #2

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C Powers S.S.#	3-13-17	730 Am	930 Am	10 Am	Noon	1Pm	3pm	
R. Flores S.S.#								
Z. Aguilar S.S.#								
Lesly Rivera S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: L. Rivera

EXCURSION SAMPLE WORN BY: —

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Repair Plastic Close up dumpsters

AMOUNT OF ASBESTOS DISPOSED OF: ________ BAGS ________ WRAPPED

________ DRUMS ________ OTHER

DIVE SHEET

G17C01

Abatement Industries Group

JOB 71 Shelton Ave. LOCATION Tent #2

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C. Powers S.S.#	3-15-17	930 Am	930	10 Am	Noon	1pm	315 pm	
Rory Gray S.S.#								
Richard Flores S.S.#								
Dan Alvario S.S.#								
Eulalio Leon S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: R Gray

EXCURSION SAMPLE WORN BY: —

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Repair Poly

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

61701

Abatement Industries Group

JOB 71 Shelton AVE LOCATION Tent #2

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C. Powers S.S.#	3-16-17	7/5 Am	930 Am	10 Am	Noon	1pm	3pm	
Robert Flores S.S.#								
Andx Baginski S.S.#								
Lesly Rivera S.S.#								
Zonia Aguilar. S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: L. Rivera

EXCURSION SAMPLE WORN BY: —

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Poly Repair

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

G17001

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent #2

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C Powers S.S.#	3-22-17	7/15 am	930 Am	10Am	Noon	1pm	3pm	
Joselito Flores S.S.#								
Richard Flores S.S.#								
Fred Paredes S.S.#								
~~Jo~~ Alejandro Corte S.S.#								
Lesly Rivera S.S.#								

PERSONAL SAMPLE WORN BY: A. Corte - L Rivera

EXCURSION SAMPLE WORN BY: 2 Aguilar

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Cleanup

AMOUNT OF ASBESTOS DISPOSED OF: ________ BAGS ________ WRAPPED

________ DRUMS ________ OTHER

DIVE SHEET

617C01

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent #2

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Zonia Aguilar S.S.#	3-22-17	715 Am	930 Am	10 Am	Noon	1pm	3pm	
Diana Pellegrio S.S.#								
Rony Gray. S.S.#								
S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: ______

EXCURSION SAMPLE WORN BY: ______

FOREMAN: ______

AMOUNT AND TYPE OF ASBESTOS REMOVED: ______

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

C17C01

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent #2

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C Powers S.S.#	3-23-17	715 Am	930 Am	10Am	Noon	1pm	3pm	
Joselito Flores S.S.#								
Richard Flores S.S.#								
Fred Predes / Alejandro Corte S.S.#								
Wesly Rivera / Sonia Aguilar S.S.#								
Rory Grey / Diana Pillagio S.S.#								

PERSONAL SAMPLE WORN BY: Aguilar / Pillagio

EXCURSION SAMPLE WORN BY: Corte

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up.

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

617C01

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent #3

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Chris Powers S.S.#	4-3-17	10:05	Noon	1pm	245 pm			
Joselito Flores S.S.#								
Richard Flores S.S.#								
Rory Gray S.S.#								
Don Morgan S.S.#								
Lesly Rovera								
Diane Pillagio								
Zona Aguilar S.S.#								

PERSONAL SAMPLE WORN BY: D. Pillagio

EXCURSION SAMPLE WORN BY: Z. Aguilar

FOREMAN: C. Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

6/17C01

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent#3

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Chris Powers S.S.#	4-4-17	715 Am	950 Am	10 Am	Noon	1pm	3pm	
Rory Grey S.S.#								
Joselito Flores S.S.#								
Richard Flores S.S.#								
Dan Morgan S.S.#								
Lesly Rivera								
Zonia Aguilar S.S.#								
Arana Pillagis S.S.#								

PERSONAL SAMPLE WORN BY: Morgan / Rich Flores

EXCURSION SAMPLE WORN BY: Grey

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

G17C01

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent #3

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C Powers S.S.#	4-5-17	715 Am	930 Am	10 Am	Noon	1pm	3pm	
Joselito Flores S.S.#								
Richard Flores S.S.#								
Raul Canadas S.S.#								
Alejandro Corte S.S.# Lesly Rivera								
Zonia Aguilar								
Diana Pillagro S.S.#								

PERSONAL SAMPLE WORN BY: Aguilar / Pillagio

EXCURSION SAMPLE WORN BY: Corte

FOREMAN: CPowers

AMOUNT AND TYPE OF ASBESTOS REMOVED:

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

6/7C01

Abatement Industries Group

JOB 21 Shelton Ave LOCATION Tent #3

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C Powers S.S.#	4-6-17	715 Am	930 Am	10 Am	Noon	1pm	3pm	
Rory Gray S.S.# Joselito Flores								
Richard Flores S.S.# Alejandro Corte								
Raul Canalas S.S.# Lesly Rivera								
Zonra Aguilar S.S.# Diana Pillajo								
S.S.#								

PERSONAL SAMPLE WORN BY: Aguilar / Corte

EXCURSION SAMPLE WORN BY: R. Gray

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

617C01

Abatement Industries Group

JOB 21 Shelton AVE LOCATION Tent #3

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Rory Gray S.S.#	4-7-17	715 Am	930 Am					
Richard Flores S.S.#								
Alejandro Corte S.S.#								
Lesly Rivera S.S.#								
Zonia Aguilar S.S.#								
Diana Pillagio S.S.#								

PERSONAL SAMPLE WORN BY: Rivera / Pillagio

EXCURSION SAMPLE WORN BY: Corte.

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

Abatement Industries Group

JOB G17C01 LOCATION Tent #2

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Lesley Rivera S.S.#	4/10/17	7:30 AM	9:30 AM					
Zonia Aguilar S.S.#	4/10/17	7:30 AM	9:30 AM					
S.S.#								
S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: Leslig Rivera

EXCURSION SAMPLE WORN BY: Zonia Aguilar

FOREMAN: Rory Gray

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

Abatement Industries Group

JOB G17C01 LOCATION 71 Shelton Ave. New Haven, CT

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Rory Gray S.S.#	4/17/17	7:30AM	9:30AM	10:15AM	12PM	1:15PM	3PM	
Richard Flores S.S.#								
Lesley Rivera S.S.#								
Zonia Aguilar S.S.#								
Diana Pillajo S.S.#								
Raul Canalas S.S.#								

PERSONAL SAMPLE WORN BY: Richard Flores, Lesley Rivera

EXCURSION SAMPLE WORN BY: Rory Gray

FOREMAN: Rory Gray

AMOUNT AND TYPE OF ASBESTOS REMOVED: ______

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

Abatement Industries Group

JOB G17C01 LOCATION 71 Shelton Ave New Haven, CT

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Rory Gray S.S.#	4/18/17	7:15AM	9:30AM	10AM	12PM	1PM	3PM	
Richard Flores S.S.#						X	X	
Lesley Rivera S.S.#						1PM	3PM	
Diana Pillajo S.S.#								
Zonia Aguilar S.S.#								
Raul Canales S.S.#								

PERSONAL SAMPLE WORN BY: Richard Flores, Diana Pillajo

EXCURSION SAMPLE WORN BY: Rory Gray

FOREMAN: Rory Gray

AMOUNT AND TYPE OF ASBESTOS REMOVED: ____

AMOUNT OF ASBESTOS DISPOSED OF: ____ BAGS ____ WRAPPED

____ DRUMS ____ OTHER

DIVE SHEET

Abatement Industries Group

JOB G17C01 LOCATION 71 Shelton Ave. New Haven, CT

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Rory Gray S.S.#	4/19/17	7:15 AM	9:30 AM	10 AM	12 PM	1 PM	3 PM	
Richard Flores S.S.#								
Lesley Rivera S.S.#								
Diana Pillajo S.S.#								
Zonia Aguilar S.S.#								
Raul Canales S.S.#								

PERSONAL SAMPLE WORN BY: Richard Flores, Lesley Rivera

EXCURSION SAMPLE WORN BY: Rory Gray

1 of 2

FOREMAN: Rory Gray

AMOUNT AND TYPE OF ASBESTOS REMOVED: ____

AMOUNT OF ASBESTOS DISPOSED OF: ____ BAGS ____ WRAPPED

____ DRUMS ____ OTHER

DIVE SHEET

Abatement Industries Group

JOB G17C01 LOCATION 71 Shelton Ave. New Haven, CT

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Dan Morgan S.S.#	4/19/17	7:15 AM	9:30 AM	10 AM	12 PM	1 PM	3 PM	
Joselito Flores S.S.#	4/19/17	X	X	X	X	1 PM	3 PM	
S.S.#								
S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: Richard Flores, Lesley Rivera

2 of 2

EXCURSION SAMPLE WORN BY: RORY GRAY

FOREMAN: RORY GRAY

AMOUNT AND TYPE OF ASBESTOS REMOVED: ______

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

Abatement Industries Group

JOB G17C01 LOCATION 71 Shelton Ave. New Haven, CT

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Rory Gray S.S.#	4/20/17	7:15 AM	9:30 AM	10 AM	12 PM	1 PM	3 PM	
Richard Flores S.S.#								
Lesley Rivera S.S.#								
Zonia Aguilar S.S.#								
Diana Pillajo S.S.#								
Joselito Flores S.S.#								

PERSONAL SAMPLE WORN BY: Richard Flores, Lesley Rivera

EXCURSION SAMPLE WORN BY: Rory Gray

FOREMAN: Rory Gray

AMOUNT AND TYPE OF ASBESTOS REMOVED: ______

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

Abatement Industries Group

JOB G17C01 LOCATION 71 Shelton Ave. New Haven, CT

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Dan Morgan S.S.#	4/20/17	7:15 AM	9:30 AM	10 AM	12 PM	1 PM	3 PM	
Raul Canales S.S.#	↓	↓	↓	↓	↓	↓	↓	
S.S.#								
S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: ____________________

EXCURSION SAMPLE WORN BY: ____________________

FOREMAN: ____________________

AMOUNT AND TYPE OF ASBESTOS REMOVED: ____________________

AMOUNT OF ASBESTOS DISPOSED OF: __________ BAGS __________ WRAPPED

__________ DRUMS __________ OTHER

DIVE SHEET

G17C01

Abatement Industries Group

JOB Shelton AVE. LOCATION Tent #6

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C Powers S.S.#	4-27-17	720 Am	930 Am	10Am	Noon	1pm	3pm	
Richard Flores S.S.#								
Lesly Rivera S.S.#								
Zonia Aguiler S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: Richard Flores

EXCURSION SAMPLE WORN BY: Lesly Rivera

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

G17C01

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent #6

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C Powers S.S.#	4-28-17	715 Am	930 Am	10 Am	Noon	1pm	3pm	
Rich ~~E~~ Flores S.S.#								
Lesly Rivera S.S.#								
Zonia Aguilar S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: R. Flores

EXCURSION SAMPLE WORN BY: Aguilar

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Cleen up

AMOUNT OF ASBESTOS DISPOSED OF: ____ BAGS ____ WRAPPED

____ DRUMS ____ OTHER

DIVE SHEET

617C01

Abatement Industries Group

JOB 71 Shelton AVE LOCATION Tent #7

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C. Powers S.S.#	~~5~~ 5-1-17	715 Am	930 Am	10Am	Noon	1pm	3pm	
Rich Flores S.S.#	"							
Sonia Aguilar S.S.#	"							
S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: R. Flores

EXCURSION SAMPLE WORN BY: S. Aguilar

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ____ BAGS ____ WRAPPED

____ DRUMS ____ OTHER

DIVE SHEET

617C01

Abatement Industries Group

JOB 71 Shelton AVE LOCATION Tent #7

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C. Powers S.S.#	5-2-17	11Am	Noon	1pm	3pm			
Rory Gray S.S.#								
Rich Flores S.S.#								
Lesly Rivera S.S.#								
Zonia Aguilar S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: Aguilar

EXCURSION SAMPLE WORN BY: Flores

FOREMAN: C. Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

6/17001

Abatement Industries Group

JOB 71 Shelton Ave. LOCATION Tent #6

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C. Powers S.S.#	5-3-17	720 Am	930 Am	10 Am	Noon	1 pm	3 pm	
Richard Flores S.S.#								
Rory Coray S.S.#								
Lesly Rivera S.S.#								
Zonia Aguilar S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: Rivera

EXCURSION SAMPLE WORN BY: Aguilar

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

617CW1

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent#7

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
C Powers S.S.#	5-3-17	715 ~~615~~ am	930 Am	10am	Noon	1pm	3pm	
R. Flores S.S.#		"	"					
L. Rivera. S.S.#		"	"					
Z. Aguilar S.S.#		"	"					
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: Flores

EXCURSION SAMPLE WORN BY: Aguilar

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED:

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

G17C01

Abatement Industries Group

JOB 71 Shelton Ave LOCATION Tent #8 6H EAST.

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Joselito Flores S.S.#	5-23-17	11Am	Noon	1pm	3pm			
Fred Paredes S.S.#								
Richard Flores S.S.#								
Dan Alvario S.S.#								
Andy Boginski S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: Alvario

EXCURSION SAMPLE WORN BY: Joselito Flores

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ________ BAGS ________ WRAPPED

________ DRUMS ________ OTHER

DIVE SHEET

G17C01

Abatement Industries Group

JOB M/Shelton AVE LOCATION Tent #8 Colt-East.

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Joselito Flores ~~C. Powers~~ S.S.#	5-23-17	7:15 Am	9:30 Am	10 Am	Noon			
Richard Flores S.S.#								
Dan Alvarez S.S.#								
Fred Paredes S.S.#								
Andy Baginski S.S.#								
Guadalupe Guerrero toca. S.S.#								

PERSONAL SAMPLE WORN BY: Alvarez

EXCURSION SAMPLE WORN BY: J. Flores

FOREMAN: C. Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ________ BAGS ________ WRAPPED

________ DRUMS ________ OTHER

DIVE SHEET

617C01

Abatement Industries Group

JOB 71 Shelton AVE. LOCATION Tent #8 6 H East

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Joselito Flores S.S.#	5-24-17	715 Am	930 Am	10Am	Noon	1pm	3pm	
Renard Flores S.S.#								
Dan Alvario S.S.#								
Andy Baginski S.S.#								
Fred Paredes S.S.#								
Guadaloupe Guatatoca S.S.#								

PERSONAL SAMPLE WORN BY: Alvario

EXCURSION SAMPLE WORN BY: Guatatoca.

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Cleanup

AMOUNT OF ASBESTOS DISPOSED OF: ____ BAGS ____ WRAPPED

____ DRUMS ____ OTHER

DIVE SHEET

Abatement Industries Group 617C01

JOB 71 Shelton Ave LOCATION Tent #8 6th EAST

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Joselito Floses S.S.#	5-25-17	745 Am	930 Am	10 Am	Noon	1pm	3pm	
Richard Flores S.S.#								
Fred Paredes S.S.#								
Dan Alvario S.S.#								
Guadalupe Guatatoca S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: D Alvario

EXCURSION SAMPLE WORN BY: F. Paredes

FOREMAN: C Jourar

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

G17C01

Abatement Industries Group

JOB 71 Shelton Ave. LOCATION Tent #8

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
D. Alvario S.S.#	5-26-77	715 Am	930 Am					
Guadalupe Cuatatoca S.S.#	5-26-77	715 Am	930 Am					
S.S.#								
S.S.#								
S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: Alvario

EXCURSION SAMPLE WORN BY: —

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ________ BAGS ________ WRAPPED

________ DRUMS ________ OTHER

DIVE SHEET

Abatement Industries Group G17C01

JOB 71 Shelton AVE LOCATION Tent #8 Area 6H EAST.

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Joselito Flores S.S.#	5-30-17	715 Am	930 Am	10Am	Noon	1pm	3pm	
Richard Flores. S.S.#								
Dan Alvario S.S.#								
Fred Paredes S.S.#								
Guadalupe Guatatoca. S.S.#								
S.S.#								

PERSONAL SAMPLE WORN BY: G. Gutatoca

EXCURSION SAMPLE WORN BY: Alvario

FOREMAN: C. Perez

AMOUNT AND TYPE OF ASBESTOS REMOVED: Clean up

AMOUNT OF ASBESTOS DISPOSED OF: ______ BAGS ______ WRAPPED

______ DRUMS ______ OTHER

DIVE SHEET

617001

Abatement Industries Group

JOB 71 Shelton Ave. LOCATION ~~[illegible]~~ Tent #8 6H East.

NAME	DATE	TIME IN	TIME OUT	TIME IN	TIME OUT	TIME IN	TIME OUT	TOTAL
Joselito Flores S.S.#	5-31-17	7:15 Am	930 am	10 am	Noon	1pm	3pm	
Richard Flores S.S.#	5-31-17							
Fred Paredes S.S.#	5-31-17							
Dan Alvario S.S.#	5-31-17							
Guadaloupe Guatatoca. S.S.#	5-31-17							
S.S.#								

PERSONAL SAMPLE WORN BY: Joselito Flores

EXCURSION SAMPLE WORN BY: D. Alvario

FOREMAN: C Powers

AMOUNT AND TYPE OF ASBESTOS REMOVED: ~~[illegible]~~ Clean up

AMOUNT OF ASBESTOS DISPOSED OF: _____ BAGS _____ WRAPPED

_____ DRUMS _____ OTHER

DIVE SHEET