

3/28

4pm

→ Bill Raymond
Scott Barber
Randy Blough
Bill Rutland
Bib Sommars
Dane Savini
Dane Law

Rock Center

Bobs Bowers

(15)

Subj: NRR Timeline to Restart Letter

I just rec'd this from NRR and
I'm reviewing it for comments. Plz
let me know by tomorrow morning
if you have comments.

At 3



17
M/18

Jan 142



UNITED STATES
NUCLEAR REGULATORY COMMISSION
WASHINGTON, D.C. 20555-0001

Draft

Mr. A. Alan Blind
Vice President, Nuclear Power
Consolidated Edison Company
of New York, Inc.
Broadway and Bleakley Avenue
Buchanan, NY 10511

SUBJECT: INDIAN POINT NUCLEAR GENERATING UNIT NO. 2 - TIMELINE FOR PLANT
RESTART (TAC NO. MA8219)

Dear Mr. Blind:

On March 27, 2000, you informed the U.S. Nuclear Regulatory Commission (NRC) staff that you would be entering a refueling outage while continuing inspection of the steam generators. In that announcement, you stated that your expected revised plant restart date would be sometime in mid-May.

Enclosed is a list of issues the NRC staff is currently working on that affects restart. These include: review of the March 14, 2000, 10 CFR 2.206 petition; review of your March 17, 2000, license amendment request regarding steam generator inspection probe size; review of steam generator inspection results; and various NRC inspection activities. In addition, we are involved in several communication activities, including; responding to correspondence from external stakeholders; conducting public meetings to share information on the Indian Point Nuclear Generating Unit No. 2 (IP2) February 15, 2000, event and; maintaining a Web site (<http://www.nrc.gov/NRC/REACTOR/IP/index.html>).

This list is not all inclusive but is a best representative of the issues we are working with respect to the IP2 restart. The schedules noted may change but represent our best estimates at this time.

A. Blind

- 2 -

If you have any questions concerning our schedule, please contact Jefferey Harold, Project Manager for IP2 or Leonard Wiens, Petition Manager for the March 14, 2000, petition.

Sincerely,

Marsha Gamberoni, Acting Chief, Section 1
Project Directorate I
Division of Licensing Project Management
Office of Nuclear Reactor Regulation

Docket No. 50-247

Enclosure: As stated

cc w/encl: See next page

Draft

WBS	Task Name	Start	Finish	Status
1	Petition Response (Wiens/Wunder)	03/17/00	08/11/00	
1	Document Petition Justification	03/17/00	03/24/00	C
2	Notify Petitioner of RES/NRR documents	03/23/00	03/23/00	C
3	Provide Telephone transcript to petitioner via letter	03/23/00	03/24/00	C
4	Coordinate and notice 4/7/00 meeting	03/20/00	03/24/00	C
5	Letter to Petitioner requesting additional info	03/23/00	03/24/00	C
6	Prepare Acknowledgement Letter/ FR Notice	03/24/00	04/13/00	
7	Respond to 3/22/00 ltr requesting Dr. Hopentfeld attend 4/7/00 mtg.	03/24/00	03/31/00	
8	Receive info from Petitioner	04/03/00	04/03/00	
9	Address 3/22/00 Letter from Lowey supporting petition	03/29/00	04/01/00	
10	Meeting with Petitioners	04/07/00	04/07/00	
11	Prepare letter requesting licensee comments (if new information)	04/07/00	04/10/00	
12	Obtain licensee comments	04/12/00	04/12/00	
13	Prepare Director's Decision	04/13/00	08/11/00	
14	Director's Decision to NRR Mail Room	08/11/00	08/11/00	
15	Coordinate with OCIO on petition response	03/23/00	03/29/00	
16	Coordinate EDO briefing	03/23/00	03/24/00	
2	SG Probe License Amendment (Croteau)	03/20/00	04/27/00	
1	Issue Individual Notice	03/20/00	03/27/00	C
2	Prepare safety evaluation	03/22/00	03/24/00	C
3	Technical Branch concurrence	03/24/00	03/24/00	C
4	OGC concurrence	03/27/00	04/10/00	
5	Obtain basis for exigent circumstances	04/14/00	04/14/00	
6	Issue amendment (exigent)	04/14/00	04/21/00	
7	Issue amendment (non-exigent)	04/27/00	04/27/00	
3	SG Condition Review (Anderson/Harold)	03/14/00	04/21/00	
1	RAI issued	03/14/00	03/14/00	C
2	Daily telephone calls to discuss issues	03/14/00	04/05/00	O
3	Develop supplemental RAI	03/20/00	03/23/00	C
4	Supplemental RAI issued	03/24/00	03/24/00	C
5	Licensee determines SG Category (C-3)	03/23/00	03/23/00	C
6	Licensee develops response to RAIs	03/14/00	03/31/00	
7	Licensee responds to RAIs	03/31/00	03/31/00	
8	Staff prepares safety evaluation	04/08/00	04/21/00	
9	NRC issues restart letter (since Category C-3)	04/21/00	04/21/00	

Draft

WBS	Task Name	Start	Finish	Status
4	Meeting Activities (Harold/Rgn I)	02/25/00	05/05/00	
1	March 1 Public Mtg	02/25/00	04/03/00	
1.1	Issue Notice	02/25/00	02/25/00	C
1.2	Conduct Mtg	03/01/00	03/01/00	C
1.3	Issue minutes	04/03/00	04/03/00	
2	March 14 Public Meeting	03/10/00	04/14/00	
3	April 7 Mtg w/ Petitioner	03/24/00	05/05/00	
4	A/T Exdt Mtg	03/17/00	04/28/00	
5	Restart Meeting	04/17/00	04/21/00	
5	Region I Activities	02/17/00	05/15/00	
1	Augmented Inspection Team	02/18/00	04/28/00	
2	Other Rgn I Inspections	02/17/00	05/15/00	
2.1	Licensee Issues SL1 report w/ assoc. Restart Actions	03/24/00	03/24/00	
2.2	Resident Inspector follow-up on selected issues	02/17/00	05/15/00	
6	Licensee Restart	05/15/00	05/15/00	