

July 7, 2006

LICENSEE: PPL, Susquehanna, LLC

FACILITY: Susquehanna Steam Electric Station, Units 1 and 2

SUBJECT: SUMMARY OF APRIL 5, 2006, CATEGORY 1 MEETING WITH
PPL, SUSQUEHANNA, LLC TO DISCUSS THE LICENSEE'S SCHEDULE FOR
LICENSE RENEWAL IN CONJUNCTION WITH AN EXTENDED POWER
UPRATE LICENSE AMENDMENT REQUEST (TAC NOS. MC0547 AND MC0548)

On April 5, 2006, a public meeting was held between the U.S. Nuclear Regulatory Commission (NRC, or the staff), and representatives of PPL Susquehanna, LLC at the NRC Headquarters, One White Flint North, 11555 Rockville Pike, Rockville, Maryland. The purpose of the meeting was to discuss PPL's approach and schedule for submitting an application for license renewal (LR) in conjunction with a request for a 14 percent (14%) extended power uprate (EPU) for Susquehanna Steam Electric Station (SSES), Units 1 and 2. A list of participants is provided as Enclosure 1.

PPL presented information on three areas related to the EPU license amendment request, Enclosure 2 provides a description of PPL's work organization for EPU and LR; Enclosure 3 provides SSES, Units 1 and 2, EPU implementation phases and planned modifications; and Enclosure 4 provides the mid-cycle EPU implementation impacts.

In addition, PPL provided a proposed schedule for license renewal application review based on the NRC's standard license renewal schedule as shown in Enclosures 5 and 6 respectively. The staff highlighted the major milestones for LR review. A follow up meeting will be scheduled in the near future. One member of the public was in attendance, representing the State of Pennsylvania.

-2-

Please direct any inquiries to me at 301-415-1594 or yks@nrc.gov. For inquiries related to the EPU amendment request, please contact Mr. Richard Guzman at 301-415-1030.

/RA/

Yaira K. Diaz Sanabria, Project Manager
License Renewal Branch A
Division of License Renewal
Office of Nuclear Reactor Regulation

Docket Nos. 50-387 and 50-388

Enclosures:
As Stated

cc w/encls: See next page

**LIST OF PARTICIPANTS FOR
MEETING WITH PENNSYLVANIA POWER LIGHT SUSQUEHANNA, LLC
REGARDING PROPOSED LICENSE RENEWAL APPLICATION
AND EXTENDED POWER UPRATE APPLICATION
APRIL 5, 2006**

PARTICIPANTS

AFFILIATION

Cornelius Holden	NRR/DORL
Gene Imbro	NRR/DE
P.T. Kuo	NRR/DLR
Louise Lund	NRR/DLR
Yaira K. Diaz Sanabria	NRR/DLR/RLRA
Richard V. Guzman	NRR/DORL/LPLI-1
Jennifer A. Davis	NRR/DLR/REBB
Chris Jackson	NRR/DPR/PGCB
Tom Alexion	NRR/DPR/PGCB
Quynh Nguyen	NRR/DPR/PGCB
Kamal Manoly	NRR/DE/EEMB
Richard Laufer	NRR/DORL/LPLI-1
Thomas Scarbrough	NRC/NRR/DCI/CPTB
John Wu	NRC/NRR/DE/EEMB
Andy du Bouchet	NRC/NRR/DE/EEMB
Veronica Rodriguez	NRC/NRR/DLR/RLRB
Bill Rogers	NRC/NRR/DE
Ken Chang	NRC/NRR/DLR/RLRC
Jim Davis	NRC/NRR/DLR/RLRC
Roy Matthew	NRC/NRR/DLR/RLRC
Ralph Caruso	NRC/ACRS
Rocco R. Sgarro	PPL Susquehanna
George T. Jones	PPL Susquehanna
John A. Bartos	PPL Susquehanna
Michael B. Detamore	PPL Susquehanna
John M. Oddo	PPL Susquehanna
Michael S. Gorski	PPL Susquehanna
John J. Geosits	PPL Susquehanna
Brad Fuller	DEP Radiation Protection - Pennsylvania

RC 361



H:\data\visio\EPU\EPULR

Attachment 7 to PLA-6002

List of Planned Modifications

ATTACHMENT 7

PPL SUSQUEHANNA LLC
SUSQUEHANNA STEAM ELECTRIC STATION (SSES)
UNITS 1 AND 2

REQUEST FOR LICENSE AMENDMENT FOR
EXTENDED POWER UPRATE OPERATION

LIST OF PLANNED MODIFICATIONS

The following is a list of planned modifications necessary to support Extended Power Uprate (EPU) for Susquehanna Steam Electric Station (SSES) Units 1 and 2.

This list is reorganized from the similar list in the EPU submittal to illustrate implementation sequencing.

Susquehanna Units 1 and 2 EPU Planned Modifications	
Modification	Description
Pre-EPU Implementation Phase (U212RIO-2005 and U114RIO-2006)	
Vibration/Acoustic Monitoring (Steam dryer monitoring instruments on Unit 1 Only)	<ul style="list-style-type: none">• Install accelerometers on Main Steam, Reactor Recirculation, RHR and RWCU Lines for vibration monitoring• Install instrumentation on main steam lines for steam dryer acoustic wave monitoring
Cross Around Relief Valve Set Point Change (Unit 1 Only)	<ul style="list-style-type: none">• Revise setpoint for EPU conditions• Revise design pressure of associated piping for EPU conditions• Replace relief line expansion joints for EPU steam flow conditions
Reactor Feed Pump Seal Water (Unit 1 Only)	<ul style="list-style-type: none">• Revise Temperature Control Valve settings per vendor recommendation• Revise drain line vent piping for increased drain flow
Power Range Neutron Monitoring System (Unit 1 Only)	<ul style="list-style-type: none">• Replace existing GE analog system with GE digital NUMAC system <p>[Provided for completeness only. NRC approval has been requested in a separate, prior submittal]</p>

Susquehanna Units 1 and 2 EPU Planned Modifications	
Modification	Description
EPU Phase I Implementation (U213RIO-2007 and U115RIO-2008)	
Ultimate Heat Sink (Non-Outage)	<ul style="list-style-type: none"> • Install a second isolation valve, manually operated, in each of two Spray Pond Spray Header Bypass Lines to reduce effects of a single bypass line isolation valve failure-to-close under accident conditions. • Reduce number of large array nozzles to improve spray efficiency
ESW to Fuel Pool Check Valve (Non-Outage)	<ul style="list-style-type: none"> • Valve change to reduce mission dose for post-LOCA manual action
ARTS/MELLLA (Unit 1 Non-Outage)	<ul style="list-style-type: none"> • Revise the APRM flow-biased scram and rod block trip setpoints <p>[Provided for completeness only. NRC approval has been requested in a separate, prior submittal]</p>
Vibration/Acoustic Monitoring (Unit 2 Only)	<ul style="list-style-type: none"> • Install instrumentation on main steam lines for steam dryer acoustic wave monitoring
Cross Around Relief Valve Set Point Change (Unit 2 Only)	<ul style="list-style-type: none"> • Revise setpoint for EPU conditions • Revise design pressure of associated piping for EPU conditions • Replace relief line expansion joints for EPU steam flow conditions
Reactor Feed Pump Seal Water (Unit 2 Only)	<ul style="list-style-type: none"> • Revise Temperature Control Valve settings per vendor recommendation • Revise drain line vent piping for increased drain flow
Power Range Neutron Monitoring System (Unit 2 Only)	<ul style="list-style-type: none"> • Replace existing GE analog system with GE digital NUMAC system <p>[Provided for completeness only. NRC approval has been requested in a separate, prior submittal]</p>
Neutron Monitoring System Settings	<ul style="list-style-type: none"> • APRM Flow-biased SCRAM • APRM Flow-biased Rod Block • APRM Upscale Setdown SCRAM • APRM Upscale Setdown Rod Block

Susquehanna Units 1 and 2 EPU Planned Modifications	
Modification	Description
Acid Injection	<ul style="list-style-type: none"> • Provide additional acid injection capability for the Cooling Tower basin
Reactor Feed Pump Suction Piping	<ul style="list-style-type: none"> • Replace suction flanges, revise piping design pressure, revise relief valve setpoints
Main Steam, Feedwater, and Extraction Steam Piping Supports	<ul style="list-style-type: none"> • Revise piping supports as necessary for EPU conditions
Gaseous Radwaste Recombiner Drain Piping	<ul style="list-style-type: none"> • Revise drain piping for increased EPU flow conditions
#3 FWH Emergency Dump Valves	<ul style="list-style-type: none"> • Replace valves for EPU conditions.
Power Distribution/Switchyard	<ul style="list-style-type: none"> • Install new switchyard capacitor banks to meet PJM reactive power requirements for generators • Replace Unit 1 Sync Breaker and associated controls with a breaker having a higher amperage rating • Upgrade Unit 2 main transformers and change tap settings to meet EPU conditions
Potential EQ Changes	<ul style="list-style-type: none"> • As required for EPU environmental conditions
Appendix R RHR Pump Logic Change	<ul style="list-style-type: none"> • Logic change and raceway protection to eliminate fire-induced failure mechanisms • Provide cross-divisional cooling to RHR pump motor oil coolers
FW Heaters	<ul style="list-style-type: none"> • Changes to manage velocity and tube vibration issues at EPU conditions
Potential Steam Dryer Changes	<ul style="list-style-type: none"> • Reinforce steam dryer to mitigate structural loads at EPU conditions
EPU Phase II Implementation (U214RIO-2009 and U115RIO-2010)	
FW Heaters	<ul style="list-style-type: none"> • Additional changes to manage velocity and tube vibration issues at EPU conditions
Reactor Feed Pump Turbines	<ul style="list-style-type: none"> • Replace Reactor Feed Pump Turbines due to higher turbine speeds required at EPU conditions • Upgrade turbine speed controls and overspeed trip to digital controls
Condensate Demineralizer	<ul style="list-style-type: none"> • Install an 8th Condensate Demineralizer to maintain Condensate water quality under increased EPU flow conditions
Condensate Filter	<ul style="list-style-type: none"> • Install a 7th Condensate Filter to maintain Condensate water quality under increased EPU flow conditions

Mid Cycle EPU Implementation Impacts

- All pre-constant power pressure uprate (CPPU) implementation modifications can be pre-installed or installed on line with the exception of one modification.
- Current Technical Specifications will not support operation with the Standby Liquid Control (SLC) Modifications.
- An outage is required for implementation of SLC Modifications:
 - * 8 hour limiting condition for operation (LCO) does not support draining and refilling boron storage tank.
 - * 8 hour LCO does not support implementation of pump logic hardware changes.
 - * Hardware implementation of pump logic changes in operating panels puts operating unit at risk of a transient.
- Other analytic **work arounds** require Pennsylvania Power Light to perform additional analysis which the NRC would need to review.
- Early approval of SLC Technical Specification changes would facilitate a smooth mid-cycle implementation of CPPU without the need for an additional outage.
- A mid-cycle implementation outage during peak demand has large financial implications.
- Operation with CPPU rated **high pressure** (HP) turbine results in a MWe loss at **the current licensed thermal power** operation creating additional financial implications.
- PPL Pre-Outage Decision Points
 - SLC Modification Installation based on projected receipt of Technical Specifications.
 - HP Turbine installation based on CPPU submittal review progress.

Activity ID				Orig	Early Start	Early Finish	Date																											
Activity ID				Orig	Early Start	Early Finish	Date																											
K SSSES License Renewal Application Review Schedule																																		
100000 NRC License Review / Approval																																		
I License Renewal Application Submitted to NRC																																		
I FRN Published for Receipt and Availability																																		
I Public Info Mtg-LR Process & Safety Rvw Overview																																		
NRC Sufficiency Review																																		
I FRN Published for Accept/Opportunity for Hearing																																		
I FRN Published for Intent/Environmental Scope Mtg																																		
Public Mtg - Environmental Scoping																																		
Perform Mock NRC Audit with Station Engineering																																		
Deadline for Filing Hearing Request & Petitions																																		
Implement Lessons Learned from Mock Audit																																		
NRC Scoping & Screening Methodology Audit																																		
NRC Public Ext Meeting																																		
NRC Issues Environmental RA's																																		
PPL Responds to Environmental RA's																																		
NRC Issues Safety RA's																																		
PPL Responds to Safety RA's																																		
PPL Prepares LRA Annual Update																																		
NRC Aging Management Program Audit																																		
NRC Public Ext Meeting																																		
NRC Aging Management Review Audit																																		
NRC Public Ext Meeting																																		
PORC Review of LRA Annual Update																																		
I SRC Review of LRA Annual Update																																		
NRC Scoping & Screening/AMP Inspections-Region 1																																		
NRC Public Ext Meeting																																		
Submit LRA Annual Update to NRC																																		
NRC Issues draft SEIS																																		
FRN Published for Availability/Cmt on Draft SEIS																																		
PPL Reviews and comments on SEIS																																		
PPL Issues comment to NRC on SEIS																																		
Public Meeting to Discuss Draft SEIS																																		
End of Draft SEIS Comment Period																																		
Safety Eval Report(SER) Issued with Open Items																																		
ACRS Subcommittee mtg on SER with Open Items																																		
PPL Reviews and Comment on SER																																		
PPL Issues Comments to NRC on SER																																		
Final SEIS Issued by NRC																																		
SER Issued by NRC																																		
ACRS Full Committee Mtg on SER																																		
NRC Issues Renewed Licence																																		

2006

2007

2008

2009

2010

2011

2012

2013

2014

2015

2016

2017

2018

2019

2020

2021

2022

2023

2024

2025

2026

2027

2028

2029

2030

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DEC

JAN

FEB

MAR

APR

MAY

JUN

JUL

AUG

SEP

OCT

NOV

DRAFT
LICENSE RENEWAL APPLICATION REVIEW SCHEDULE

Milestone	Schedule	Actual
Receive License Renewal (LR) Application *	09/01/06	
Federal Register Notice (FRN) Published - Receipt & Availability	09/08/06	
Public Information Meeting - LR Process & Safety Review Overview	09/08/06	
FRN Published - Acceptability/Opportunity for Hearing	09/21/06	
Audit - Aging Management Programs (AMPs) (1 week on-site)	11/13/06	
FRN Published - Intent/Environmental Scoping Meeting	11/17/06	
Audit - Scoping and Screening Methodology (1 week on-site)	11/20/06	
Public Exit Meeting - Scoping & Screening Methodology Audit	11/27/06	
Audit - Aging Management Reviews (AMRs) (1 week on-site)	12/11/06	
Environmental Site Audit (1 week on-site)	12/18/06	
Deadline for Filing Hearing Requests and Petitions for Intervention	01/05/07	
Public Meeting - Environmental Scoping	01/17/07	
Environmental Scoping Periods Ends	02/02/07	
Public Exit Meeting - AMP/AMR Audit	12/15/06	
Environmental Requests for Additional information (RAIs) - Issued	02/09/07	
Environmental RAIs - Responses Received	03/16/07	
Safety RAIs - Issued (Applicant response time = 30 days)	03/16/07	
Safety RAI - Responses Received	04/13/07	
Inspection - Scoping and Screening/AMP (2 weeks on-site)	04/16/07	
Public Exit Meeting - Scoping & Screening/AMP Inspections	05/11/07	
Draft Supplemental Environmental Impact Statement (SEIS) Issued	06/29/07	
FRN Published - Availability/Comment on draft SEIS	07/06/07	
Public Meeting - draft SEIS	07/13/07	
End of draft SEIS Comment Period	08/17/07	
Safety Evaluation Report (SER) with Open Item(s) - Issued	11/06/07	
ACRS Subcommittee Meeting on SER with Open Item(s)	12/06/07	
SER Open Item(s) - Response(s) Received	01/07/08	
Final SEIS - Issued	03/31/08	
FRN Published - Availability of Final SEIS	04/04/08	
Inspection - Optional	TBD	
SER - Issued	04/11/08	
FRN Published - Availability of Final SEIS	04/04/08	
ACRS Full Committee Meeting on SER	05/15/08	
Decision Director NRR (license issued, if approved and no hearing is granted 22	07/07/08	
Commission Decision (if hearing is granted - 30 months)	12/xx/08	

* NRC assumption 9/1/06 for illustrative purposes

Susquehanna Steam Electric Station, Unit Nos. 1 and 2

cc:

Mr. Britt T. McKinney
Sr. Vice President
and Chief Nuclear Officer
PPL Susquehanna, LLC
769 Salem Blvd., NUCSB3
Berwick, PA 18603-0467

Robert A. Saccone
Vice President - Nuclear Operations
PPL Susquehanna, LLC
769 Salem Blvd., NUCSB3
Berwick, PA 18603-0467

Aloysius J. Wrape, III
General Manager - Performance
Improvement and Oversight
PPL Susquehanna, LLC
Two North Ninth Street, GENPL4
Allentown, PA 18101-1179

Terry L. Harpster
General Manager - Plant Support
PPL Susquehanna, LLC
769 Salem Blvd., NUCSA4
Berwick, PA 18603-0467

Rocco R. Sgarro
Manager - Nuclear Regulatory Affairs
PPL Susquehanna, LLC
Two North Ninth Street, GENPL4
Allentown, PA 18101-1179

Walter E. Morrissey
Supervising Engineer
Nuclear Regulatory Affairs
PPL Susquehanna, LLC
769 Salem Blvd., NUCSA4
Berwick, PA 18603-0467

Michael H. Crowthers
Supervising Engineer
Nuclear Regulatory Affairs
PPL Susquehanna, LLC
Two North Ninth Street, GENPL4
Allentown, PA 18101-1179

Steven M. Cook
Manager - Quality Assurance
PPL Susquehanna, LLC
769 Salem Blvd., NUCSB2
Berwick, PA 18603-0467

Luis A. Ramos
Community Relations Manager,
Susquehanna
PPL Susquehanna, LLC
634 Salem Blvd., SSO
Berwick, PA 18603-0467

Bryan A. Snapp, Esq
Assoc. General Counsel
PPL Services Corporation
Two North Ninth Street, GENTW3
Allentown, PA 18101-1179

Supervisor - Document Control Services
PPL Susquehanna, LLC
Two North Ninth Street, GENPL4
Allentown, PA 18101-1179

Richard W. Osborne
Allegheny Electric Cooperative, Inc.
212 Locust Street
P.O. Box 1266
Harrisburg, PA 17108-1266

Director, Bureau of Radiation Protection
Pennsylvania Department of
Environmental Protection
Rachel Carson State Office Building
P.O. Box 8469
Harrisburg, PA 17105-8469

Senior Resident Inspector
U.S. Nuclear Regulatory Commission
P.O. Box 35, NUCSA4
Berwick, PA 18603-0035

Regional Administrator, Region 1
U.S. Nuclear Regulatory Commission
475 Allendale Road
King of Prussia, PA 19406

Susquehanna Steam Electric Station, Unit Nos. 1 and 2
cc:

Board of Supervisors
Salem Township
P.O. Box 405
Berwick, PA 18603-0035

Dr. Judith Johnsrud
National Energy Committee
Sierra Club
443 Orlando Avenue
State College, PA 16803

Please direct any inquiries to me at 301-415-1594 or yks@nrc.gov. For inquiries related to the EPU amendment request, please contact Mr. Richard Guzman at 301-415-1030.

/RA/

Yaira K. Diaz Sanabria, Project Manager
License Renewal Branch A
Division of License Renewal
Office of Nuclear Reactor Regulation

Docket Nos. 50-387 and 50-388

Enclosures:
As Stated

cc w/encls: See next page

Accession Number: **ML061720220**

OFFICE	NRR/RLRA/P M	NRR/RLRA/LA	NRR/DORL/PM	NRR/RLRA/BC
NAME	YDiazSanabria	IKing	RGuzman	LLund
DATE	6/26/06	6/23/06	7/ 7 /06	6/30/06

OFFICIAL RECORD COPY