

Submit COLA   NRC Issues COL   EP Update (Unit 1 Ops/Unit 2 Constr)   EP Update (Unit 1/2 Ops)   EP Update (Unit 3 Constr)   EP Update (Unit 1/2/3 Ops)

↓   ↓   ↓   ↓   ↓   ↓   ↓

A   B   C   D   E   F   G   H   I   J

- A. Submittal of complete and integrated COLA EP for all three Harris Units.<sup>1</sup>
- B. NRC COLA Review.
- C. NRC issues COL to Progress Energy for the addition of Harris Units 2 and 3.
- D. Progress establishes a date to begin construction of Harris Units 2 and 3.
- E. The existing Unit 1 EP is updated, in accordance with 10 CFR 50.54(q), to include normal operation of Unit 1, as well as construction staffing, evacuation, notification, etc... specific to the construction of Units 2 and 3.
- F. In preparation for the EP Exercise for Unit 2 and prior to fuel loading of Unit 2, the NRC approved COLA EP is updated, in accordance with 10 CFR 50.54(q), to include operations of Units 1 & 2 (shift staffing, new evacuation numbers/locations, notification, Unit 1 & 2 equipment – TSC, OSC, EOF, JIC, etc.) and construction of Unit 3 (staffing, evacuation, notification, etc...)<sup>2</sup>.
- G. Unit 2 fuel load. COLA EP is implemented for Units 1 and 2 operations, and Unit 3 construction.
- H. Similar to Step F, in preparation for the EP Exercise for Unit 3 and prior to fuel loading of Unit 3, update the approved COLA EP in accordance with 10 CFR 50.54(q) to include all information specific to operations of Units 1, 2, & 3 (e.g., removal of Unit 3 construction numbers).
- I. Unit 3 fuel load.

1 The COLA EP will consist of a basic emergency plan and annexes for Unit 1 (Annex 1) and Units 2 and 3 (Annex 2).

2 If start up of construction for Unit 3 is delayed until after Unit 2 is operational, then the approved COLA EP would be updated again to include operations of Units 1 & 2 (this would include any updates necessary), as well as construction staffing, evacuation, notification, etc... specific to Unit 3 construction.