

Illinois HAB Exercise Timeline



Dec 23, 2011	Effective Date of rule change
Jan 10-11, 2012	FEMA/NRC Rollout Meeting in Chicago
Mar 20 – 22, 2012	BR/DN/LS Rollout Meetings
Apr 2, 2012	130 Day Extent of Play Meeting for LaSalle HAB exercise
Apr 6, 20 12	Decision to cancel LaSalle HAB exercise

Illinois HAB Exercise Timeline



Apr 10-11, 2011	Final Illinois Rollout Meeting (Clinton)
Apr 23, 2012	NREP Conference in Minnesota
May 29-31, 2012	FEMA Region V Scheduling Conference
June 14, 2012	NRC Public Meeting to discuss cancellation of LaSalle HAB Exercise
Aug 1, 2012	LaSalle Exercise

Illinois Lessons Learned



- Plan Evaluation Criteria Vague
 - Not clear how to change plan to reference other plans that are in place
 - Cannot provide guidance and support to OROs

Illinois Lessons Learned



- Unknown Exercise Evaluation Criteria
 - Cannot determine extent of play without knowing what will be evaluated
 - Scenario development dependent on evaluation criteria
 - Success dependent upon cooperation among all stakeholders

Illinois Lessons Learned



- Six plants in Illinois
 - Time running out to conduct six HAB exercises by December 2015
 - One county involved in three EPZs
 - Delays in implementation jeopardize overall schedule