



DEPARTMENT OF THE NAVY
OFFICE OF THE CHIEF OF NAVAL OPERATIONS
2000 NAVY PENTAGON
WASHINGTON, DC 20350-2000

6-7

5104

Ser N45/13U139662

3 June 13

REC'D 10611 13M07:17

Mr. Shawn W. Seeley
U.S. Nuclear Regulatory Commission, Region I
2100 Renaissance Blvd, Suite 100
King of Prussia, PA 19406-2713

Dear Mr. Seeley:

Subj: ALTERNATE SCHEDULE REQUEST FOR SUBMISSION OF FINAL STATUS
SURVEY REPORTS

63029462
The Navy's radioactive materials program is licensed with the Nuclear Regulatory Commission (NRC) under Master Materials License (MML) No. 45-23645-01NA. Radiological operations involving licensed radioactive materials at Naval Research Laboratory Chesapeake Beach Detachment (NRLCBD) were authorized by Naval Radioactive Materials Permit (NRMP) No. 08-00173-E1NP. Radiological operations involving licensed radioactive materials at Naval Surface Warfare Center Dahlgren Division (NSWCDD) were authorized by NRMP No. 45-00178-Y1NP.

Title 10 CFR 40.42(i)(1) states that the Commission may approve a request for an alternate schedule for completion of decommissioning of the site, separate building, or outdoor area if the Commission determines that an alternative is warranted. Since the Navy was unable to provide final status survey reports for NRLCBD and NSWCDD within the allotted 24 month period, it is requested that an alternate schedule for submission of the final status survey reports for both sites be set for 31 October 2013.

The reason for this request is that, while the planning, remediation and final surveys have been performed, the contractor has not provided the complete final status survey reports. As a result of financial difficulties, the contractor has taken several months to provide draft versions of the final status survey reports for both sites. These, however, do not comply with the criteria set forth in the decommissioning plans and NRC regulations. As a result, the Navy will require additional time to evaluate and review the current draft final status survey reports, allow the contractor to modify the reports and evaluate and review the contractor's modified reports.

REC'D IN LAT

6/10/13


Y/A P-mail

581064
NMSS/RGN1 MATERIALS-002

The Navy believes that extending the completion date presents no undue risk because the remediation has already taken place, and because providing accurate and complete reports is in the public interest.

If you have additional questions, please do not hesitate to contact me via telephone at (703) 695-5259 or through electronic mail at donna.davis-urgo@navy.mil.

Sincerely,



D. L. DAVIS-URGO
Captain, Medical Service Corps,
United States Navy
Executive Secretary
Naval Radiation Safety Committee

Copy to:

Naval Sea Systems Command 04N (luis.benevides@navy.mil),
(jerry.n.sanders@navy.mil)
Naval Sea Systems Command Detachment, Radiological
Affairs Support Office (nsscnavsearoadmin@navy.mil)
NRL WASHINGTON DC (debbie.cummings@nrl.navy.mil,
eelin.roethlisberger@nrl.navy.mil, lou.calehuff@nrlssc.navy.mil)
NAVSURFWARCENDIV DAHLGREN VA (sheran.phin@navy.mil,
susan.m.thomas@navy.mil, courtney.baskeyfield@navy.mil)

This is to acknowledge the receipt of your letter/application dated

6/3/13, and to inform you that the initial processing which includes an administrative review has been performed.



Amendment (45-23645-01NA)
There were no administrative omissions. Your application was assigned to a technical reviewer. Please note that the technical review may identify additional omissions or require additional information.



Please provide to this office within 30 days of your receipt of this card

A copy of your action has been forwarded to our License Fee & Accounts Receivable Branch, who will contact you separately if there is a fee issue involved.

Your action has been assigned **Mail Control Number** 581064.
When calling to inquire about this action, please refer to this control number.
You may call us on (610) 337-5398, or 337-5260.