

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8806100228 DDC DATE: 88/06/03 NOTARIZED: NO DOCKET #  
 FACIL: 50-250 Turkey Point Plant, Unit 3, Florida Power and Light C 05000250  
 50-251 Turkey Point Plant, Unit 4, Florida Power and Light C 05000251  
 AUTH. NAME AUTHDR AFFILIATION  
 CONWAY, W. F. Florida Power & Light Co.  
 RECIP. NAME RECIPIENT AFFILIATION  
 Document Control Branch (Document Control Desk)

SUBJECT: Forwards summary rept of integrated schedule generated for April 1988.

DISTRIBUTION CODE: A001D COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 2  
 TITLE: OR Submittal: General Distribution

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTTR ENCL		RECIPIENT ID CODE/NAME	COPIES LTTR ENCL
	PD2-2 LA	1 0		PD2-2 PD	5 5
	EDISON, G	1 1			
INTERNAL:	ARM/DAF/LFMB	1 0		NRR/DEST/ADS 7E	1 1
	NRR/DEST/CEB 8H	1 1		NRR/DEST/ESB 8D	1 1
	NRR/DEST/MTB 9H	1 1		NRR/DEST/RSB 8E	1 1
	NRR/DOEA/TSB 11	1 1		NRR/PMAS/ILRB12	1 1
	NUDDCS-ABSTRACT	1 1		OGC 15-B-18	1 0
	<u>REG FILE</u> 01	1 1		RES/DE/EIB	1 1
EXTERNAL:	LPDR	1 1		NRC PDR	1 1
	NSIC	1 1			

TOTAL NUMBER OF COPIES REQUIRED: LTTR 22 ENCL 19





JUNE 3 1988

L-88-200

U. S. Nuclear Regulatory Commission  
Attn: Document Control Desk  
Washington, D. C. 20555

Gentlemen:

Re: Turkey Point Units 3 and 4  
Docket Nos. 50-250 and 50-251  
Integrated Schedule Monthly Summary

Attached is the Summary Report of the Integrated Schedule generated for the month of April, 1988. The schedules discussed in this report reflect information as of the issuance date of April 27, 1988. Updated information will be provided in subsequent reports. The changes to the schedules discussed in this summary have been reviewed with members of the NRC Staff in accordance with the Integrated Schedule Plan.

Very truly yours,

  
W. F. Conway  
Senior Vice President-Nuclear

WFC/RG/gp

Attachment

cc: Dr. J. Nelson Grace, Regional Administrator,  
Region II, USNRC  
Senior Resident Inspector, USNRC, Turkey Point Plant

8806100228 880603  
PDR ADDCK 05000250  
R PDR

RGISM.APR

A001  
111

## INFORMATION ON NRC MODIFICATIONS

### SCHEDULE A COMPLETION DATE CHANGES

#### MOD 14 - CONTROL ROOM HABITILITY HVAC

This project requires both units to be operating and stabilized at power for 30 days prior to implementing a one time Technical Specification (TS) change that allows a 45 day Limiting Condition for Operation (LCO). During this LCO the HVAC modification will be completed. The NRC commitment date of May 25, 1988 has been moved to June 17, 1988 based upon a 45 day LCO commencing on the projected permanent HVAC Out of Service date of May 4, 1988. This date change is in accordance with the NRC approved TS change.

#### MOD 214 - P5T3 PEP-PLT REF SIMULATOR

The NRC commitment date was changed from April 1, 1988 to June 1, 1988 based upon completion of simulator acceptance testing, and concurrence from Region II.

### SCHEDULE B COMPLETION DATE CHANGES

#### MOD 227 - C AFW PMP/TURB GOV BLEEDDOWN DEVICE

This MOD is currently pending deletion/closeout based on the results of an engineering study (JPE-PTPO-87-2726) which concludes that no modifications are to be performed.

#### MOD 820 - C RHR VALVE OPERABILITY 864 & OTHER VALVES

This schedule was revised based on priority in accordance with the I/S Program. This MOD was originally scheduled for completion June 14, 1988 and has moved to July 19, 1988.

### MODIFICATIONS WHOSE STATUS HAS CHANGED OR ADDITIONAL INFORMATION IS BEING PROVIDED

#### MOD 272 PEP - P1T4 - PEP-PHASE IV SITE FAC UPGRADE

The completion for personnel relocation is March 30, 1988. The balance of work which extends beyond March 30 includes site drainage/paving activities which are not part of the NRC commitment.

#### MOD 721 - C INTAKE BUBBLE BUSTERS & WATER LEVEL MEANS

This MOD was completed. The Safety Analysis Report and the study by an A/E has been completed and provided to FPL. Further work will be scheduled by a new MOD.

RGISM.APR