



**Entergy
Operations**

Entergy Operations, Inc.

Route 3, Box 1270

Roseville, AR 72801

Tel 501-964-3100

March 28, 1991

OCAN039107

U. S. Nuclear Regulatory Commission
Document Control Desk
Mail Station P1-137
Washington, DC 20555

SUBJECT: Arkansas Nuclear One - Units 1 and 2
Docket Nos. 50-313 and 50-368
License Nos. DPR-51 and NPF-6
ERDS Implementation Schedule

Gentlemen:

The implementation schedule for Arkansas Nuclear One's (ANO) Emergency Response Data System (ERDS) is enclosed as discussed during the ERDS site visit conducted at ANO on February 28, 1991.

Please note that the software development time may vary depending on the timely development of communication protocol code by the Nuclear Regulatory System for the SCO XENIX operation system. Entergy will keep you informed of any changes in the schedule.

Should you have any questions please contact me at (501) 964-8601.

Very truly yours,

Sen
James J. Fisicaro
Manager, Licensing

JJF/DWB/mmg
Enclosure

Add: NRR/DREP/REPB *Ltr Encl*
11

Adol
11

9104020042 910328
PDR ADOCK 05000313
F PDR

U.S. NRC
March 28, 1991
Page 2

cc: Mr. John R. Jolicoeur
U. S. Nuclear Regulatory Commission
Mail Station WNB-3206
Washington, DC 20555

Mr. Tony P. LaRosa
EI International, Inc.
Post Office Box 50736
Idaho Falls, ID 83401

NRC Resident Inspector
Arkansas Nuclear One - ANO-1 & 2
Number 1, Nuclear Plant Road
Russellville, AR 72801

Thomas W. Alexion
NRR Project Manager, Region IV/ANO-1
U. S. Nuclear Regulatory Commission
NRR Mail Stop 11-D-23
One White Flint North
11555 Rockville Pike
Rockville, Maryland 20852

Ms. Sheri Peterson
NRR Project Manager, Region IV/ANO-2
U. S. Nuclear Regulatory Commission
NRR Mail Stop 11-D-23
One White Flint North
11555 Rockville Pike
Rockville, Maryland 20852

EMERGENCY RESPONSE DATA SYSTEM - ERDS

System Implementation Schedule

<u>Item</u>	<u>Start Date</u>	<u>Completion Date</u>
Data Point Library generation	04-01-1991	06-30-1991
Software development	07-01-1991	08-31-1991 *
Hardware installation	07-01-1991	07-12-1991
Implementation/Testing	09-01-1991	09-15-1991
Site Acceptance Test	09-16-1991	09-20-1991
ERDS Operational	----	09-30-1991

- * Software development time may vary depending on the timely development of communication protocol code by **NRC** for the **SCO XENIX** operation system.