



**GPU Nuclear Corporation**  
Post Office Box 480  
Route 441 South  
Middletown, Pennsylvania 17057  
717 944-7621  
TELEX 84-2386  
Writer's Direct Dial Number:

March 4, 1983

Mr. Harold R. Denton, Director  
Office of Nuclear Reactor Regulation  
U. S. Nuclear Regulatory Commission  
Mailstop P-428  
Washington, D.C. 20555

Dear Mr. Denton:

Subject: Status of Restart Items  
TMI Unit 1 - Order and  
Notice of Hearing dated  
August 9, 1979

50-289

Attached are updated summaries of the status of TMI-1 restart work items. There are two items which require NRC certification under the August 9, 1979, Order that have slipped to April because of technical difficulties encountered during the completion of the modifications. We believe at this time that those difficulties have been resolved. Of the four items that are scheduled for April which require NRC inspection or review, two of them are being delayed by technical issues that are not yet fully resolved.

Very truly yours,

R. C. Arnold  
President

slm

Attachments

cc: J. F. Stolz, Chief of  
Operating Reactors  
Branch 4

R. C. Haynes, Regional  
Administrator - Region 1

0018

GPU Nuclear Corporation is a subsidiary of the General Public Utilities Corporation

8303100337 830304  
PDR ADOCK 05000289  
P PDR

TMI-1 RESTART STATUS SUMMARY  
(NON-CERTIFICATION)

TOTAL ITEMS  
FOR GPUNC TO COMPLETE (1)(2) 86

---

COMPLETED AS OF 3/4/83 81

SCHEDULED FOR MARCH 1

SCHEDULED FOR APRIL 4

TOTAL REMAINING ITEMS  
FOR NRC INSPECTION OR REVIEW (3/4/83)

---

INSPECTION - 27

REVIEW<sup>(3)</sup> - 3

- (1) INCLUDES 83 REGION 1 INSPECTION ITEMS AND 3 NRR REVIEW ITEMS
- (2) DOES NOT INCLUDE OTSG REPAIR AND ASSOCIATED TECHNICAL SPECIFICATION REVISIONS.
- (3) THESE ITEMS ARE TECH SPEC CHANGES NEEDED FOR RESTART.  
(2 OF 3 HAS BEEN COMPLETED BY GPUN)

THI-1 8/9/79 ORDER  
CERTIFICATION STATUS SUMMARY

TOTAL ITEMS FOR GPUNC TO COMPLETE	128	TOTAL ITEMS FOR HRC CERTIFICATION	131 <sup>(2)</sup>
COMPLETED AS OF 3/4/83 <sup>(1)</sup>	120	COMPLETED AS OF 3/4/83 <sup>(3)</sup>	106
SCHEDULED FOR MARCH	6		
SCHEDULED FOR APRIL	2		

- (1) TWELVE OF THESE ITEMS HAVE ASSOCIATED HOT FUNCTIONAL OR POWER ESCALATION TESTS THAT MUST BE REVIEWED OR MONITORED BY THE NRC.
- (2) INCLUDES THREE ITEMS (LOCAL SCHOOL'S EMERGENCY PLAN AND TWO ALAB ITEMS WITH NO GPUN ACTION) NOT BEING TRACKED THROUGH GPUNC.
- (3) ITEMS WHERE ONLY HOT FUNCTIONAL OR POWER ESCALATION TESTS REMAIN TO BE CERTIFIED ARE COUNTED AS COMPLETE.