



TORREY PINES TECHNOLOGY

P.O. Box 85608
San Diego, California 92138
Telephone: (619) 455-2654

A Division of **GA Technologies Inc.**

August 9, 1983
Project 2474
TPT:CG&E-021

PRINCIPAL STAFF		
RA	ENF	
D/RA	SCS	<i>Right</i>
A/RA	PAO	
OPRP	SLO	
DRMA	RC	
DRMSP		
DE		
ML		
DL	FILE	<i>how</i>

50-358

Mr. W. H. Dickhoner
President and Chief Executive Officer
Cincinnati Gas and Electric Company
139 East Fourth Street
Cincinnati, Ohio 45202

Dear Mr. Dickhoner:

Enclosed is the biweekly status report on our Independent Review of ZIMMER Project Management, covering the period July 16, through July 29, 1983.

Copies of this report are being sent to the U.S. Nuclear Regulatory Commission in accordance with the "Protocol Governing Communications between CG&E and Independent Organizations Conducting Reviews or Audits under the Commission's Order," Docket No. 50-358.

If you have any questions regarding the contents of this report, please call me.

Sincerely,

A. J. Neylan
Project Manager

Enclosure

Copies w/Encl.

✓ J. G. Keppler	(NRC)
J. Lieberman	(NRC)
J. H. Snizek	(NRC)
J. C. Stone	(NRC)
W. J. Ward	(NRC)
J. Williams, Jr.	(CG&E)
Director, Office of Special Cases	(NRC)
Zimmer Project Inspector	(NRC)
Zimmer Section Chief	(NRC)
Zimmer Sr. Resident Inspector	(NRC)

DESIGNATED ORIGINAL

Certified By *L. E. Speder*

8308180340 830809
PDR ADOCK 05000358
R PDR

AUG 12 1983

IED1

INDEPENDENT REVIEW OF
ZIMMER PROJECT MANAGEMENT

BIWEEKLY STATUS REPORT NO. 7
FOR THE
PERIOD ENDING JULY 29, 1983

The status report below is in reference to the Torrey Pines Technology Program Plan, document number GA-C17044, Revision A, "Independent Review of ZIMMER Project Management," dated May, 1983.

Work was concentrated on the evaluation of alternative organizations including the recent input from CG&E and the review of the Bechtel draft report referenced in the last report.

During this period, G. Wessman and A. Neylan of Torrey Pines Technology met with the following:

NRC	-	J. Keppler, B. Davis, R. Warnick, E. Schweibinz (Region III) and J. Stone (Bethesda)
CG&E	-	W. Dickhoner and J. Williams
CEAC	-	D. Altman, B. Suits, and M. Freemont
AEP	-	W. White, J. Dolan, and J. Dobbs
GAP	-	T. Devine
Udall Congressional Staff	-	H. Myers, P. Parshley

The purpose of the meetings was to provide the status of the report and describe, in summary, sixteen alternative organizations TPT was evaluating. Feedback was requested on any additional alternative(s) which, from the perspective of other organizations, was considered pertinent, or to identify particular aspects of the sixteen which TPT should ensure be considered. No recommendation or conclusions on the report were provided at any meeting.

Biweekly Status Report No. 7
for the Period Ending July 29, 1983
Page Two

At the meeting with Devine, GAP, 'PT received additional documentation for consideration concerning MVPP/GAP's petition to NRC to re-open licensing hearings on Zimmer, which included additional affidavits from whistleblowers.

As of July 29, 9050 manhours have been expended on this review of the Zimmer Project Management. The volume of documents for review and the number of outside personnel to be interviewed have been greater than anticipated; the project was approximately three weeks behind the Project Schedule given in the revised Program Plan.