



STONE & WEBSTER MICHIGAN, INC.

P.O. Box 2325, BOSTON, MASSACHUSETTS 02107

Mr. J. G. Keppler, Administrator, Region III
Nuclear Regulatory Commission
799 Roosevelt Road
Glen Ellyn, IL 60137

October 11, 1983
J.O. No. 14509
NRC File #83-10-11

RE: DOCKET NO. 50-329/330
MIDLAND PLANT - UNITS 1 AND 2
OVERVIEW OF THE CONSTRUCTION COMPLETION PROGRAM
REPORT NO. 17

A copy of the Construction Implementation Overview Report No. 17 for the October 3, 1983 through October 7, 1983 is enclosed with this report. There were no scheduled Management CCP meetings during this reporting period. Evaluations of CCP activities are attached.

Very truly yours,

S. W. Baranow
Program Manager

Enclosure

SWB/ka

cc: JHarrison, US NRC, Glen Ellyn, IL
RCook, US NRC Midland (site)
DBMiller Jr., CPCo Midland (site)
RBKelly, S&W
APAmoruso, S&W
CORichardson, S&W

8312060186 831130
PDR ADDCK 05000329
G PDR

Report No. 17

October 3, 1983 through October 7, 1983

Personnel on Site

Stone & Webster Michigan, Inc.

S. Baranow	T. Parker	J. Barr
J. Thompson	R. Carpeggiani	G. Foley
W. Sienkiewicz	R. Corson	P. Amoruso
J. Langston	D. Cooke	J. Chawla
R. Scallan	J. Seely	

Meetings

During the reporting period, CIO attended meetings conducted by Bechtel Power Company.

1. The daily staff management meetings chaired by Mr. G. Hierzer, BPCo Site Manager and includes Management Representatives from all BPCo departments, CPCo and MPQAD.

Specific subjects discussed at the meetings were as follows:

- training and training records
 - reducing attachments to drawings
 - civil commodities
 - NCRs pertaining to drilling permits
 - stop work by B&W (NSSS)
2. The daily staff meetings are chaired by J. Reinsch and includes team leaders and support personnel from CPCo, BPCo and MPQAD.

Specific subjects addressed at the meetings included the following:

- area walkdown
- evaluating training
- reorganization of BPCo personnel

3. CIO attended a meeting to discuss a possible response to the NRC audit finding on fit-up inspection of Zack welding. The meeting included representatives of CPCo, BPCo and MPQAD and CIO as observers.
4. CIO attended a meeting to evaluate the preparedness of MPQAD and BPCo to proceed with status assessment.

The following subjects were discussed in depth:

- CIO and NRC restraints and Hold Points
- staffing
- scheduling and planning
- procedures and training
- evaluation of status assessment by BPCo Management

At the meeting it was decided that upon NRC approval of Status Assessment, BPCo plans to operate with 11 teams in module 340. These teams will perform status assessment in accordance with established procedures and their progress will be assessed by a BPCo task force.

When confidence is established and any necessary modifications to the program are made, teams will be introduced into additional areas.

CIO considers CCP and Status Assessment ready for immediate implementation with the following exception.

CIO has issued NIRs #002, 003, 004 and 005 referencing discrepancies in training records of 6 MPQAD out of 45 evaluated.

CIO considers that none of the 45 personnel should be assigned to any function associated with CCP.

CIO checklists reference NRC approved of training as a hold point. This approval was contained in NRC letter Docket #50-329 and 50-330 and removes the Hold Point. CIO will continue to monitor training activities and records and will report on confidence level.

ACTIVITIES

1. Team Interfaces

The CIO inspectors assigned to teams are now taking an active part on the team. CIO members are attending some of the team training sessions as well as team staff meetings and team supervisors meetings. CIO has not yet assigned an inspector to Team 16 (Night Shift) as their current workload does not warrant it.

2. Training

CIO attend and or evaluated construction/craft training session on October 6, 1983.

Training subjects:

- Construction Completion Program Orientation
- Safety Tagging

CIO evaluation of the presentation was considered to be satisfactory and in compliance with FPG 2.000 "Training Of Construction Personnel."

3. Open Items

July 18, 1983, Report No. 5

(a) CPCo has committed to develop a vendor equipment verification program.

CIO has not been provided with the program or scheduled date of issue.

STONE & WEBSTER MICHIGAN, INC.
MIDLAND NUCLEAR COGENERATION PLANT
CIO OBSERVATIONS

Observation Number	Observations	Originating Document/Date	CPCo Response Document/Date	Status Open/Closed	Close-Out Document/Date
003	Need to review Vendor Equipment Verification Program - MPQAD/SMO	Report No. 5 7/18/83		Open	