

Duquesne Light Company

Beaver Valley Power Station
P.O. Box 4
Shippingport, PA 15077-0004
(412) 393-5206
(412) 643-8069 FAX

GEORGE S. THOMAS
Division Vice President
Nuclear Services
Nuclear Power Division

April 26, 1995

U. S. Nuclear Regulatory Commission
Attention: Document Control Desk
Washington, DC 20555-0001

**Subject: Beaver Valley Power Station, Unit No. 1
Docket No. 50-334, License No. DPR-66
Revision of the Submittal Date for the Seismic Evaluation Report
(TAC No. M69428)**

Reference: Duquesne Light Company letter to the NRC, "Response to Supplement 1 to Generic Letter 87-02 on SQUG Resolution of USI A-46," dated September 22, 1992

In the referenced letter, Duquesne Light Company (DLC) notified the NRC of its plan and schedule to submit the seismic evaluation report summarizing the results of the Unresolved Safety Issue (USI) A-46 Program at the Beaver Valley Power Station Unit Number 1 (BVPS-1). In the letter, it was indicated that the final implementation date for the USI A-46 issue was dependent upon its integration with the BVPS-1 outage schedules. The purpose of this letter is to notify the NRC of our intention to revise the schedule for the submittal of the seismic evaluation report based on revised schedules for refueling outages.

The original schedule was based on a time interval between the BVPS-1 tenth refueling outage (1R10) and the BVPS-2 fifth refueling outage (2R5) that was considered to be adequate to complete our reviews and evaluations and prepare the report. Subsequently, the 1R10 refueling outage was rescheduled such that it ended March 9, 1995 followed by the start of 2R5 on March 24, 1995. The non-outage duration between 1R10 and 2R5 was insufficient to complete the evaluation and prepare the report.

The revised submittal schedule provides approximately ten and one-half months of non-outage time following 2R5 for the preparation, review and submittal of the evaluation report to the NRC. Consequently, the submittal date for the BVPS-1 USI A-46 Seismic Evaluation Report will be changed from May 21, 1995 to March 31, 1996. However, if various activities (i.e., analyses, evaluations and the peer review) can be completed sufficiently early in the fourth quarter of 1995, it is intended that the Evaluation Report will be submitted by the end of 1995.


9505050302 950426
PDR ADOCK 05000334
P PDR

AD2510

It is important to note that the USI A-46 walk downs will be completed by the existing May 1995 commitment date. Consequently, deviations observed during the walkdowns will have been identified by that date, and corrective actions prioritized accordingly.

If there are questions regarding this letter, please contact Nelson Tonet, Manager Nuclear Safety, at (412) 393-5210.

Sincerely,



George S. Thomas

Attachment

- c: Mr. L. W. Rossbach, Sr. Resident Inspector
Mr. T. T. Martin, NRC Region I Administrator
Mr. D. S. Brinkman, Sr. Project Manager