



**Wisconsin Electric** POWER COMPANY  
231 W. MICHIGAN, P.O. BOX 2046, MILWAUKEE, WI 53201

May 3, 1984

Mr. H. R. Denton, Director  
Office of Nuclear Reactor Regulation  
U. S. NUCLEAR REGULATORY COMMISSION  
Washington, D. C. 20555

Attention: Mr. J. R. Miller, Chief  
Operating Reactors Branch 3

Gentlemen:

DOCKET NOS. 50-266 and 50-301  
ADDITIONAL INFORMATION ON GENERIC LETTER 82-33  
SCHEDULE REQUIREMENTS FOR CONTROL ROOM DESIGN REVIEW  
POINT BEACH NUCLEAR PLANT, UNITS 1 AND 2

In our response to NRC Generic letter 82-33 concerning schedule requirements for Emergency Response Capabilities dated April 15, 1983, Wisconsin Electric committed to submit to the NRC a program plan for a detailed control room design review (CRDR) of Point Beach Nuclear Plant by May 31, 1984. This schedule was not revised in our most recent letter to you on this subject, dated March 8, 1984, because we were still optimistic at that time that the contractual and technical details could be completed in time to meet the target date. The purpose of this letter is to update you on our schedule for providing this information.

Wisconsin Electric has requested proposals from consultants to assist us in developing a CRDR program plan suitable for submittal to the NRC. It has become apparent that completing development and review of a program plan, and submittal of this plan to the NRC by May 31, 1984, will not be practicable. The reasons for this are the large in-house work load related to other requirements for emergency response capability, the lengthy process of obtaining competitive bids to engage a consultant with experience in CRDR and the desire to provide a complete program plan that addresses recently expressed NRC concerns regarding systems functions review and task analysis.

Wisconsin Electric now intends to submit the CRDR program plan for Point Beach to your staff no later than July 31, 1984. The program plan will then be used to obtain a consultant to assist us in the performance of the CRDR. The actual CRDR will not begin until Wisconsin Electric has received NRC approval of the program plan, chosen a consultant to assist in the review, and completed the installation of the auxiliary safety instrumentation panels in the control room. It is anticipated that we can

8405110049 840503  
PDR ADOCK 05000266  
F PDR

A003  
1/0

May 3, 1984

complete the Point Beach CRDR, including preparation of the final report, one year after obtaining NRC approval of the program plan. With this schedule, we estimate that the final report will be submitted to the NRC in October 1985. (Changes to the control room) due to the CRDR (will be implemented) on a schedule consistent with the safety significance of the change, <sup>per</sup> availability of equipment and the desirability for minimizing interferences with control room operations. Please contact us if you have any questions regarding this matter.

Very truly yours,



C. W. Fay

Vice President-Nuclear Power

Copy to NRC Resident Inspector

