



# Florida Power

CORPORATION  
Crystal River Unit 3  
Docket No. 90-302

November 8, 1995  
3F1195-08

U. S. Nuclear Regulatory Commission  
Attention: Document Control Desk  
Washington, D.C. 20555

Subject: Licensee Event Report (LER) 93-002-02

Reference: A. FPC to NRC letter, 3F0494-02, dated April 4, 1994  
B. FPC to NRC letter, 3F0493-14, dated April 28, 1993

Dear Sir:

Please find the enclosed Licensee Event Report (LER) 93-002-02. This supplement is submitted by Florida Power Corporation in accordance with 10 CFR 50.73.

This supplement provides a revised corrective action completion date for work related to new trenches and cables. The original LER stated: "Completion of this project will be determined by outages enabling work performance and is expected to be completed by mid 1995". At the time this commitment was made, a mid-cycle outage was planned for CR-3. Since that time, based on the performance of CR-3, the mid-cycle outage was determined not to be necessary for the reliability of CR-3 and was subsequently cancelled. As a result, completion of this work was not accomplished. The completion date has been revised to be at the conclusion of the Refuel 10 outage, scheduled to be completed on April 15, 1995.

Sincerely,

B. J. Hickle, Director  
Nuclear Plant Operations

JAF:ff

Attachment

xc: Regional Administrator, Region II  
Project Manager, NRR

Senior Resident Inspector

140036

CRYSTAL RIVER ENERGY COMPLEX: 15760 W Power Line St • Crystal River, Florida 34428-6708 • (904) 795-6486  
A Florida Progress Company

9511140153 951108  
PDR ADDCK 05000302  
S PDR

JE221