

DMB



Docket No. 50-346

License No. NPF-3

Serial No. 1-462

September 14, 1984

RICHARD P. GROUSE
Vice President
Nuclear
14130 258-5221

Mr. James G. Keppler, Regional Administrator
United States Nuclear Regulatory Commission
Region III
799 Roosevelt Road
Glen Ellyn, Illinois 60137

PRINCIPAL STAFF			
RA		DRP	
D/RA		DRS	
RC		DRSS	
PAO		HL	
SGA		OL	
EIC		OI	
DRMA		FILE	

Dear Mr. Keppler:

This letter and its attachment are being submitted by Toledo Edison Company (TED) to inform you of the status of our Performance Enhancement Program (PEP).

As you are aware, TED began planning and designing the PEP during late November, 1983 and has initiated an approach that integrates a comprehensive interim action program with a three phased performance enhancement program. Our interim action program was formally initiated during January 1984 and is still in progress. Phase I of the PEP was initiated in March and completed on April 10, 1984. Phase II of PEP began in mid May and was recently completed on July 13. Attachment I contains a comprehensive discussion of the background, objectives and design of our project; the actual activities conducted during Phases I and II and the results obtained from those activities.

I trust you will find the attachment informative. As should be apparent from them, TED has made a very significant commitment to enhancing performance of our nuclear related activities. Most importantly, we are striving to assure that our actions resolve root cause problems and that the solutions are accepted as part of a improved performance culture.

We are currently initiating Phase III of PEP which will primarily involve the implementation of Action Plans developed during the prior two phases. A discussion of the activities to be performed during Phase III is included in Attachment I. As discussed during our July 13, 1984 meeting, once the Action Plans are finalized and approved for implementation, we will be developing an integrated implementation schedule. This schedule will realistically reflect our ability to implement plans and our expectations of the performance improvements to be achieved from the plans.

8409210064 840914
PDR ADDCK 05000346
PDR


SEP 17 1984

TE01
1/1

* Docket No. 50-346
* License No. NPF-3
Serial No. 1-462
September 14, 1984
Page 2

Toledo Edison will contact you and Al DeAgazio, our NRR Project Manager, to arrange a meeting once the integrated implementation schedule is prepared. If you have any questions on this letter or its attachment, please feel free to call me.

Very truly yours,



RPC:lah

cc: DB-1 NRC Resident Inspector