



Northern States Power Company

414 Nicollet Mall  
Minneapolis, Minnesota 55401  
Telephone (612) 330-5500

November 29, 1984

Director  
Office of Nuclear Reactor Regulation  
U S Nuclear Regulatory Commission  
Washington, DC 20555

PRAIRIE ISLAND NUCLEAR GENERATING PLANT  
Docket Nos. 50-282 License Nos. DPR-42  
50-306 DPR-60

Request for Change in Submittal Date for  
Detailed Control Room Design Review Summary  
Report and SPDS Implementation Schedule Update

The results of the NRC's in-progress audit of the Detailed Control Room Design Review for the Prairie Island Plant indicated that insufficient time may have been allotted for assessment of Human Engineering Discrepancies and selection of design improvements prior to submission of the Summary Report. NSP agrees with this concern and requests an extension of one year for submittal of the summary report, from January 1, 1985 to January 1, 1986. NSP will submit a status report by January 31, 1985. The report will contain:

1. A summary of our progress to date since the March, 1984 in-progress audit.
2. A detailed response to the concerns, recommendations, and information needs identified in the in-progress audit report.
3. A description of the control panel modifications planned to be completed during the 1985 Unit 1 and Unit 2 refueling outages.

We request that the completion schedule for item 2b in the NRC's June 14, 1984 Order Confirming Licensee Commitments on Emergency Response Capability Schedules (Generic Letter 82-33) be amended to reflect this schedule revision.

8412070150 841129  
PDR ADOCK 05000282  
F PDR


A003  
1/0

Director of NRR  
November 29, 1984  
Page 2

Northern States Power Company

It also appears at this time that the completion schedule for item 1b in the NRC's June 14, 1984 Confirming Order may not be met. Due to vendor software design delays, the dates for SPDS implementation may slip. At this time the vendor is not in a position to update the software development schedule, therefore, NSP cannot evaluate the impact of the delay on the currently specified implementation dates. By June 30, 1985, NSP will submit a request for extension if needed.

Please contact us if you have any questions related to our request for a change in schedule for submittal of the control room design review summary report.



David Musolf  
Manager-Nuclear Support Services

DMM/dab

c: Regional Administrator-III, NRC  
Resident Inspector, NRC  
G Charnoff