

**ENVIROCARE** OF UTAH, INC.  
THE SAFE ALTERNATIVE

AO-8989

January 8, 1993

Mr. John J. Surmeier, Chief  
Uranium Recovery Branch  
United States Nuclear Regulatory Commission  
Washington, D.C. 20555

Dear Mr. Surmeier:

Envirocare of Utah, Inc. ("Envirocare") received a copy of your letter of December 30, 1992, transmitting the Nuclear Regulatory Commission's ("NRC") December 3, 1992, proposed draft schedule governing Envirocare's 11e.(2) license application. Based upon our December 21, 1992, meeting, Envirocare understands that this proposed schedule is a projection of anticipated completion dates for the various remaining milestones, based upon Envirocare's previous performance, certain mandatory regulatory time periods, and the work load for the responsible parties.

Envirocare is committed to providing additional resources to this project to assure that Envirocare's remaining submissions to the NRC are timely, accurate, complete, and responsive to the open issues that the NRC will identify in its Safety Evaluation Report ("SER"). On the basis of Envirocare's commitment to the process, Envirocare has prepared a proposed schedule of remaining milestones, which is attached to this letter.

Envirocare will endeavor to meet or exceed this proposed schedule. Envirocare does understand that the schedule provides only a target completion. The actual completion date may be sooner or later than the proposed completion date depending upon the quality of our submissions and other factors outside of our control.

Please contact me if you have any questions regarding this matter.

Sincerely,

*Charles A. Juod*

Charles A. Juod  
Executive Vice President

130093

Attachment

9301140006 930108  
PDR ADDCK 04008989  
C PDR

2410  
11

Milestone	Lead	12/3/92		Envisage		12/3/92		Envisage	
		EN	Target	EN	Target	LA	Target	LA	Target
1 EN/LA Received	Applicant	04/30/91		04/30/91		04/30/91		04/30/91	
2 EN/LA Distributed	PM	05/02/91	2	05/02/91	2	05/02/91	2	05/02/91	2
3 Public Notice of Intent	PM	06/01/91	26	06/01/91	30	N/A		N/A	
4 AC Response Review	PM/NRC/PM	06/15/91	14	06/15/91	14	06/04/91	33	06/04/91	33
5 Review Scoping Comments	PM/PM	07/15/91	30	07/15/91	30	N/A		N/A	
6 Response to Scoping Comments	PM/PM	08/30/91	77	09/30/91	77	N/A		N/A	
7 Site Visit	PM/NRC/PM	09/25/91	-5	09/25/91	-5	09/25/91	113	09/25/91	113
8 Initial EN/LA Review	PM/NRC	10/01/91	6	10/01/91	6	06/20/91	-97	06/20/91	-97
9 EN/LA Add Info (Q1-w)	PM/EN	12/31/91	91	12/31/91	91	07/31/91	41	07/31/91	41
10 Review Add Info	Applicant	03/30/92	90	03/30/92	90	10/31/91	92	10/31/91	92
10.1 Issues Q2-w	PM/NRC/PM	04/04/92	70	04/04/92	70	02/21/92	113	02/21/92	113
10.2 Pre-hearing Conference	All Parties	N/A		N/A		03/10/92	18	03/10/92	18
10.3 Receive Response Q2-w	Applicant	06/30/92	22	06/30/92	22	06/23/92	112	06/23/92	112
10.4 Request Add Info	PM/PM	08/23/92	59	08/23/92	58	N/A		N/A	
10.5 Receive Add Info	Applicant	10/01/92	45	10/01/92	35	N/A		N/A	
10.6 Request Add Info	PM/PM	10/01/92	0	10/01/92	0	N/A		N/A	
10.7 Receive Add Info	Applicant	10/28/92	27	10/28/92	27	N/A		N/A	
11 Complete Draft DEIS	PM	12/21/92	54	12/21/92	54	N/A		N/A	
12 NRC Comments DEIS	PM/NRC	01/14/93	21	01/14/93	21	N/A		N/A	
13 Complete DEIS	PM	02/01/93	22	01/25/93	14	N/A		N/A	
14 Transmittal DEIS to NRC	PM	02/01/93	0	01/25/93	0	N/A		N/A	
15 Publish DEIS/ACW Review	PM	03/01/93	28	02/08/93	14	N/A		N/A	
16 Pub Not of Proposed Action	PM	03/01/93	0	02/08/93	0	N/A		N/A	
16.1 File DEIS w/EPN	NRC	03/01/93	0	02/08/93	0	N/A		N/A	
16.2 MOA (Availability Notice)	EN	03/10/93	11	02/19/93	11	N/A		N/A	
17 Complete DEIS	PM/NRC	N/A		N/A		01/25/93	209	01/25/93	209
18 Items DSEB/ACW/AR/DR	PM	N/A		N/A		01/25/93	0	01/25/93	0
19 End of Comment Period	Public	04/26/93	45	04/26/93	45	N/A		N/A	
20 Public Comments Received	PM	05/24/93	28	05/24/93	28	N/A		N/A	
21 Receive Resp to DSEB Open Issues	APP/ACW	N/A		N/A		03/22/93	56	03/22/93	56
22 Review complete DEIS	PM	06/21/93	28	05/24/93	21	N/A		N/A	
23 NRC comments on DEIS	PM/NRC	07/19/93	28	04/14/93	21	N/A		N/A	
24 Issue Final EN w/Open Issues	PM/NRC	N/A		N/A		05/12/93	70	05/12/93	70
25 Complete DEIS	NRC	08/16/93	28	07/09/93	21	N/A		N/A	
26 Prepare Draft License	PM/NRC	N/A		N/A		05/12/93	0	05/12/93	0
27 Pub Final EN w/Open Issues	PM	N/A		N/A		07/12/93	42	07/12/93	42
28 Pub DEIS	PM	09/13/93	28	07/26/93	21	N/A		N/A	
28.1 File DEIS w/EPN	NRC	09/13/93	0	07/26/93	0	N/A		N/A	
28.2 MOA (Availability Notice)	EN/NRC	09/24/93	11	08/04/93	11	N/A		N/A	
29.1 Receive Add Info on Open Issues	Applicant	N/A		N/A		08/23/93	-19	08/23/93	-19
29.2 Receive EN Supplement	NRC	N/A		N/A		07/26/93	33	07/26/93	33
29.3 Receive Add Info on Open Issues	Applicant	N/A		N/A		08/23/93	28		
29.4 Issue EN Supplement	NRC	N/A		N/A		09/20/93	28		
29.5 Receive Add Info on Open Issues	Applicant	N/A		N/A		10/04/93	14		
29.6 Issue EN Supplement	NRC	N/A		N/A		10/19/93	14		
29 Issue License	PM	N/A		N/A		11/01/93	14		
30 Publish PM MOA	PM	11/01/93	38	09/26/93	0	N/A		06/04/93	11