

NRC/FEMA JOINT QUARTERLY REPORT
TO CONGRESS ON EMERGENCY PREPAREDNESS
April 1, 1985 to June 30, 1985

This is the 24th joint status report to Congress on emergency preparedness and covers the period from April 1 to June 30, 1985.

The report is organized into two parts. Part I was prepared by the NRC. Tables 1 and 2 of Part I provide the status of offsite and onsite emergency planning, respectively, for applicants for an operating license. Part II of the report was prepared by FEMA and presents a summary of pertinent offsite plans and principal milestones.

Commission decision and hearing dates are consistent with those reported to the House Committee on Appropriations, Subcommittee on Energy and Water Development.

June 30, 1985

Table 1
Status of Offsite Emergency Preparedness
Operating License Reviews

Facility	Estimated FEMA Finding ¹	FEMA Finding Needed ²	Offsite EP Potential Delay ³ (Months)	Start of ⁴ Commission Hearings ⁴ Decision ⁵
Palo Verde	C	C	0	C C*
Wolf Creek	C	C	0	C C*
River Bend	C*	C*	0	C 07/85*
Fermi 2	C	C	0	C 07/85
Watts Bar	C*	C*	0	None N/S ⁶ *
Limerick	C*	C*	5 ⁷ *	C 08/85*
Shoreham	-8	-8	-8	C 08/85*
Perry	C	C	0	C ⁹ * 09/85*
Comanche Peak	C	C	0	C N/S ¹⁰
Millstone 3	C	C	0	None 11/85
Hope Creek	09/15/85*	09/15/85*	0	None 12/85*
Clinton	11/01/85*	11/01/85*	0	None 01/86
Nine Mile 2	C	C	0	None 02/86
Harris	07/15/85*	07/15/85*	0	C 03/86
Braidwood	12/01/85	12/01/85	0	10/85* ¹¹ 04/86
Seabrook	03/15/86	03/15/86	0	-12 04/86
Vogtle	05/01/86	05/01/86	0	N/S 05/86
South Texas	01/01/86	01/01/86	0	06/86 12/86
Beaver Valley 2	03/01/86	03/01/86	0	None 04/87

Total Potential Offsite
Emergency Preparedness Delay 5*

* Change from previous report.
N/S Not Scheduled.

1The FEMA Findings, provided on the estimated dates indicated, are generally based on a determination of the adequacy of plans. FEMA Findings on off-site preparedness are not required to issue a license authorizing fuel loading and operation up to 5 percent of rated power. Parentheses indicate that supplemental information to FEMA Findings previously provided is expected on that date.

2For planning purposes, a FEMA Finding is needed approximately 5 months before a hearing or, in cases without a hearing, 3 months before the Commission Decision date for full power. For cases scheduled in the near-term with hearings that are heavily contested on offsite emergency preparedness issues, the FEMA Finding Needed date is usually the date testimony is required. Testimony dates are developed in consultation with the ASLB Panel based on Board hearing schedules and the status of offsite plans. In addition to testimony for these cases, complete FEMA Findings will be required before the Commission Decision date for full power. Dates in parentheses are for supplemental FEMA Findings.

3The delay is generally determined as the difference between FEMA Finding Needed and Estimated FEMA Finding and is in addition to any delays estimated in the report to the House Appropriations Subcommittee on Energy and Water Development.

4"C" indicates that a hearing has started. If emergency preparedness issues have been scheduled separately for a date significantly different from that of the start of the hearing, specific dates and footnotes, as appropriate, will be added.

5Dates are consistent with those reported to the House Appropriations Subcommittee on Energy and Water Development and in the NRC Monthly Licensing Report. For plants with construction completed, the Commission Decision dates shown are for full power licensing. For the other plants, the Commission Decision dates reflect the projected need date for NRC authorization of fuel loading and low power operations. Operating licenses restricted to 5 percent power may be issued by the NRC staff without additional Commission consideration subsequent to a favorable Board decision.

6For Watts Bar, the applicant has not provided a current construction schedule; therefore, no Commission Decision date has been determined. *

7On May 21, 1985, FEMA provided a finding that offsite emergency planning and preparedness for Limerick is adequate and can be implemented to protect public health and safety. On May 2, 1985, the ASLB decided in favor of the licensee on all offsite emergency preparedness issues, except those *

which may arise regarding the inmates at Graterford prison, subject to two conditions set forth in the decision. Thereafter, on May 9, 1985 the ASLB granted the licensee's request for an exemption from the requirements of 10 CFR §50.47(a) and (b) pending the Board's consideration of additional contentions. Based on this exemption, the ASLB authorized the Director of Nuclear Reactor Regulation to issue a full-power license for the Limerick facility on May 24, 1985. On June 11, 1985 the Commission declined to make the Licensing Board order granting the exemption effective, but ordered the Appeal Board to expedite consideration of its review of the Licensing Board's order. On June 17, 1985 the Appeal Board vacated the May 9 and May 24 Licensing Board orders and remanded the exemption request to the Licensing Board for further action. On May 13, 1985 the inmates at Graterford filed a contention with eight bases with regard to the Graterford prison emergency plan. The Licensing Board admitted the contention but limited adjudication to two of the bases. Hearings were held on July 15-17, 1985. On July 22, 1985 the ASLB issued a Fourth Partial Initial Decision resolving all issues in favor of the licensee and authorizing the Director of Nuclear Reactor Regulation to issue a full-power license for the Limerick facility. Any comments on whether to make this decision immediately effective were due in the hands of the Secretary of the Commission by July 29, 1985. The licensee also filed with the Commission on June 24, 1985 a request for an exemption from the requirements that a full participation exercise be conducted within one year prior to the issuance of a license for full power and prior to operation above 5 percent of rated power. The Commission referred this request to the staff. In memoranda dated May 21 and 30, 1985, FEMA stated that the two conditions set forth by the ASLB had been resolved. A license that permits fuel loading and low-power operation (less than 5 percent) was issued on October 26, 1984. The licensee was ready to exceed 5 percent power on March 22, 1985. A delay of 5 months for full power authorization, starting March 22, 1985 is projected for emergency preparedness issues.

For Shoreham, a FEMA report on Revision 4 of the LILCO Transition Plan identified eight elements which remained unresolved. LILCO has responded to seven of these remaining inadequacies and FEMA's review of the proposed resolutions was forwarded to NRC. Six of the proposed resolutions are considered to be appropriate, contingent on satisfactory implementation of the resolutions and incorporation into a revised plan. One proposed resolution remains inappropriate. LILCO has not responded to the remaining element regarding the legal authority issue. On April 17, 1985, the Licensing Board for emergency planning ruled that, although LILCO's offsite emergency plan is generally adequate, LILCO does not have the legal authority to perform many of the required emergency functions set out in that plan. Both LILCO and the intervenors filed notices of appeal of the Licensing Board's partial initial decision. On May 30, 1985, the Suffolk County Executive ordered the County to review and evaluate LILCO's offsite emergency plan and to participate in an exercise of that plan with the Local Emergency Response Organization. The New York Supreme Court ruled that the County Executive

*

did not have the authority to take this action and that the order was a "nullity." The decision was appealed. On July 9, 1985, the New York Court of Appeals affirmed the decision of two lower New York courts holding that the Suffolk County Executive had exceeded his authority in issuing an Executive Order instructing Suffolk County police and other officials to participate in an emergency planning exercise for Shoreham. The Court of Appeals ruled that the County Executive could take steps to gather information relating to emergency planning, but that only the County Legislature has the authority to adopt an emergency plan. New York State still refuses to cooperate in emergency planning for Shoreham. A hearing was held on June 25-26, 1985 to resolve the contested issue as to whether the designated relocation center is itself functionally adequate to serve as a relocation center for the anticipated general evacuees. Findings by the parties are due July 26, 1985. In addition, the intervenors have submitted a motion to reopen the record on the issue of the adequacy of health care facilities to treat radiologically exposed individuals. Hearings on the adequacy of the emergency diesel generators at Shoreham have been completed and the Licensing Board considering that matter issued a partial initial decision on June 14, 1985 authorizing the issuance of a license for operation up to 5 percent of rated power. As a result of a motion filed by Suffolk County and the State of New York, the Appeal Board stayed that decision on June 17, 1985 pending further order of the Board. That stay was lifted, but the matter was then taken to the U.S. Court of Appeals which issued a further stay. On July 3, 1985, the stay was lifted and a license was issued authorizing operation up to 5 percent of rated power. Resolution of the offsite emergency planning issue, including the performance of an emergency plan exercise, is required before operation above 5 percent power. In response to a memorandum from the Commission, on June 20, 1985, the NRC staff requested the cooperation of FEMA in scheduling as full an exercise of the LILCO Local Emergency Response Organization (LERO) plan as is feasible. Based on the above, a realistic forecast of the impact on the licensing process cannot be made at this time.

9For Perry, the hearings on emergency planning contentions were completed in April 1985, and a Board decision is expected in August 1985. *

10The licensee has not provided a current construction schedule for Comanche Peak, and the ASLB has not established a hearing schedule. Therefore, no Commission Decision date has been determined.

11In the case of Braidwood, the Board has admitted certain contentions including one relating to emergency preparedness. A hearing has been scheduled to begin in October 1985. *

12For Seabrook, FEMA has been chairing regular coordination meetings over the past year with the utility, New Hampshire, Massachusetts, and the NRC on an invitational basis. State and local plans for both states have been submitted to FEMA for review on an informal, technical basis. New Hampshire is expected to formally submit plans to FEMA by the end of summer 1985. FEMA is not able to accurately predict when Massachusetts will formally submit plans. Hearings were suspended after construction was halted. Although construction has resumed on a limited schedule, a schedule for the resumption of hearings has not yet been established. *

*Change from previous report.

June 30, 1985

Table 2
Status of Onsite Emergency Preparedness
Operating License Reviews

Facility	States Within 10 Mile EPZ	Onsite Appraisal ¹	Exercise ²	Commission Decision ³
Palo Verde	AZ	C	C	C*
Wolf Creek	KS	C	C	C*
River Bend	LA	C	C	07/85*
Fermi 2	MI	C	C	07/85
Watts Bar	TN	C	C	N/S ⁴ *
Limerick	PA	C	C	08/85*
Shoreham	NY	C	Not Scheduled	08/85*
Perry	OH	C	C	09/85*
Comanche Peak	TX	C	C	N/S ⁴
Millstone 3	CT	07/22/85*	C*	11/85
Hope Creek	DE, NJ	08/12/85*	C*	12/85*
Clinton	IL	11/04/85*	12/04/85*	01/86
Nine Mile 2	NY	Not Scheduled	C*	02/86
Harris	NC	C	C*	03/86
Braidwood	IL	Not Scheduled	06/85*	04/86
Seabrook	NH, MA	Not Scheduled	02/86*	04/86
Vogtle	GA, SC	Not Scheduled	Not Scheduled	09/86
South Texas	TX	Not Scheduled	Not Scheduled	12/86
Beaver Valley 2	PA, WV, OH	Not Scheduled	C*	04/87

* Change from previous report to Congress
N/S Not Scheduled

1Start date for 2-week onsite Emergency Preparedness Appraisal.

2Full-participation exercise of applicant, state, and supporting local government to demonstrate preparedness.

3Dates are consistent with those reported to the House Appropriations Subcommittee on Energy and Water Development.

4No Commission Decision date has been determined.

PART II

INDEX OF MATERIAL SUPPLIED BY FEMA

- TABLE I - SUMMARY OF PERTINENT PLANS AND PRINCIPAL MILESTONES
(Response to questions 1.a, b, c, d, e, f, and 3.a, b, c, d, e and f.)
- TABLE II - STATUS OF OFFSITE EMERGENCY PLANS AND PREPAREDNESS AROUND SITES THAT NRC IS CLOSELY FOLLOWING TO DETERMINE WHETHER OFFSITE EMERGENCY PREPAREDNESS ISSUES MAY IMPACT THE LICENSING SCHEDULES
(Cause of delays and measures that can and are being taken to reduce delays in receipt of plans which are impacting the licensing process - Response to question 3.g.)
- Table III - SUMMARY OF FEMA STAFF EFFORT ASSIGNED TO THE REP ACTIVITY.
(Response to question 4.)
- TABLE IV - INSTANCES OF FEDERAL AGENCIES PROVIDING LESS THAN FULL SUPPORT OF RAC REVIEWS OF PLANS AND PREPAREDNESS.
(Response to question 5.)
- Table V - INSTANCES OF STATE AND LOCAL GOVERNMENT RELUCTANCE TO SUBMIT PLANS.
(Response to question 6.)
- Table VI - INSTANCES OF STATE AND LOCAL GOVERNMENTS MAKING PLANS CONTINGENT ON FINANCIAL COMMITMENTS OF THE UTILITY.
(Response to question 7.)

PART II
TABLE I

SUMMARY OF PERTINENT PLANS
AND PRINCIPAL MILESTONES
(CONGRESS REPORT)

SECTION	PAGE
DESCRIPTION OF DATA FIELDS	1
STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES	3
STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES	17
STATUS OF OFFSITE PLANS FOR NUCLEAR POWER SITES NOT YET LICENSED	28
STATUS OF STATE PLANS LISTED IN ORDER OF PROJECTED SITE LICENSING DATE	33

CODING AFTER THE SITE NAME IN THE COLUMN TITLED PLAN/SITE IDENTIFICATION:

- * IDENTIFIES THE STATE AND COUNTY THAT THE SITE IS LOCATED IN - THE LEAD STATE.
- + INDICATES THAT THE SITE IMPACTS MULTIPLE STATES IN THE PLUME EMERGENCY PLANNING ZONE (10 MILES FOR MOST SITES) AND IDENTIFIES THOSE STATES INVOLVED.
- # IDENTIFIES THOSE STATES IMPACTED ONLY BY THE 50 MILE INGESTION EMERGENCY PLANNING ZONE FOR THIS SITE.
- (UC) IDENTIFIES A SITE WITH THE FIRST REACTOR STILL UNDER CONSTRUCTION.
- (U) IDENTIFIES AN OPERATING SITE WITH A REACTOR UNDER CONSTRUCTION.

* AFTER ANY DATE INDICATES THE DATE WAS PROJECTED BUT WAS NOT CONFIRMED.

P AFTER THE FEMA 350.12 HEADQUARTERS APPROVAL DATE INDICATES THE DATE IS AN ARBITRARY 3 MONTH PROJECTION FROM THE FEMA 350.11 REGIONAL EVALUATION DATE.

ANY DATE SUCH AS 8/ 0/86 INDICATES A SPECIFIC DAY HAS NOT BEEN SELECTED.

JUN 1985

STATE lists the standard two letter postal code for the State where the governmental unit listed in the column headed PLAN/SITE IDENTIFICATION is located.

PLAN/SITE IDENTIFICATION lists the State and local governments within the plume and ingestion emergency planning zones (EPZ) for each nuclear power site that require an offsite radiological emergency response (RER) plan. The coding after the site name is explained on the preceding page.

STATE FORMAL 350 SUBMISSION refers to the date of the official site-specific application by the governor, or his designated representative, as defined in 44 CFR 350.7 to the FEMA Regional Director for format review and approval by FEMA. Preliminary draft offsite RER plans generally already have been provided to the FEMA Regional Assistance Committee (RAC) for review on an informal basis and for use in evaluation of joint exercises. This is certainly the situation for all Nuclear Regulatory Commission (NRC) licensed sites and for all unlicensed sites where a joint exercise has been held or is scheduled to be held prior to the STATE FORMAL 350 SUBMISSION date.

JOINT EXERCISE refers to the date of a full or partial participation exercise or a remedial exercise, as defined in 44 CFR 350.9, in which the licensee and the State and local governments participate, and in which most of the major elements in the plan are exercised. Where more than one exercise has been held, such as at almost all currently operating nuclear power sites, it is the date of the most recent joint exercise of the offsite RER preparedness for that site.

PUBLIC MEETING refers to the date of a pre-announced meeting held in the vicinity of the site, as defined in 44 CFR 350.10. Public meetings conducted after October 20, 1980, will be held following the first joint exercise. The public meeting is designed to inform the populace about the offsite RER plans and preparedness for that site, including the results of the joint exercise.

FEMA 350.11 REGIONAL EVALUATION is the date on which the FEMA Regional Director completes his evaluation of the State and local plans and preparedness around the site in accordance with 44 CFR 350.11 and forwards his evaluation to FEMA Headquarters for review and approval under 44 CFR 350.12. If supplemental information or an addendum to the original submission is required prior to FEMA Headquarters approval under 44 CFR 350.12, the date listed will be the date when the last information was furnished or is projected to be furnished to FEMA Headquarters from the FEMA Region.

FINDING REQUESTED BY NRC is the date by which the NRC requires from FEMA either a Headquarters approval under 44 CFR 350.13 (format finding and determination) if available, or if not available, an interim finding report. The FINDING REQUESTED BY NRC dates are updated at least monthly in staff negotiations between NRC and FEMA.

FEMA INTERIM FINDING is the date on which FEMA has or intends to provide an interim report to NRC.

- (a) In the case of a site not yet licensed to operate, a status report where offsite RER plans are not yet available.
- (b) In the case of a site not yet licensed to operate but where draft offsite RER plans are available, the report will be limited to an evaluation of the RAC review of the latest available State and local offsite RER plans (or utility developed offsite RER plans if applicable).
- (c) In the case of a site not yet licensed to operate but where draft or final offsite RER plans are available and one or more exercises have been held, the report will include an evaluation of the RAC review of the latest available State and local offsite RER plans (or utility developed offsite RER plans if applicable) and an evaluation of offsite RER preparedness based primarily on the exercise results.
- (d) In the case of a site licensed to operate, the report will be based primarily on the last joint exercise results.

FEMA 350.12 HEADQUARTERS APPROVAL is the date on which FEMA has provided or intends to provide a Headquarters approval under 44 CFR 350.12 (Formal finding and determination). Lack of a date in the FEMA 350.12 HEADQUARTERS APPROVAL column for a given plan followed by a '4' will not delay a FEMA 350.12 Headquarters approval for State and local governments in the FEMA 350.12. The '4' indicates that the only planning elements required are those related to the regulation EF2.

OFFSITE EP ASLB HEARING and REACTOR LICENSED BY NRC columns reflect current information being furnished by NRC in their monthly report to Representative Tom Gevill, Chairman, House Appropriations Subcommittee on Energy and Water Development. The OFFSITE EP ASLB HEARING date is when the Atomic Safety and Licensing Board (ASLB) has projected the start of the hearing on offsite emergency preparedness issues or the hearing started. The REACTOR LICENSED BY NRC date is the projected need date for NRC authorization of fuel loading and licensing for the reactor unit under construction or the date licensing was authorized.

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 5

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLS HEARING	REACTOR LICENSED BY NRC
AR	STATE PLAN FOR ARKANSAS *	3/ 3/81	3/16/82	3/20/81	8/28/81			1/27/82		
AK	POPE CO PLAN FOR ARKANSAS	8/ 3/81	3/16/83	3/20/81	8/28/81			1/27/82		
AR	JOHNSON CO PLAN FOR ARKANSAS	8/ 3/81	3/16/83	3/16/81	8/28/81			1/27/82		
AR	LOGAN CO PLAN FOR ARKANSAS	8/ 3/81	3/16/83	3/17/81	8/28/81			1/27/82		
AR	YELL CO PLAN FOR ARKANSAS	8/ 3/81	3/16/83	3/15/81	8/28/81			1/27/82		
IA	STATE PLAN FOR DUANE ARNOLD *	6/20/83	3/ 1/84	11/12/81	5/15/85		12/ 8/85	8/15/85P		
IA	LINN CO PLAN FOR DUANE ARNOLD	6/20/83	3/ 1/84	11/12/81	5/15/85					
IA	BENTON CO PLAN FOR DUANE ARNOLD	6/20/83	3/ 1/84	11/12/81	5/15/85					
OH	STATE PLAN FOR BEAVER VAL (U) *	6/21/84	6/27/84	8/24/83	8/ 1/85	3/ 1/86	3/ 1/86	11/ 1/85P		4/ 0/87
OH	COLUMBIANA CO PLAN FOR BEAVER VALLEY (U)	6/21/84	6/27/84	8/24/83	8/ 1/85					
PA	STATE PLAN FOR BEAVER VAL * + (U)	4/15/85	6/27/84	11/ 2/83	8/ 0/85	3/ 1/86	3/ 1/86	11/ 0/85P		4/ 0/87
PA	BEAVER CO PLAN FOR BEAVER VALLEY (U)	4/15/85	6/27/84	11/ 2/83	8/ 0/85					
WV	STATE PLAN FOR BEAVER VAL (U) *	10/12/83	6/27/84	7/27/83	8/ 0/85	3/ 1/86	3/ 1/86	11/ 0/85P		4/ 0/87
WV	HANCOCK CO PLAN FOR BEAVER VALLEY (U)	10/12/83	6/27/84	7/27/83	8/ 0/85					
AL	STATE PLAN FOR BELLEFONTE (UC) *									
AL	JACKSON CO PLAN FOR BELLEFONTE (UC)									
GA	STATE PLAN FOR BELLEFONTE (UC) #									
TN	STATE PLAN FOR BELLEFONTE (UC) #									9/ 0/87
MI	STATE PLAN FOR BIG ROCK POINT *	2/26/81	7/26/83	12/15/80	9/29/82			5/16/83	6/ 7/82	
MI	CHARLEVOIX CO PLAN FOR BIG ROCK POINT	2/26/81	7/26/83	12/15/80	9/29/82			5/16/83		
MI	EMMET CO PLAN FOR BIG ROCK POINT	2/26/81	7/26/83	12/15/80	9/29/82			5/16/83		
IL	STATE PLAN FOR BRAIDWOOD (UC) *									
IL	GRUNDY CO PLAN FOR BRAIDWOOD (UC)									
IL	WILL CO PLAN FOR BRAIDWOOD (UC)									
IN	STATE PLAN FOR BRAIDWOOD (UC) #									
AL	STATE PLAN FOR BROWNS FERRY *	8/30/82	11/16/83	9/ 8/81	11/30/85			3/ 2/86		
AL	LIMESTONE CO PLAN FOR BROWNS FERRY	8/30/82	11/16/83	9/ 8/81	11/30/85					
AL	LAWRENCE CO PLAN FOR BROWNS FERRY	8/30/82	11/16/83	9/ 8/81	11/30/85					
AL	MORGAN CO PLAN FOR BROWNS FERRY	8/30/82	11/16/83	9/ 8/81	11/30/85					
AL	LAUDERDALE CO PLAN FOR BROWNS FERRY	8/30/82	11/16/83	9/ 8/81	11/30/85			3/ 2/86		
TN	STATE PLAN FOR BROWNS FERRY #	3/23/82			5/ 9/83					
NC	STATE PLAN FOR BRUNSWICK *	7/15/81	5/17/83	8/20/81	11/13/81		3/30/82	3/17/82		
NC	BRUNSWICK CO PLAN FOR BRUNSWICK	7/15/81	5/17/83	8/20/81	11/13/81			3/17/82		

STATE	PLAN/SITE IDENTIFICATION	STATE FEMA 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350 11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350 12 HEADQUARTERS APPROVAL	OFFSITE EP ASLD HEARINGS	REACTOR LICENSED BY NRC
NC SC	NEW HAMPSHIRE CO PLAN FOR BRUNSWICK STATE PLAN FOR BRUNSWICK #	7/15/81	5/17/83	8/20/81	11/13/81			3/17/82		
IL	STATE PLAN FOR BYRON (UC) *	3/29/84	11/19/83	12/ 7/83	5/18/84	1/ 1/84	2/ 1/84	9/13/84	3/ 0/85	2/ 0/85
IL	OGLE CO PLAN FOR BYRON (UC)	3/29/84	11/15/83	12/ 7/83	6/18/84			9/13/84		
WJ	STATE PLAN FOR BYRON (UC) #									
MO	STATE PLAN FOR CALLAWAY (UC) *	5/23/83	3/21/84	7/23/84	8/31/84	8/14/84	9/14/84	7/ 9/85	9/13/85	8/11/84
MO	CALLAWAY CO PLAN FOR CALLAWAY (UC)	5/23/83	3/21/84	7/23/84	8/31/84			7/ 9/85		
MO	MONTGOMERY CO PLAN FOR CALLAWAY (UC)	5/23/83	3/21/84	7/23/84	8/31/84			7/ 9/85		
MO	GASCONADE CO PLAN FOR CALLAWAY (UC)	5/23/83	3/21/84	7/23/84	8/31/84			7/ 9/85		
MO	OSAGE CO PLAN FOR CALLAWAY (UC)	5/23/83	3/21/84	7/23/84	8/31/84			7/ 9/85		
DC	STATE PLAN FOR CALVERT CLIFFS #									
ND	STATE PLAN FOR CALVERT CLIFFS *	5/26/82	9/14/83	5/25/82	4/30/85		1/ 5/84	7/30/85P		
MD	CALVERT CO PLAN FOR CALVERT CLIFFS	5/26/82	9/14/83	5/25/82	4/30/85					
MD	ST MARYS CO PLAN FOR CALVERT CLIFFS	5/26/82	9/14/83	5/25/82	4/30/85					
MD	DORCHESTER CO PLAN FOR CALVERT CLIFFS	5/26/82	9/14/83	5/25/82	4/30/85					
VA	STATE PLAN FOR CALVERT CLIFFS #									
NC	STATE PLAN FOR CATAWBA (UC) *	9/ 5/84	2/15/84	2/17/84	11/20/84	7/15/84	7/30/84	9/15/85	5/ 1/84	1/17/85
NC	MECKLENBERG CO PLAN FOR CATAWBA (UC)	9/ 5/84	2/15/84	2/17/84	11/20/84					
NC	GASTON CO PLAN FOR CATAWBA (UC)	9/ 5/84	2/15/84	2/17/84	11/20/84					
SC	STATE PLAN FOR CATAWBA (UC) *	9/11/84	2/15/84	2/17/84	11/20/84	7/15/84	7/30/84	9/15/85	5/ 1/84	1/17/85
SC	YORK CO PLAN FOR CATAWBA (UC)	9/11/84	2/15/84	2/17/84	11/20/84					
NC	STATE PLAN FOR CHEROKEE (UC) #									
SC	STATE PLAN FOR CHEROKEE (UC) *									
SC	CHEROKEE CO PLAN FOR CHEROKEE (UC)									
SC	YORK CO PLAN FOR CHEROKEE (UC)									
IL	STATE PLAN FOR CLINTON (UC) *									
IL	DEWITT CO PLAN FOR CLINTON (UC)									
IL	NACON CO PLAN FOR CLINTON (UC)									
IL	MCLEAN CO PLAN FOR CLINTON (UC)									
IL	PLATT CO PLAN FOR CLINTON (UC)									
TX	STATE PLAN FOR COMANCHE P. (UC) *	6/17/82	11/14/84	1/24/84	2/ 5/85	12/15/84	11/29/84	7/15/85	12/ 2/81	10/ 0/85
TX	HOOD CO PLAN FOR COMANCHE PEAK (UC)	6/17/82	11/14/84	1/24/84	2/ 5/85			7/15/85		
TX	SOMERVELL CO PLAN FOR COMANCHE PEAK (UC)	6/17/82	11/14/84	1/24/84	2/ 5/85			7/15/85		

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLS HEARING	REACTOR LICENSED BY NRC
FL	LEVY CO PLAN FOR CRYSTAL RIVER	5/20/83	4/25/84	3/29/82	11/15/83			2/15/84		
HI	STATE PLAN FOR DAVIS BESSE *	2/25/81	4/13/83	11/7/80	1/0/86		3/30/82	4/0/86P		
OH	STATE PLAN FOR DAVIS BESSE *	2/25/81	4/13/83	11/7/80	1/0/86					
OH	OTTAWA CO PLAN FOR DAVIS BESSE		4/13/83		1/0/86					
OH	LUCAS CO PLAN FOR DAVIS BESSE									
CA	STATE PLAN FOR DIABLO CAN (U) *	11/0/85	10/30/84	12/17/81	2/0/85	7/15/84	7/11/84	5/0/86P	1/18/82	2/2/84
CA	SAN LUIS OBISPO PLAN FOR DIABLO CANYON (U)	11/0/85	10/30/84	12/17/81	2/0/85					
IL	STATE PLAN FOR DRESDEN *	3/31/81	9/14/83	10/30/80	3/31/82		2/6/84	10/14/82		
IL	GRUNDY CO PLAN FOR DRESDEN	3/31/81	9/14/83	10/30/80	3/31/82			10/14/82		
IL	KENDALL CO PLAN FOR DRESDEN	3/31/81	9/14/83	10/30/80	3/31/82			10/14/82		
IL	WILL CO PLAN FOR DRESDEN	3/31/81	9/14/83	10/30/80	3/31/82			10/14/82		
IN	STATE PLAN FOR DRESDEN *									
AL	STATE PLAN FOR FARLEY *	11/10/80	11/25/84	11/13/83	1/23/81			5/11/81		3/31/81
AL	HOUSTON CO PLAN FOR FARLEY	11/10/80	11/25/84	11/13/80	1/23/81			3/11/81		
AL	HENRY CO PLAN FOR FARLEY	11/10/80	11/25/84	11/13/80	1/28/81			3/11/81		
FL	STATE PLAN FOR FARLEY *		11/26/84							
GA	STATE PLAN FOR FARLEY *	5/9/80	11/28/84	11/18/80	1/13/81		3/11/81	5/5/81		3/31/81
GA	EARLY CO PLAN FOR FARLEY	5/9/80	11/28/84	11/18/80	1/13/81			5/5/81		
MI	STATE PLAN FOR FERM1 (UC) *	3/22/82	6/25/84	2/3/82	1/0/86	5/15/85	5/3/85	4/0/86P	3/31/82	10/31/84
MI	MONROE CO PLAN FOR FERM1 (UC)	3/22/82	6/25/84	2/3/82	1/0/86					
MI	WAYNE CO PLAN FOR FERM1 (UC)	3/22/82	6/26/84	2/3/82	1/0/86					
MI	BROWNSTOWN TNSHP PLAN FOR FERM1 (UC)	3/22/82	6/26/84	2/3/82	1/0/86					
OH	STATE PLAN FOR FERM1 (UC) *									
NY	STATE PLAN FOR FITZPATRICK *	7/22/81	8/11/82	11/4/81	8/16/84		1/23/84	2/1/85		
NY	OSWEGO CO PLAN FOR FITZPATRICK	7/22/81	8/11/82	11/4/81	8/16/84			2/1/85		
IA	STATE PLAN FOR FORT CALHOUN *	5/9/83	10/24/84	8/5/81	4/15/85			7/15/85P		
IA	HARRISON CO PLAN FOR FORT CALHOUN	9/9/83	10/24/84	8/5/81	4/15/85					
IA	POTTAWAMI CO PLAN FOR FORT CALHOUN	9/9/83	10/24/84	8/5/81	4/15/85					
NE	STATE PLAN FOR FORT CALHOUN *	4/15/82	10/24/84	8/4/81	5/29/84			12/3/84		
NE	WASHINGTON CO PLAN FOR FORT CALHOUN	4/15/82	10/24/84	8/4/81	5/29/84			12/3/84		
CO	STATE PLAN FOR FT ST VRAIN *	6/12/80	6/15/83	8/13/80	5/1/81			1/23/82		
CO	WELD CO PLAN FOR FT ST VRAIN	6/12/80	6/15/83	8/13/80	5/1/81			1/29/82		

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 7

STATE	PLAN/SITE IDENTIFICATION	STATE FEDERAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASSESS HEARING	REACTOR LICENSED BY NRC
NY	STATE PLAN FOR GINNA *	9/20/81	6/22/83	3/ 5/82	6/17/85		5/26/82	9/17/85P		
NY	WAYNE CO PLAN FOR GINNA	8/30/81	5/22/83	5/ 5/82	6/17/85					
NY	MONROE CO PLAN FOR GINNA	6/20/81	5/22/83	5/ 5/82	6/17/85					
LA	STATE PLAN FOR GRAND GULF (U) *	5/ 5/81	2/27/85	16/27/81	6/30/82	11/17/82	12/17/82	6/29/83		7/31/84
LA	TENSAS PLAN FOR GRAND GULF (U)	9/ 3/81	2/27/85	10/27/81	6/30/82			6/29/83		
MS	STATE PLAN FOR GRAND GULF (U) *	5/22/81	2/27/85	11/ 3/81	4/ 5/82	11/17/82	12/17/82	6/29/83		7/31/84
MS	CLAIBORNE CO PLAN FOR GRAND GULF (U)	5/22/81	2/27/85	11/ 3/81	4/ 5/82			6/29/83		
NC	STATE PLAN FOR HARRIS (UC) *	10/ 0/85	5/17/85	5/19/85	2/ 0/86	7/15/85	7/15/85	5/ 0/86P	6/25/85	3/ 0/86
NC	WAKE CO PLAN FOR HARRIS (UC)	10/ 0/85	5/17/85	5/19/85	2/ 0/86					
NC	CHATHAM CO PLAN FOR HARRIS (UC)	10/ 0/85	5/17/85	5/19/85	2/ 0/86					
NC	HARNETT CO PLAN FOR HARRIS (UC)	10/ 0/85	5/17/85	5/19/85	2/ 0/86					
NC	LEE CO PLAN FOR HARRIS (UC)	10/ 0/85	5/17/85	5/19/85	2/ 0/86					
GA	STATE PLAN FOR HATCH *	6/ 9/80	10/13/83	10/23/81	1/13/81		1/24/84	5/ 5/81		12/ 0/85
GA	APPLING CO PLAN FOR HATCH	6/ 9/80	10/13/83	10/23/81	1/13/81			5/ 5/81		
GA	TOOMBS CO PLAN FOR HATCH	6/ 9/80	10/13/83	10/23/81	1/13/81			5/ 5/81		
GA	JEFF DAVIS CO PLAN FOR HATCH	6/ 9/80	10/13/83	10/23/81	1/13/81			5/ 5/81		
GA	TATTNALL CO PLAN FOR HATCH	6/ 9/80	10/13/83	10/23/81	1/13/81			5/ 5/81		
DE	STATE PLAN FOR HOPE CREEK (UC) *					9/15/85	9/15/85			
DE	NEW CASTLE CO PLAN FOR HOPE CREEK (UC) *									
DE	KENT CO PLAN FOR HOPE CREEK (UC) *									
MD	STATE PLAN FOR HOPE CREEK (UC) *									
NJ	STATE PLAN FOR HOPE CREEK (UC) *									
NJ	SALEM CO PLAN FOR HOPE CREEK (UC) *					9/15/85	9/15/85			12/ 0/85
NJ	CUMBERLAND CO PLAN FOR HOPE CREEK (UC) *									
PA	STATE PLAN FOR HOPE CREEK (UC) *									
CT	STATE PLAN FOR INDIAN POINT *									
NY	STATE PLAN FOR INDIAN POINT *									
NY	WESTCHESTER CO PLAN FOR INDIAN POINT	8/18/81	11/26/84	7/26/82	3/ 0/86		9/29/83	5/ 0/86P	6/22/82	
NY	ROCKLAND CO PLAN FOR INDIAN POINT	8/18/81	11/26/84	7/26/82	3/ 0/86					
NY	ORANGE CO PLAN FOR INDIAN POINT	8/18/81	11/26/84	7/26/82	3/ 0/86					
NY	PUTNAM CO PLAN FOR INDIAN POINT	8/18/81	11/26/84	7/26/82	3/ 0/86					
PA	STATE PLAN FOR INDIAN POINT *									
WI	STATE PLAN FOR KEWAUNEE *	4/ 6/81	11/ 1/83	1/22/81	8/30/84		1/30/84	6/14/85		
WI	KEWAUNEE CO PLAN FOR KEWAUNEE	4/ 6/81	11/ 1/83	1/22/81	8/30/84			5/14/85		
WI	MANITOWOC CO PLAN FOR KEWAUNEE	4/ 6/81	11/ 1/83	1/22/81	8/30/84			6/14/85		

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 2

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FED. 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 250.12 HEADQUARTERS APPROVAL	OFFSITE EP ASSESSMENT HEARING	REACTOR LICENSED BY NRC
IA	STATE PLAN FOR LA CROSSE *									
IA	ALL/MAKEE PLAN FOR LA CROSSE	2/15/83	5/19/84	10/22/81	3/14/85		5/10/82	6/30/85		
IN	STATE PLAN FOR LA CROSSE *	2/15/83	5/19/84	10/22/81	3/14/85					
IN	HOUSTON CO PLAN FOR LA CROSSE	4/ 6/81	5/19/84	11/10/81	8/30/84		5/26/82	5/10/85		
WI	STATE PLAN FOR LA CROSSE *	4/ 6/81	5/19/84	11/10/81	2/30/84			5/10/85		
WI	VERNON CO PLAN FOR LA CROSSE									
IL	STATE PLAN FOR LASALLE *	3/31/81	10/10/84	12/ 5/80	2/18/82	11/30/81	1/ 6/84	5/ 4/82		4/17/82
IL	LASALLE CO PLAN FOR LASALLE	3/31/81	10/10/84	12/ 5/80	2/18/82			5/ 4/82		
IN	GRINDY CO PLAN FOR LASALLE	3/31/81	10/10/84	12/ 5/80	2/18/82			5/ 4/82		
IN	STATE PLAN FOR LASALLE *									
DE	STATE PLAN FOR LINERICK (UC) #									
MD	STATE PLAN FOR LINERICK (UC) #									
NJ	STATE PLAN FOR LINERICK (UC) #									
PA	STATE PLAN FOR LINERICK (UC) *					3/17/85	5/31/85		11/15/84	10/26/84
PA	MONTGOMERY CO PLAN FOR LINERICK (UC)		7/25/84							
PA	BERKS CO PLAN FOR LINERICK (UC)		7/25/84							
PA	CHESTER CO PLAN FOR LINERICK (UC)		7/25/84							
MA	STATE PLAN FOR MAINE YANKEE #									
ME	STATE PLAN FOR MAINE YANKEE *	6/18/81	10/19/84	10/ 7/81	9/ 0/85		8/11/83	12/ 0/85P		
ME	ARROWSIC PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	GEORGETOWN PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	PHIPPSBURG PLAN FOR MAINE YANKEE	5/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	WEST BATH PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	BATH PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	BOWDOINHAM PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	WOOLWICH PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	BRUNSWICK PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	ALNA PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	BOOTHBAY PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	BOOTHBAY HARBOR PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	BRISTOL PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	DAMARISCOTTA PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	DRESDEN PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	EDGEWATER PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	NEW CASTLE PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	SOUTH BRISTOL PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	SOUTHPORT PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	WESTPORT PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	WISCASSET PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
NH	STATE PLAN FOR MAINE YANKEE *									
NC	STATE PLAN FOR NCQUIRE *	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81	3/17/81	3/17/81	5/ 4/81		3/ 3/83

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 5

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP-A51-B HEARING	REACTOR LICENSED BY NRC
NC	NECKLEBERG CO PLAN FOR MCQUIRE	11/ 5/80	11/ 2/83	12/ 4/80	3/20/81			6/ 4/81		
NC	LINCOLN CO PLAN FOR MCQUIRE	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81			6/ 4/81		
NC	GASTON CO PLAN FOR MCQUIRE	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81			6/ 4/81		
NC	IREDELL CO PLAN FOR MCQUIRE	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81			6/ 4/81		
NC	CATAWBA CO PLAN FOR MCQUIRE	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81			6/ 4/81		
SC	STATE PLAN FOR MCQUIRE *									
MI	STATE PLAN FOR MIDLAND (UC) *									1/ 0/87
MI	MIDLAND CO PLAN FOR MIDLAND (UC)									
MI	BAY CO PLAN FOR MIDLAND (UC)									
MI	SAGINAW CO PLAN FOR MIDLAND (UC)									
CT	STATE PLAN FOR MILLSTONE * (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		11/ 0/85
CT	NEW LONDON PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
CT	WATERFORD PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
CT	EAST LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
CT	OLD LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
CT	LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
CT	SALEM PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
CT	MONTVILLE PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
CT	LEDYARD PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
CT	GROTON PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
CT	OLD SAYBROOK PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
CT	STONINGTON PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84			10/ 9/84		
NY	STATE PLAN FOR MILLSTONE (U) *									
RI	STATE PLAN FOR MILLSTONE (U) *									
MI	STATE PLAN FOR MONTICELLO *	2/15/83	12/ 5/84	1/ 8/81	3/20/85			5/10/85		
MH	WRIGHT CO PLAN FOR MONTICELLO	2/15/83	12/ 5/84	1/ 8/81	3/20/85			5/10/85		
MI	SHENESBURG CO PLAN FOR MONTICELLO	2/15/83	12/ 5/84	1/ 8/81	3/20/85			5/10/85		
NY	STATE PLAN FOR NINE MILE PT (U) *	7/22/81	3/26/83	11/ 4/81	9/23/84			2/ 1/85		2/ 0/86
NY	OSWEGO CO PLAN FOR NINE MILE PT (U)	7/22/81	3/26/83	11/ 4/81	9/23/84			2/ 1/85		
ND	STATE PLAN FOR NORTH ANNA *									
VA	STATE PLAN FOR NORTH ANNA *	5/11/81	11/15/84	7/16/81	9/15/81	8/19/80	1/ 9/84	2/23/83		
VA	LOUISA CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	SPOTSYLVANIA CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	HANOVER CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	CAROLINE CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
VA	ORANGE CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/16/81	9/15/81			2/23/83		
GA	STATE PLAN FOR OCONEE *									
NC	STATE PLAN FOR OCONEE *									
SC	STATE PLAN FOR OCONEE *	5/ 7/82	4/ 5/83	5/ 9/82	5/26/82			2/23/83		

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 10

REACTOR
LICENSED
BY NRC

OFFSITE
EP AND
HEARING

FEHA 350.12
HEADQUARTERS
APPROVAL

FEHA
INTERIM
FINDING

FINDING
REQUESTED
BY NRC

FEHA 350.11
REGIONAL
EVALUATION

PUBLIC
MEETING

JOINT
EXERCISE

STATE
FORMAL 350
SUBMISSION

STATE PLAN/SITE IDENTIFICATION

2/23/85
2/23/85

12/ 0/85P

5/26/82
5/26/82

3/ 9/82
3/ 9/82

4/ 5/83
4/ 5/83

5/ 7/82
5/ 7/82

5/10/84
5/10/84
5/10/84

5/10/84
5/10/84
5/10/84

5/10/84
5/10/84
5/10/84

5/10/84
5/10/84
5/10/84

5/10/84
5/10/84
5/10/84

9/ 0/85
9/ 0/85
9/ 0/85

9/ 0/85
9/ 0/85
9/ 0/85

9/ 0/85
9/ 0/85
9/ 0/85

9/ 0/85
9/ 0/85
9/ 0/85

9/ 0/85
9/ 0/85
9/ 0/85

9/ 0/85
9/ 0/85
9/ 0/85

9/ 0/85
9/ 0/85
9/ 0/85

9/ 0/85
9/ 0/85
9/ 0/85

9/ 0/85
9/ 0/85
9/ 0/85

STATE PLAN FOR OYSTER CREEK #
OCEAN CO PLAN FOR OYSTER CREEK
BARNEGAT LT BORO PLAN FOR OYSTER
CREEK

BARNEGAT TOWNSHIP PLAN FOR OYSTER
CREEK
BEACHWOOD BORO PLAN FOR OYSTER
CREEK

BERKELEY TOWNSHIP PLAN FOR OYSTER
CREEK
DOVER TOWNSHIP PLAN FOR OYSTER
CREEK

HARV CEDARS BORO PLAN FOR OYSTER
CREEK
ISLAND HEIGHTS PLAN FOR OYSTER
CREEK

LACEY TOWNSHIP PLAN FOR OYSTER
CREEK
L BEACH TOWNSHIP PLAN FOR OYSTER
CREEK

OCEANGATE BORO PLAN FOR OYSTER
CREEK
OCEAN TOWNSHIP PLAN FOR OYSTER
CREEK

FINE BEACH BORO PLAN FOR OYSTER
CREEK
SEASIDE HGTS BORO PLAN FOR OYSTER
CREEK

SEASIDE PARK BORO PLAN FOR OYSTER
CREEK
SHIP BOTTOM BORO PLAN FOR OYSTER
CREEK

STAFFORD TOWNSHIP PLAN FOR OYSTER
CREEK
SURF CITY BORO PLAN FOR OYSTER
CREEK

BEACH HAVEN BORO PLAN FOR OYSTER
CREEK
MANCHESTER TOWNSHIP PLAN FOR OYSTER
CREEK

SO TOMS RVR BORO PLAN FOR OYSTER
CREEK
STATE PLAN FOR OYSTER CREEK #
PA STATE PLAN FOR OYSTER CREEK #

IN STATE PLAN FOR PALISADES #

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 11

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEHA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEHA INTERIM FINDING	FEHA 350.12 HEADQUARTERS APPROVAL	OFFSITE PP WCLP HEARINGS	REACTOR LICENSED BY NRC
MI	STATE PLAN FOR PALISADES *	2/26/81	5/25/83	12/10/80	2/18/82		9/16/81	7/ 2/82		
MI	VAN BUREN CO PLAN FOR PALISADES	2/26/81	5/25/83	12/10/80	2/18/82			7/ 2/82		
MI	ALLEGAN CO PLAN FOR PALISADES	2/26/81	5/25/83	12/10/80	2/18/82			7/ 2/82		
MI	BERRIEN CO PLAN FOR PALISADES	2/26/81	5/25/83	12/10/80	2/18/82			7/ 2/82		
AZ	STATE PLAN FOR PALO VERDE (UC) *	7/24/84	9/26/84	5/16/83	4/13/85	3/15/85	3/15/85	7/18/85P	9/18/82	9/30/85
AZ	MARICOPA CO PLAN FOR PALO VERDE (UC)	7/24/84	9/26/84	5/16/83	4/16/85					
DE	STATE PLAN FOR PEACH BOTTOM #									
MD	STATE PLAN FOR PEACH BOTTOM +	9/ 0/85	10/17/84	4/18/85	11/ 0/85		1/10/84	2/ 0/85P		
MD	CECIL CO PLAN FOR PEACH BOTTOM	8/ 0/85	10/17/84	4/18/85	11/ 0/85					
MD	HARFORD CO PLAN FOR PEACH BOTTOM	8/ 0/85	10/17/84	4/18/85	11/ 0/85					
NJ	STATE PLAN FOR PEACH BOTTOM #									
PA	STATE PLAN FOR PEACH BOTTOM * +	8/ 0/85	10/17/84	5/ 9/85	11/ 0/85		1/10/84	2/ 0/85P		
PA	LANCASTER CO PLAN FOR PEACH BOTTOM	8/ 0/85	10/17/84	5/ 9/85	11/ 0/85					
PA	YORK CO PLAN FOR PEACH BOTTOM	8/ 0/85	10/17/84	5/ 9/85	11/ 0/85					
PA	CHESTER CO PLAN FOR PEACH BOTTOM	8/ 0/85	10/17/84	5/ 9/85	11/ 0/85					
OH	STATE PLAN FOR PERRY (UC) *		11/28/84			1/ 1/84	3/ 1/84		4/12/85	9/ 0/85
OH	LAKE CO PLAN FOR PERRY (UC)		11/28/84							
OH	GEauga CO PLAN FOR PERRY (UC)		11/28/84							
OH	ASHTABULA CO PLAN FOR PERRY (UC)		11/28/84							
PA	STATE PLAN FOR PERRY (UC) #									
MA	STATE PLAN FOR PILGRIM *	6/16/81	8/15/84	6/ 3/82	9/ 0/85		11/29/83	12/ 0/85P		
MA	CARVER PLAN FOR PILGRIM	6/16/81	8/15/84	6/ 3/82	9/ 0/85					
MA	DUXBURY PLAN FOR PILGRIM	6/16/81	8/15/84	6/ 3/82	9/ 0/85					
MA	KINGSTON PLAN FOR PILGRIM	6/16/81	8/15/84	6/ 3/82	9/ 0/85					
MA	MARSHFIELD PLAN FOR PILGRIM	6/16/81	8/15/84	6/ 3/82	9/ 0/85					
MA	PLYMOUTH PLAN FOR PILGRIM	6/16/81	8/15/84	6/ 3/82	9/ 0/85					
RI	STATE PLAN FOR PILGRIM *									
WI	STATE PLAN FOR POINT BEACH *	4/ 6/81	9/11/84	1/22/81	8/30/84					
WI	MANITOWOC CO PLAN FOR POINT BEACH	4/ 6/81	9/11/84	1/22/81	8/30/84					
WI	KENAUWEE CO PLAN FOR POINT BEACH	4/ 6/81	9/11/84	1/22/81	8/30/84					
MN	STATE PLAN FOR PRAIRIE ISLAND *	2/15/83	3/13/84	10/15/80	8/ 0/85		5/26/82	11/ 0/85P		
MN	DAKOTA CO PLAN FOR PRAIRIE ISLAND	2/15/83	3/13/84	10/15/80	8/ 0/85					
MN	GOODHUE CO PLAN FOR PRAIRIE ISLAND	2/15/83	3/13/84	10/15/80	8/ 0/85					
WI	STATE PLAN FOR PRAIRIE ISLAND *	4/ 6/81	9/13/84	10/16/80	9/20/84		5/26/82	5/15/85		
WI	PIERCE CO PLAN FOR PRAIRIE ISLAND	4/ 6/81	9/13/84	10/16/80	9/20/84			5/15/85		
IA	STATE PLAN FOR QUAD CITIES *	8/20/81	6/26/84	6/17/81	8/ 0/85		9/ 2/83	11/ 0/85P		

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 12

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA SSO 11 REGIONAL EVALUATION	FEMA INTERIM FINDING	FEMA SSO 12 HEADQUARTERS APPROVAL	OFFSITE EP ASSESSMENT HEARING	REACTOR LICENSED BY NRC
IA	CLINTON CO PLAN FOR QUAD CITIES	5/20/81	5/23/84	5/17/81	3/ 0/85				
IA	SCOTT CO PLAN FOR QUAD CITIES	5/20/81	5/23/84	5/17/81	8/ 0/85				
IL	STATE PLAN FOR QUAD CITIES *	1/ 3/83	8/28/84	5/17/81	10/25/83	9/ 2/83	3/ 2/84		
IL	ROCK ISLAND CO PLAN FOR QUAD CITIES	1/ 3/83	8/28/84	5/17/81	10/25/83				
IL	WHITESIDE CO PLAN FOR QUAD CITIES	1/ 3/83	8/28/84	5/17/81	10/25/83				
CA	STATE PLAN FOR RANCHO SECO *	10/ 0/85	9/12/84	9/16/81	2/ 0/86	3/29/84	5/ 0/86P		
CA	SACRAMENTO CO PLAN FOR RANCHO SECO	10/ 0/85	9/12/84	9/16/81	2/ 0/86				
CA	AMADOR CO PLAN FOR RANCHO SECO	10/ 0/85	9/12/84	9/16/81	2/ 0/86				
CA	SAH JOAQUIN CO PLAN FOR RANCHO SECO	10/ 0/85	9/12/84	9/16/81	2/ 0/86				
LA	STATE PLAN FOR RIVER BEND (UC) *	12/22/83	1/16/85	1/21/85	7/12/85	6/30/85	7/ 5/85	10/12/85P	0/ 0/85
LA	WEST FELICIANA PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85				
LA	EAST FELICIANA PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85				
LA	POINTE COUPE PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85				
LA	EAST BATON ROUGE PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85				
LA	WEST BATON ROUGE PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85				
MS	STATE PLAN FOR RIVER BEND (UC) *								
NC	STATE PLAN FOR ROBINSON *	10/23/83							
SC	STATE PLAN FOR ROBINSON *	3/ 3/81	9/21/83	3/10/81	7/24/81			12/29/81	
SC	DARLINGTON CO PLAN FOR ROBINSON	3/ 3/81	9/21/83	3/10/81	7/24/81			12/29/81	
SC	CHESTERFIELD CO PLAN FOR ROBINSON	3/ 3/81	9/21/83	3/10/81	7/24/81			12/29/81	
SC	LEE CO PLAN FOR ROBINSON	3/ 3/81	9/21/83	3/10/81	7/24/81			12/29/81	
FL	STATE PLAN FOR ST LUCIE *	8/26/83	3/ 6/84	2/10/82	11/15/83	9/30/82	11/ 1/82	2/15/84	5/30/83
FL	ST LUCIE CO PLAN FOR ST LUCIE	8/26/83	3/ 6/84	2/10/82	11/15/83			2/15/84	
FL	MARTIN CO PLAN FOR ST LUCIE	8/26/83	3/ 6/84	2/10/82	11/15/83			2/15/84	
DE	STATE PLAN FOR SALEM *	1/ 4/82	10/23/84	5/27/81	9/ 0/85	4/28/81	4/24/81	12/ 0/85P	4/28/81
DE	HEW CASTLE CO PLAN FOR SALEM	1/ 4/82	10/23/84	5/27/81	9/ 0/85				
DE	KENT CO PLAN FOR SALEM	1/ 4/82	10/23/84	5/27/81	9/ 0/85				
MD	STATE PLAN FOR SALEM *								
NJ	STATE PLAN FOR SALEM *	2/16/82	10/23/84	4/29/81	9/ 0/85	4/28/81	4/24/81	12/ 0/85P	4/28/81
NJ	SALEM CO PLAN FOR SALEM	2/16/82	10/23/84	4/29/81	9/ 0/85				
NJ	CUMBERLAND CO PLAN FOR SALEM	2/16/82	10/23/84	4/29/81	9/ 0/85				
NJ	ELSTON CO PLAN FOR SALEM	2/16/82	10/23/84	4/29/81	9/ 0/85				
NJ	LWR ALLOW TOWNSHIP PLAN FOR SALEM	2/16/82	10/23/84	4/29/81	9/ 0/85				
NJ	MANNING TOWNSHIP PLAN FOR SALEM	2/16/82	10/23/84	4/29/81	9/ 0/85				
NJ	PENNSVLE TOWNSHIP PLAN FOR SALEM	2/16/82	10/23/84	4/29/81	9/ 0/85				
NJ	QUINTON TOWNSHIP PLAN FOR SALEM	2/16/82	10/23/84	4/29/81	9/ 0/85				

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 14

STATE	PLAN SITE IDENTIFICATION	STATE FORMAL SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FETA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	CFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
TN	HAMILTON CO PLAN FOR GEGUOYAH	9/22/80	7/14/83	8/10/80	8/ 7/80			8/ 7/80		
TN	BRADLEY CO PLAN FOR SEQUOYAH	8/22/80	7/14/83	8/10/80	8/ 7/80			8/ 7/80		
CT	STATE PLAN FOR SHOREHAM (UC) *					11/15/84	11/15/84		6/14/84	8/ 0/85
NY	STATE PLAN FOR SHOREHAM (UC) *									
NY	SUFFOLK CO PLAN FOR SHOREHAM (UC)									
TX	STATE PLAN FOR SO. TEXAS (UC) *					1/ 1/86	1/ 1/86		6/ 0/86	12/ 0/86
TX	MATAGORDA CO PLAN FOR SO. TEXAS (UC)									
SC	STATE PLAN FOR SURRY *	4/ 8/81	5/16/83	4/30/81	7/31/81	6/ 1/81	6/ 1/81	11/13/81	6/22/81	8/ 6/82
SC	FAIRFIELD CO PLAN FOR SUMMER	4/ 8/81	3/16/83	4/30/81	7/31/81			11/13/81		
SC	NEWBERRY CO PLAN FOR SUMMER	4/ 8/81	3/16/83	4/30/81	7/31/81			11/13/81		
SC	LEXINGTON CO PLAN FOR SUMMER	4/ 8/81	3/16/83	4/30/81	7/31/81			11/13/81		
SC	RICHLAND CO PLAN FOR SUMMER	4/ 8/81	3/16/83	4/30/81	7/31/81			11/13/81		
NC	STATE PLAN FOR SURRY *	11/ 9/81	10/ 1/83	12/10/81	5/11/82		3/30/82	2/23/83		
VA	STATE PLAN FOR SURRY *	11/ 9/81	10/ 1/83	12/10/81	5/11/82			2/23/83		
VA	SURRY CO PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	5/11/82			2/23/83		
VA	ISLE OF WIGHT CO PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	5/11/82			2/23/83		
VA	JAMES CITY/HBGG PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	5/11/82			2/23/83		
VA	YORK CO PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	5/11/82			2/23/83		
VA	NEWPORT NEWS PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	5/11/82			2/23/83		
VA	WILLIAMSBURG PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	5/11/82			2/23/83		
PA	STATE PLAN FOR SUSQUEHANNA (U) *	12/22/83	3/23/83	12/ 9/82	3/ 0/85	6/16/82	8/31/82	11/ 0/85P	10/ 6/81	9/23/84
PA	LUZERNE CO PLAN FOR SUSQUEHANNA (U)	12/22/83	3/23/83	12/ 9/82	8/ 0/85					
PA	COLUMBIA CO PLAN FOR SUSQUEHANNA (U)	12/22/83	3/23/83	12/ 9/82	8/ 0/85					
MD	STATE PLAN FOR THREE MILE IS *	11/15/81	11/16/83	12/18/81	7/30/85			10/30/85P	7/ 5/81	
PA	STATE PLAN FOR THREE MILE IS *	11/15/81	10/10/84	12/18/81	7/30/85					
PA	DAUPHIN CO PLAN FOR THREE MILE ISLAND	11/15/81	11/16/83	12/18/81	7/30/85					
PA	LANCASTER CO PLAN FOR THREE MILE ISLAND	11/15/81	11/16/83	12/18/81	7/30/85					
PA	YORK CO PLAN FOR THREE MILE ISLAND	11/15/81	11/16/83	12/18/81	7/30/85					
PA	CUMBERLAND CO PLAN FOR THREE MILE ISLAND	11/15/81	11/16/83	12/18/81	7/30/85					
PA	LEBANON CO PLAN FOR THREE MILE ISLAND	11/15/81	11/16/83	12/18/81	7/30/85					
OR	STATE PLAN FOR TROJAN *	10/ 9/80	10/17/84	1/12/81	1/19/82		5/28/82	7/ 6/82		

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 15

STATE	PLAN/SITE IDENTIFICATION	STATE FEDERAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NEC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFICIAL EP ASLB HEARING	REACTOR LICENSED BY NRC
OR	COLUMBIA CO PLAN FOR TROJAN	12/ 9/80	10/17/84	1/12/81	1/15/82		5/28/82	7/ 6/82		
WA	STATE PLAN FOR TROJAN *	3/23/81	10/17/84	3/ 6/81	1/15/82			7/ 6/82		
WA	CONLITZ CO PLAN FOR TROJAN	3/23/81	10/17/84	3/ 6/81	1/15/82			7/ 6/82		
FL	STATE PLAN FOR TURKEY POINT *	8/26/83	11/ 7/84	3/14/82	11/15/83			2/15/84		
FL	DADE CO PLAN FOR TURKEY POINT	8/26/83	11/ 7/84	3/14/82	11/15/83			2/15/84		
FL	HONRUE CO PLAN FOR TURKEY POINT	8/26/83	11/ 7/84	3/14/82	11/15/83			2/15/84		
MA	STATE PLAN FOR VERMONT YANKEE *	2/18/83	3/21/83	5/20/82	9/ 0/85			12/ 0/85P		
MA	BERNARDSTON PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85					
MA	CORRAIN PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85					
MA	GILL PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85					
MA	GREENFIELD PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85					
MA	LEYDEN PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85					
MA	NORTHFIELD PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85					
MA	WARWICK PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85					
NH	STATE PLAN FOR VERMONT YANKEE *	4/12/83	9/21/83	5/20/82	9/ 0/85			12/ 0/85P		
NH	CHESTERFIELD PLAN FOR VERMONT YANKEE	4/12/83	9/21/83	5/20/82	9/ 0/85					
NH	HINSDALE PLAN FOR VERMONT YANKEE	4/12/83	9/21/83	5/20/82	9/ 0/85					
NH	RICHMOND PLAN FOR VERMONT YANKEE	4/12/83	9/21/83	5/20/82	9/ 0/85					
NH	SUNZEY PLAN FOR VERMONT YANKEE	4/12/83	9/21/83	5/20/82	9/ 0/85					
NH	WINCHESTER PLAN FOR VERMONT YANKEE	4/12/83	9/21/83	5/20/82	9/ 0/85					
VT	STATE PLAN FOR VERMONT YANKEE *	1/14/81	9/21/83	5/20/82	9/ 0/85			12/ 0/85P		
VT	VERMONT PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85					
VT	GUILFORD PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85					
VT	BRATTLEBORO PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85					
VT	HALIFAX PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85					
VT	MARLBORO PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85					
VT	DUNHELESTON PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85					
GA	STATE PLAN FOR VOGTLE (UC) *	10/ 0/86				5/ 1/86	5/ 1/86		6/ 0/86	9/ 0/86
GA	BURKE CO PLAN FOR VOGTLE (UC)	10/ 0/86				5/ 1/86	5/ 1/86		6/ 0/86	9/ 0/86
SC	STATE PLAN FOR VOGTLE (UC) *									
SC	BARNWELL CO PLAN FOR VOGTLE (UC)									
SC	AIKEN CO PLAN FOR VOGTLE (UC)									
WA	STATE PLAN FOR WPPSS 3 (UC) *								1/ 0/87	9/ 0/87
WA	GEAYS HAFER CO PLAN FOR WPPSS 3 (UC)									
OR	STATE PLAN FOR WPPSS 1,2 (U) *									
WA	STATE PLAN FOR WPPSS 1,2 (U) *	5/16/84	2/ 7/84	2/ 7/84	11/ 0/85	6/15/85	9/10/83	2/ 0/86P		3/20/84
WA	BENTON-FRANKLIN CO PLAN FOR WPPSS 1, 2 (U)	5/16/84	2/ 7/84	2/ 7/84	11/ 0/85					

STATUS OF OFFSITE PLANS FOR ALL NUCLEAR POWER SITES

PAGE 10

STATE	PLAN/SITE IDENTIFICATION	STATE FORM 1-350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLS HEARINGS	REACTOR LICENSED BY NRC
LA	STATE PLAN FOR WATERFORD (UC) *	11/25/81	2/ 8/84	5/ 3/83	4/ 3/85	7/15/84	7/15/84	7/15/85	5/ 3/82	12/16/84
LA	ST CHARLES PLAN FOR WATERFORD (UC)	11/25/81	2/ 8/84	5/ 3/83	4/ 3/85			7/15/85		
LA	ST JOHN PLAN FOR WATERFORD (UC)	11/25/81	2/ 8/84	5/ 3/83	4/ 3/85			7/15/85		
GA	STATE PLAN FOR WATTS BAR (UC) *	7/ 8/85	7/25/85	10/30/84	3/30/85	4/15/85	5/ 6/85	11/30/85P		10/ 0/85
TN	STATE PLAN FOR WATTS BAR (UC) *	7/ 8/85	7/25/85	10/30/84	8/30/85					
TN	RHEA CO PLAN FOR WATTS BAR (UC)	7/ 8/85	7/25/85	10/30/84	3/30/85					
TN	MCHINN CO PLAN FOR WATTS BAR (UC)	7/ 8/85	7/25/85	10/30/84	3/30/85					
TN	MEIGS CO PLAN FOR WATTS BAR (UC)	7/ 8/85	7/25/85	10/30/84	3/30/85					
KS	STATE PLAN FOR WOLF CREEK (UC) *	8/ 0/85	11/ 7/84		9/ 0/85	2/ 1/83	1/24/85	12/ 0/85P	1/17/84	6/ 0/85
KS	COFFEY CO PLAN FOR WOLF CREEK (UC)	8/ 0/85	11/ 7/84		5/ 0/85					
KS	ANDERSON CO PLAN FOR WOLF CREEK (UC)	8/ 0/85	11/ 7/84		9/ 0/85					
CT	STATE PLAN FOR YANKEE-ROME *	2/18/83	3/22/84	5/23/82	1/ 0/85		11/23/83	4/ 0/86P		
MA	STATE PLAN FOR YANKEE-ROME *	2/18/83	6/22/84	8/23/82	1/ 0/85					
MA	BUCKLAND PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
MA	CHARLEMONT PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
MA	CLARKSBURG PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
MA	COLORADO PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
MA	FLORIDA PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
MA	HAWLEY PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
MA	HEATH PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
MA	HONROE PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
MA	NO. ADAMS PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
MA	SAVOY PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
MA	ROME PLAN FOR YANKEE-ROME	2/18/83	8/22/84	6/23/82	1/ 0/85					
NH	STATE PLAN FOR YANKEE-ROME *									
NY	STATE PLAN FOR YANKEE-ROME *	1/14/81	3/22/84	5/23/82	1/ 0/85			4/ 0/86P		
VT	STATE PLAN FOR YANKEE-ROME *	1/14/81	3/22/84	5/23/82	1/ 0/85					
VT	STANFORD PLAN FOR YANKEE-ROME	1/14/81	6/22/84	8/23/82	1/ 0/85					
VT	READSBORO PLAN FOR YANKEE-ROME	1/14/81	6/22/84	8/23/82	1/ 0/85					
VT	WILMINGTON PLAN FOR YANKEE-ROME	1/14/81	6/22/84	8/23/82	1/ 0/85					
VT	WHITTINGHAM PLAN FOR YANKEE-ROME	1/14/81	6/22/84	8/23/82	1/ 0/85					
VT	SCARBOROUGH PLAN FOR YANKEE-ROME	1/14/81	6/22/84	8/23/82	1/ 0/85					
VT	WOODFORD PLAN FOR YANKEE-ROME	1/14/81	6/22/84	8/23/82	1/ 0/85					
IL	STATE PLAN FOR ZION *	11/30/82	1/18/83	8/12/81	10/25/83		4/ 8/83	5/ 2/84		
IL	LAKE CO PLAN FOR ZION	11/30/82	1/18/83	8/12/81	10/25/83			3/ 2/84		
WI	STATE PLAN FOR ZION *	9/12/83	1/18/83	11/ 4/81	4/23/84		4/ 6/83	6/ 2/84		
WI	KENOSHA CO PLAN FOR ZION	9/12/83	1/18/83	11/ 4/81	4/23/84			6/ 2/84		

[illegible]

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 10

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ACLS HEARING	REACTOR LICENSED BY NRC
CT	STATE PLAN FOR CONN. YANKEE #	9/ 4/81	5/12/84	5/ 5/82	3/ 5/84		11/29/83	10/ 4/84		
CT	CHESTER PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	COLCHESTER PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	DEEP RIVER PLAN FOR CONNECTICUT YANKEE	5/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	GRIFFIN PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	EAST HADDAM PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	EAST HARTFORD PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	HADDAM PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	KILLINGWORTH PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	NARLBOROUGH PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	MIDDLETOWN PLAN FOR CONNECTICUT YANKEE	3/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	PORTLAND PLAN FOR CONNECTICUT YANKEE	3/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	FEDRON PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	ESSEX PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	WESTBROOK PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	NADISON PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	MIDDLEFIELD PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	LYME PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
CT	SALER PLAN FOR CONNECTICUT YANKEE	9/ 4/81	5/12/84	5/ 5/82	3/ 9/84			10/ 4/84		
MA	STATE PLAN FOR CONN YANKEE #									
NY	STATE PLAN FOR CONN YANKEE #									
RI	STATE PLAN FOR CONN YANKEE #									
IL	STATE PLAN FOR D.C. COOP #									
IN	STATE PLAN FOR D.C. COOP #									
MI	STATE PLAN FOR D.C. COOP #									
MI	BERRIEN CO PLAN FOR D. C. COOP	2/26/81	1/23/84	12/11/80	9/29/82			9/28/83		
		2/26/81	1/23/84	12/11/80	9/29/82			9/28/83		
IA	STATE PLAN FOR COOPER STATION #									
MO	STATE PLAN FOR COOPER STATION #									
MO	ATCHELON CO PLAN FOR COOPER STATION	5/26/83	5/15/84	6/ 8/81	11/30/83			6/26/84		
NE	STATE PLAN FOR COOPER STATION #	5/ 3/83	5/15/84	6/ 8/81	11/30/83			6/26/84		
NE	NEMAHA CO PLAN FOR COOPER STATION	5/ 9/83	5/15/84	8/ 6/81	11/30/83			6/26/84		
NE	RICHARDSON CO PLAN FOR COOPER STATION	5/ 9/83	5/16/84	5/ 6/81	11/30/83			6/26/84		
FL	STATE PLAN FOR CRYSTAL RIVER #	8/25/83	4/25/84	3/29/82	11/15/83			2/15/84		
FL	CITRUS CO PLAN FOR CRYSTAL RIVER	8/25/83	4/25/84	3/29/82	11/15/83			2/15/84		

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 19

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL C50 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	REGIONAL EVALUATION	FEHA 350.11 REQUESTED BY NRC	FEMA INTERIM FINDING	FEHA 350.12 HEADQUARTERS APPROVAL	DEFENSE EP ASLS HEARING	PLACATOR LICENSED BY NRC
FL	LEVY CO PLAN FOR CR STIAL RIVER	6/26/83	4/25/84	3/29/82	11/15/83			2/15/84		
MI	STATE PLAN FOR DAVIS BESSE *									
OH	STATE PLAN FOR DAVIS BESSE *	2/25/81	4/13/83	11/ 7/80	1/ 0/86		3/30/82	4/ 0/86P		
OH	OTTAWA CO PLAN FOR DAVIS BESSE	2/25/81	4/13/83	11/ 7/80	1/ 0/86					
OH	LUCAS CO PLAN FOR DAVIS BESSE	4/13/83			1/ 0/86					
CA	STATE PLAN FOR DIABLO CAN (U) *	11/ 0/85	10/30/84	12/17/81	2/ 0/86	7/15/84	7/11/84	5/ 0/86P	1/13/82	6/ 2/84
CA	SAN LUIS OBISPO PLAN FOR DIABLO CANYON (U)	11/ 0/85	10/30/84	12/17/81	2/ 0/86					
IL	STATE PLAN FOR DRESDEN *	3/31/81	5/14/83	10/30/80	3/31/82		2/ 6/84	10/14/82		
IL	GRUNDY CO PLAN FOR DRESDEN	3/31/81	9/14/83	10/30/80	3/31/82			10/14/82		
IL	KENDALL CO PLAN FOR DRESDEN	5/31/81	5/14/83	10/30/80	3/31/82			10/14/82		
IL	WILL CO PLAN FOR DRESDEN	3/31/81	9/14/83	10/30/80	3/31/82			10/14/82		
IN	STATE PLAN FOR DRESDEN *									
AL	STATE PLAN FOR FARLEY *	11/10/80	11/26/84	11/16/80	1/28/81			3/11/81		3/31/81
AL	HOUSTON CO PLAN FOR FARLEY	11/10/80	11/26/84	11/16/80	1/28/81			3/11/81		
AL	HENRY CO PLAN FOR FARLEY	11/10/80	11/26/84	11/16/80	1/28/81			3/11/81		
FL	STATE PLAN FOR FARLEY *									
GA	STATE PLAN FOR FARLEY *	6/ 3/80	11/28/84	11/18/80	1/13/81		3/11/81	5/ 5/81		3/31/81
GA	EARLY CO PLAN FOR FARLEY	6/ 9/80	11/28/84	11/18/80	1/13/81			5/ 5/81		
NY	STATE PLAN FOR FITZPATRICK *	7/22/81	8/11/82	11/ 4/81	8/16/84		1/23/84	2/ 1/85		
NY	OSWEGO CO PLAN FOR FITZPATRICK	7/22/81	8/11/82	11/ 4/81	8/16/84			2/ 1/85		
IA	STATE PLAN FOR FORT CALHOUN *	9/ 9/83	10/24/84	8/ 5/81	4/15/85			7/15/85P		
IA	HARRISON CO PLAN FOR FORT CALHOUN	9/ 9/83	10/24/84	8/ 5/81	4/15/85					
IA	POTTAWAMI CO PLAN FOR FORT CALHOUN	9/ 9/83	10/24/84	8/ 5/81	4/15/85					
NE	STATE PLAN FOR FORT CALHOUN *	4/15/82	10/24/84	8/ 4/81	6/29/84			12/ 3/84		
NE	WASHINGTON CO PLAN FOR FORT CALHOUN	4/15/82	10/24/84	8/ 4/81	6/29/84			12/ 3/84		
CO	STATE PLAN FOR FT ST VRAIN *	6/12/80	6/15/83	8/13/80	5/ 1/81			1/29/82		
CO	WELD CO PLAN FOR FORT ST VRAIN	6/12/80	6/15/83	8/13/80	5/ 1/81			1/29/82		
NY	STATE PLAN FOR GINNA *	5/20/81	6/22/83	5/ 5/82	6/17/85		5/26/82	9/17/85P		
NY	WAYNE CO PLAN FOR GINNA	6/20/81	6/22/83	5/ 5/82	6/17/85					
NY	ROSEN CO PLAN FOR GINNA	6/20/81	6/22/83	5/ 5/82	6/17/85					
LA	STATE PLAN FOR GRAND GULF (U) *	9/ 3/81	2/27/85	10/27/81	6/30/82	11/17/82	12/17/82	5/29/83		7/31/84
LA	TENSAS PLAN FOR GRAND GULF (U)	9/ 3/81	2/27/85	10/27/81	6/30/82			6/25/83		

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 20

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 550 SUBMISSION	JOINT EXERCISE	PUBLIC HEARING	FEMA 350.11 REGIONAL EVALUATION	REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ALES HEARING	REACTOR LICENSED BY NRC
MS	STATE PLAN FOR GRAND GULF (U) * +	5/22/81	2/27/83	11/ 3/81	4/ 5/82	11/17/82	12/17/82	6/29/83		7/31/84
MS	CLAIBORNE CO PLAN FOR GRAND GULF (U)	5/22/81	2/27/83	11/ 3/81	4/ 5/82			6/29/83		
GA	STATE PLAN FOR HATCH *	6/ 9/80	10/13/83	10/23/81	1/13/81		1/24/84	5/ 5/81		
GA	APPLING CO PLAN FOR HATCH	6/ 9/80	10/13/83	10/23/81	1/13/81			5/ 5/81		
GA	TOOMBS CO PLAN FOR HATCH	6/ 9/80	10/13/83	10/23/81	1/13/81			5/ 5/81		
GA	JEFF DAVIS CO PLAN FOR HATCH	6/ 9/80	10/13/83	10/23/81	1/13/81			5/ 5/81		
GA	TATINALL CO PLAN FOR HATCH	6/ 9/80	10/13/83	10/23/81	1/13/81			5/ 5/81		
CT	STATE PLAN FOR INDIAN POINT *	8/18/81	11/28/84	7/26/82	3/ 0/85		9/29/83	6/ 0/85P	6/22/82	
NY	STATE PLAN FOR INDIAN POINT *	8/18/81	11/28/84	7/26/82	3/ 0/85					
NY	WESTCHESTER CO PLAN FOR INDIAN POINT									
NY	ROCKLAND CO PLAN FOR INDIAN POINT	8/18/81	11/28/84	7/27/82	3/ 0/86					
NY	ORANGE CO PLAN FOR INDIAN POINT	8/18/81	11/28/84	7/27/82	3/ 0/86					
NY	PUTNAM CO PLAN FOR INDIAN POINT	8/18/81	11/28/84	7/26/82	3/ 0/86					
PA	STATE PLAN FOR INDIAN POINT *									
WI	STATE PLAN FOR KEWAUNEE *	4/ 6/81	11/ 1/83	1/22/81	8/30/84		1/20/84	6/14/85		
WI	KEWAUNEE CO PLAN FOR KEWAUNEE	4/ 6/81	11/ 1/83	1/22/81	8/30/84			6/14/85		
WI	MANITOWOC CO PLAN FOR KEWAUNEE	4/ 6/81	11/ 1/83	1/22/81	8/30/84			6/14/85		
IA	STATE PLAN FOR LA CROSSE *									
IA	ALLAMAKEE PLAN FOR LA CROSSE	2/15/83	6/19/84	10/22/81	3/14/85		5/10/82	8/30/85		
MN	STATE PLAN FOR LA CROSSE *	2/15/83	6/19/84	10/22/81	3/14/85					
MN	HOUSTON CO PLAN FOR LA CROSSE	4/ 6/81	6/19/84	11/10/81	8/30/84		5/26/82	5/10/85		
WI	STATE PLAN FOR LA CROSSE *	4/ 6/81	6/19/84	11/10/81	8/30/84			5/10/85		
WI	VERNON CO PLAN FOR LA CROSSE									
IL	STATE PLAN FOR LASALLE *	3/31/81	10/10/84	12/ 5/80	2/18/82	11/30/81	1/ 6/84	6/ 4/82		4/17/82
IL	LASALLE CO PLAN FOR LASALLE	3/31/81	10/10/84	12/ 5/80	2/18/82			6/ 4/82		
IL	GRUNDY CO PLAN FOR LASALLE	3/31/81	10/10/84	12/ 5/80	2/18/82			6/ 4/82		
IN	STATE PLAN FOR LASALLE *									
MA	STATE PLAN FOR MAINE YANKEE *									
ME	STATE PLAN FOR MAINE YANKEE *	6/18/81	10/19/84	10/ 7/81	9/ 0/85		8/11/83	12/ 0/85P		
ME	ARROWSIC PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	GEORGETOWN PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	PHIPPSBURG PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	WEST BATH PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	BATH PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	BOWDOINHAM PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	WOOLVICH PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					
ME	BRUNSWICK PLAN FOR MAINE YANKEE	6/18/81	10/19/84	10/ 7/81	9/ 0/85					

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 330 11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA 350 12 INTERIM HEADQUARTERS APPROVAL	OFFSITE EP ASLS HEARING	REACTOR LICENSED BY NRC
NE	ALNA PLAN FOR MAINE YANKEE	5/15/81	10/15/84	12/ 7/81	9/ 0/85				
NE	BOOTHBAY PLAN FOR MAINE YANKEE	6/15/81	10/19/84	10/ 7/81	9/ 0/85				
NE	BOOTHBAY HARBOR PLAN FOR MAINE YANKEE	5/18/81	10/19/84	10/ 7/81	9/ 0/85				
NE	BRISTOL PLAN FOR MAINE YANKEE	6/15/81	10/15/84	10/ 7/81	9/ 0/85				
NE	DANABESQUITA PLAN FOR MAINE YANKEE	6/15/81	10/19/84	10/ 7/81	9/ 0/85				
NE	DRESDEN PLAN FOR MAINE YANKEE	5/15/81	10/19/84	10/ 7/81	9/ 0/85				
NE	EDGECOMB PLAN FOR MAINE YANKEE	6/15/81	10/19/84	10/ 7/81	9/ 0/85				
NE	NEW CASTLE PLAN FOR MAINE YANKEE	6/15/81	10/19/84	10/ 7/81	9/ 0/85				
NE	NEW BRISTOL PLAN FOR MAINE YANKEE	6/15/81	10/19/84	10/ 7/81	9/ 0/85				
NE	SOUTHPORT PLAN FOR MAINE YANKEE	6/15/81	10/19/84	10/ 7/81	9/ 0/85				
NE	SOUTHPORT PLAN FOR MAINE YANKEE	6/15/81	10/19/84	10/ 7/81	9/ 0/85				
NE	WESTPORT PLAN FOR MAINE YANKEE	6/15/81	10/19/84	10/ 7/81	9/ 0/85				
NE	WISCASSET PLAN FOR MAINE YANKEE	6/15/81	10/19/84	10/ 7/81	9/ 0/85				
NH	STATE PLAN FOR MAINE YANKEE #								
NC	STATE PLAN FOR MCQUIRE *	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81	3/17/81	6/ 4/81	3/ 3/83	
NC	PECKLEMEIER CO PLAN FOR MCQUIRE	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81		6/ 4/81		
NC	LINCOLN CO PLAN FOR MCQUIRE	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81		6/ 4/81		
NC	GASTON CO PLAN FOR MCQUIRE	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81		6/ 4/81		
NC	TREDELL CO PLAN FOR MCQUIRE	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81		6/ 4/81		
NC	CATAUGA CO PLAN FOR MCQUIRE	11/ 3/80	11/ 2/83	12/ 4/80	3/20/81		6/ 4/81		
SC	STATE PLAN FOR MCQUIRE #								
CT	STATE PLAN FOR MILLSTONE *	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84	11/ 0/85	
CT	NEW LONDON PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	WATERFORD PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	EAST LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	OLD LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	SALER PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	MONTVILLE PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	LEDYARD PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	GROTON PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	OLD SAYBROOK PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	STAMINGTON PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
NY	STATE PLAN FOR MILLSTONE (U) *								
RI	STATE PLAN FOR MILLSTONE (U) *								
MA	STATE PLAN FOR MONTICELLO *	2/15/83	12/ 3/84	1/ 8/81	3/20/85		5/10/85		
NH	WRIGHT CO PLAN FOR MONTICELLO	2/15/83	12/ 3/84	1/ 8/81	3/20/85		5/10/85		
NH	SHERBURN CO PLAN FOR MONTICELLO	2/15/83	12/ 3/84	1/ 8/81	3/20/85		5/10/85		
NY	STATE PLAN FOR NINE MILE PT (U) *	7/22/81	9/26/83	11/ 4/81	9/28/84		2/ 1/85		
NY	OSWEGO CO PLAN FOR NINE MILE PT (U)	7/22/81	9/26/83	11/ 4/81	9/28/84		2/ 1/85		
ND	STATE PLAN FOR NORTH ANNA *								

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 22

REACTOR
LICENSER
BY NRC

OFFSITE
EP ASLS
HEARINGS

FEMA 350.12
HEADQUARTERS
APPROVAL

FEMA
INTERIM FINDING

REGIONAL
EVALUATION BY NRC

PUBLIC
MEETINGS

JOINT
EXERCISE

STATE
FORMAL 350
SUBMISSION

PLAN/SITE IDENTIFICATION

VA	STATE PLAN FOR NORTH ANNA *	5/11/81	11/15/84	7/15/81	9/15/81	5/19/80	1/ 9/84	2/23/83
VA	LOUISA CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/15/81	9/15/81			2/23/83
VA	SPOTSVANIA CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/15/81	9/15/81			2/23/83
VA	HANOVER CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/15/81	9/15/81			2/23/83
VA	CAROLINE CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/15/81	9/15/81			2/23/83
VA	ORANGE CO PLAN FOR NORTH ANNA	5/11/81	11/15/84	7/15/81	9/15/81			2/23/83
GA	STATE PLAN FOR OCONEE *							
NC	STATE PLAN FOR OCONEE *							
SC	STATE PLAN FOR OCONEE *	5/ 7/82	4/ 5/82	3/ 9/82	5/25/82			2/23/83
SC	OCONEE CO PLAN FOR OCONEE	5/ 7/82	4/ 5/82	3/ 9/82	5/26/82			2/23/83
SC	PICKENS CO PLAN FOR OCONEE	5/ 7/82	4/ 5/82	3/ 9/82	5/26/82			2/23/83
NJ	STATE PLAN FOR OYSTER CREEK *	6/16/83	5/10/84	3/21/84	9/ 0/85			12/ 0/85P
NJ	OCEAN CO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	BARNEGAT LT BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	EARNEGAT TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	BEACHWOOD BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	BERKELEY TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	DOVER TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	HARV CEDARS BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	ISLAND HEIGHTS PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	LACEY TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	L BEACH TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	OCEANGATE BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	OCEAN TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	PINE BEACH BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	SEASIDE HGTS BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	SEASIDE PARK BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	SHIP BOTTOM BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	STAFFORD TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			
NJ	SURF CITY BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85			

STATUS OF OFF-SITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 23

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FCHA 350.11 REGIONAL EVALUATION	FCHA 350.11 FINDING REQUESTED BY NRC	FCHA 350.12 INTERIM HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
NJ	BEACH HAVEN BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	3/ 0/85				
NJ	HANCHSTR TOWNSHIP PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85				
NJ	SO TOWNS RVR BORO PLAN FOR OYSTER CREEK	6/16/83	5/10/84	3/21/84	9/ 0/85				
NY	STATE PLAN FOR OYSTER CREEK #								
PA	STATE PLAN FOR OYSTER CREEK #								
IN	STATE PLAN FOR PALISADES #								
MI	STATE PLAN FOR PALISADES *	2/26/81	5/25/83	12/10/80	2/18/82	9/18/81	7/ 2/82		
MI	VAN BUREN CO PLAN FOR PALISADES	2/26/81	5/25/83	12/10/80	2/10/82		7/ 2/82		
MI	ALLEGAN CO PLAN FOR PALISADES	2/26/81	5/25/83	12/10/80	2/13/82		7/ 2/82		
MI	BERRIEN CO PLAN FOR PALISADES	2/26/81	5/25/83	12/10/80	2/16/82		7/ 2/82		
DE	STATE PLAN FOR PEACH BOTTOM #								
MD	STATE PLAN FOR PEACH BOTTOM *	3/ 0/85	10/12/84	4/18/85	11/ 0/85	1/10/84	2/ 0/86P		
MD	CECIL CO PLAN FOR PEACH BOTTOM	3/ 0/85	10/17/84	4/18/85	11/ 0/85				
MD	HARFORD CO PLAN FOR PEACH BOTTOM	3/ 0/85	10/17/84	4/18/85	11/ 0/85				
NJ	STATE PLAN FOR PEACH BOTTOM #								
PA	STATE PLAN FOR PEACH BOTTOM *	3/ 0/85	10/17/84	5/ 9/85	11/ 0/85	1/10/84	2/ 0/86P		
PA	LANCASTER CO PLAN FOR PEACH BOTTOM	3/ 0/85	10/17/84	5/ 9/85	11/ 0/85				
PA	YORK CO PLAN FOR PEACH BOTTOM	3/ 0/85	10/17/84	5/ 9/85	11/ 0/85				
PA	CHESTER CO PLAN FOR PEACH BOTTOM	3/ 0/85	10/17/84	5/ 9/85	11/ 0/85				
MA	STATE PLAN FOR PILGRIM *	6/16/81	6/15/84	5/ 3/82	9/ 0/85	11/25/83	12/ 0/85P		
MA	CARVER PLAN FOR PILGRIM	6/16/81	6/15/84	5/ 3/82	9/ 0/85				
MA	DUXBURY PLAN FOR PILGRIM	6/16/81	6/15/84	5/ 3/82	9/ 0/85				
MA	KINGSTON PLAN FOR PILGRIM	6/16/81	6/15/84	5/ 3/82	9/ 0/85				
MA	MARSHFIELD PLAN FOR PILGRIM	6/16/81	6/15/84	5/ 3/82	9/ 0/85				
MA	PLYMOUTH PLAN FOR PILGRIM	6/16/81	6/15/84	5/ 3/82	9/ 0/85				
RI	STATE PLAN FOR PILGRIM #								
WI	STATE PLAN FOR POINT BEACH *	4/ 6/81	3/11/84	1/23/81	8/30/84		5/14/85		
WI	HAMILTON CO PLAN FOR POINT BEACH	4/ 6/81	3/11/84	1/22/81	8/30/84		5/14/85		
WI	KEWAUNEE CO PLAN FOR POINT BEACH	4/ 6/81	3/11/84	1/22/81	8/30/84		6/14/85		
MN	STATE PLAN FOR PRAIRIE ISLAND *	2/15/83	3/13/84	10/15/80	8/ 0/85	5/26/82	11/ 0/85P		
MN	DAKOTA CO PLAN FOR PRAIRIE ISLAND	2/15/83	3/13/84	10/15/80	8/ 0/85				
MN	GOODHUE CO PLAN FOR PRAIRIE ISLAND	2/15/83	3/13/84	10/15/80	8/ 0/85				
WI	STATE PLAN FOR PRAIRIE ISLAND *	4/ 6/81	3/13/84	13/16/80	9/20/84	5/26/82	5/16/85		
WI	PIERCE CO PLAN FOR PRAIRIE ISLAND	4/ 6/81	3/13/84	13/16/80	9/20/84				
IA	STATE PLAN FOR QUAD CITIES *	6/20/81	3/26/84	6/17/81	8/ 0/85	9/ 2/83	11/ 0/85P		
IA	CLINTON CO PLAN FOR QUAD CITIES	6/20/81	3/26/84	6/17/81	8/ 0/85				

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 24

STATE	PLAN/SITE IDENTIFICATION	STATE FURNAL 950 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING BY NRC	FEMA 350.12 INTERIM HEADQUARTERS APPROVAL	OFFSITE EP ASSESS HEARING	REACTOR LICENSED BY NRC
IA	SCOTT CO PLAN FOR QUAD CITIES	8/23/81	8/26/84	6/17/81	3/ 0/85				
IL	STATE PLAN FOR QUAD CITIES * *	1/ 3/83	8/26/84	3/17/81	10/25/83		9/ 2/83	3/ 2/84	
IL	ROCK ISLAND CO PLAN FOR QUAD CITIES	1/ 3/83	5/23/84	6/17/81	10/25/83				
IL	WHITESIDE CO PLAN FOR QUAD CITIES	1/ 3/83	8/26/84	6/17/81	10/25/83		9/ 2/84		
CA	STATE PLAN FOR RANCHO SECO *	10/ 0/85	9/12/84	9/16/81	2/ 0/86		3/23/84	5/ 0/85P	
CA	SACRAMENTO CO PLAN FOR RANCHO SECO	10/ 0/85	9/12/84	9/16/81	2/ 0/86				
CA	AMADOR CO PLAN FOR RANCHO SECO	10/ 0/85	9/12/84	9/16/81	2/ 0/86				
CA	SAN JOAQUIN CO PLAN FOR RANCHO SECO	10/ 0/85	9/12/84	9/16/81	2/ 0/86				
NC	STATE PLAN FOR ROBINSON *		10/23/85						
SC	STATE PLAN FOR ROBINSON *	3/ 3/81	9/21/83	3/10/81	7/24/81		12/29/81		
SC	DARLINGTON CO PLAN FOR ROBINSON	3/ 3/81	9/21/83	3/10/81	7/24/81		12/29/81		
SC	CHESTERFIELD CO PLAN FOR ROBINSON	3/ 3/81	9/21/83	3/10/81	7/24/81		12/29/81		
SC	LEE CO PLAN FOR ROBINSON	3/ 3/81	9/21/83	3/10/81	7/24/81		12/29/81		
FL	STATE PLAN FOR ST LUCIE *	5/26/83	3/ 5/84	2/10/82	11/15/83	5/30/82	11/ 1/82	2/15/84	6/30/83
FL	ST LUCIE CO PLAN FOR ST LUCIE	5/26/83	3/ 5/84	2/10/82	11/15/83			2/15/84	
FL	MARTIN CO PLAN FOR ST LUCIE	5/26/83	3/ 5/84	2/10/82	11/15/83			2/15/84	
DE	STATE PLAN FOR SALEM *	1/ 4/82	10/23/84	5/27/81	9/ 0/85	4/28/81	4/24/81	12/ 0/85P	1/28/81
DE	NEW CASTLE CO PLAN FOR SALEM	1/ 4/82	10/23/84	5/27/81	9/ 0/85				
DE	KENT CO PLAN FOR SALEM	1/ 4/82	10/23/84	5/27/81	9/ 0/85				
MD	STATE PLAN FOR SALEM *								
NJ	SALEM CO PLAN FOR SALEM *	2/18/82	10/23/84	4/29/81	9/ 0/85				
NJ	SALEM CO PLAN FOR SALEM	2/18/82	10/23/84	4/29/81	9/ 0/85				
NJ	CUMBERLAND CO PLAN FOR SALEM	2/18/82	10/23/84	4/29/81	9/ 0/85				
NJ	ELLSBORO PLAN FOR SALEM	2/18/82	10/23/84	4/29/81	9/ 0/85				
NJ	LWR ALLEN TOWNSHIP PLAN FOR SALEM	2/18/82	10/23/84	4/29/81	9/ 0/85				
NJ	HANNING TOWNSHIP PLAN FOR SALEM	2/18/82	10/23/84	4/29/81	9/ 0/85				
NJ	PENNSVILLE TOWNSHIP PLAN FOR SALEM	2/18/82	10/23/84	4/29/81	9/ 0/85				
NJ	QUINTON TOWNSHIP PLAN FOR SALEM	2/18/82	10/23/84	4/29/81	9/ 0/85				
NJ	SALEM CITY PLAN FOR SALEM	2/18/82	10/23/84	4/29/81	9/ 0/85				
NJ	GREENWICH TOWNSHIP PLAN FOR SALEM	2/18/82	10/23/84	4/29/81	9/ 0/85				
NJ	STONE CREEK PLAN FOR SALEM	2/18/82	10/23/84	4/29/81	9/ 0/85				
PA	STATE PLAN FOR SALEM *								
CA	STATE PLAN FOR SAN ONOFRE *	11/ 0/85	3/23/83	5/18/81	2/ 0/86	11/20/81	12/ 1/81	5/ 0/85P	7/19/82
CA	ORANGE CO PLAN FOR SAN ONOFRE	11/ 0/85	3/23/83	5/18/81	2/ 0/86				
CA	SAN DIEGO CO PLAN FOR SAN ONOFRE	11/ 0/85	3/23/83	5/18/81	2/ 0/86				
CA	SAN JUAN CAPISTO PLAN FOR SAN ONOFRE	11/ 0/85	3/23/83	5/18/81	2/ 0/86				
CA	CAMP PENDLETON PLAN FOR SAN ONOFRE	11/ 0/85	3/23/83	5/18/81	2/ 0/86				
CA	SAN CLEMENTE PLAN FOR SAN ONOFRE	11/ 0/85	3/23/83	5/18/81	2/ 0/86				
AL	STATE PLAN FOR SEQUOYAH *	6/ 1/81							

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 25

STATE	PLANT IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FOIA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASIA HEARING	REACTOR LICENSED BY NRC
GA	STATE PLAN FOR SEQUOYAH *									
TN	STATE PLAN FOR SEQUOYAH *	1/20/80	7/14/83	3/10/80	8/ 7/80	4/23/81	4/23/81	5/ 7/80		
TN	HAMILTON CO PLAN FOR SEQUOYAH	5/22/80	7/14/83	5/10/80	8/ 7/80			8/ 7/80		
TN	BRADLEY CO PLAN FOR SEQUOYAH	5/22/80	7/14/83	5/10/80	5/ 7/80			8/ 7/80		
SC	STATE PLAN FOR SUMMER *	4/ 8/81	3/15/83	4/30/81	7/31/81	5/ 1/81	11/13/81	11/13/81	6/22/81	3/ 6/82
SC	FAIRFIELD CO PLAN FOR SUMMER	4/ 8/81	3/15/83	4/30/81	7/31/81			11/13/81		
SC	NEWBERRY CO PLAN FOR SUMMER	4/ 8/81	3/15/83	4/30/81	7/31/81			11/13/81		
SC	LEXINGTON CO PLAN FOR SUMMER	4/ 8/81	3/15/83	4/30/81	7/31/81			11/13/81		
SC	RICHLAND CO PLAN FOR SUMMER	4/ 8/81	3/15/83	4/30/81	7/31/81			11/13/81		
NC	STATE PLAN FOR SURRY *									
VA	STATE PLAN FOR SURRY *	11/ 9/81	10/ 1/83	12/10/81	6/11/82	5/30/82		2/23/83		
VA	SURRY CO PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	6/11/82			2/23/83		
VA	ISLE OF WIGHT CO PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	6/11/82			2/23/83		
VA	JAMES CITY/WMG PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	6/11/82			2/23/83		
VA	YORK CO PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	6/11/82			2/23/83		
VA	NEWPORT NEWS PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	6/11/82			2/23/83		
VA	WILLIAMSBURG PLAN FOR SURRY	11/ 9/81	10/ 1/83	12/10/81	6/11/82			2/23/83		
PA	STATE PLAN FOR SUSQUEHANNA (U) *	1/ 22/85	3/23/83	12/ 3/82	8/ 0/85	8/16/82	8/31/82	11/ 6/85P	10/ 6/81	3/23/84
PA	LUZERNE CO PLAN FOR SUSQUEHANNA (U)	12/22/83	3/23/83	12/ 9/82	8/ 0/85					
PA	COLUMBIA CO PLAN FOR SUSQUEHANNA (U)	12/22/83	3/23/83	12/ 9/82	8/ 0/85					
MD	STATE PLAN FOR THREE HILF IS *									
PA	STATE PLAN FOR THREE HILF IS *	11/13/81	11/16/83	12/18/81	7/30/85			10/30/85P	7/ 5/81	
PA	DAUPHIN CO PLAN FOR THREE HILE ISLAND	11/13/81	11/16/83	12/18/81	7/30/85					
PA	LANCASTER CO PLAN FOR THREE HILE ISLAND	11/13/81	11/16/83	12/18/81	7/30/85					
PA	YORK CO PLAN FOR THREE HILE ISLAND	11/13/81	11/16/83	12/18/81	7/30/85					
PA	CUMBERLAND CO PLAN FOR THREE HILE ISLAND	11/13/81	11/16/83	12/18/81	7/30/85					
PA	LEDANON CO PLAN FOR THREE HILE ISLAND	11/13/81	11/16/83	12/18/81	7/30/85					
OR	STATE PLAN FOR TROJAN *	12/ 9/80	10/17/84	1/12/81	1/19/82	5/28/82		7/ 6/82		
OR	COLUMBIA CO PLAN FOR TROJAN	12/ 9/80	10/17/84	1/12/81	1/19/82			7/ 6/82		
WA	STATE PLAN FOR TROJAN *	3/29/81	10/17/84	3/ 6/81	1/19/82	5/28/82		7/ 6/82		
WA	HOWLITZ CO PLAN FOR TROJAN	3/29/81	10/17/84	3/ 6/81	1/19/82			7/ 6/82		
FL	STATE PLAN FOR TURKEY POINT *									
FL	DADE CO PLAN FOR TURKEY POINT	8/26/83	11/ 7/84	3/14/82	11/15/83			2/15/84		
FL	HOWRGE CO PLAN FOR TURKEY POINT	8/26/83	11/ 7/84	3/14/82	11/15/83			2/15/84		

REACTOR
LICENSED
BY NRCOFFSITE
EP/ABLE
HEATINGFEMA 550.12
HEADQUARTERS
APPROVALFEMA
INTERIM
FINDINGSFEMA 35C.11 FINDING
REGIONAL
EVALUATIONPUBLIC
MEETINGSTATE
FORMAL 350
SUBMISSION

STATE PLAN/SITE IDENTIFICATION

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 35C.11 FINDING REGIONAL EVALUATION	FEMA 550.12 HEADQUARTERS APPROVAL	OFFSITE EP/ABLE HEATING	REACTOR LICENSED BY NRC
MA	STATE PLAN FOR VERMONT YANKEE *	2/18/83	3/21/83	5/20/82	9/ 0/85	12/ 0/85P		
MA	BERNARDSTON PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85			
MA	COLRAIN PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85			
MA	GILL PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85			
MA	GREENFIELD PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85			
MA	LEYDEN PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85			
MA	NORTHFIELD PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85			
MA	MARWICK PLAN FOR VERMONT YANKEE	2/18/83	3/21/83	5/20/82	9/ 0/85			
NH	STATE PLAN FOR VERMONT YANKEE *	4/12/83	9/21/83	5/20/82	9/ 0/85	12/ 0/85P		
NH	CHESTERFIELD PLAN FOR VERMONT YANKEE	4/12/83	5/21/83	5/20/82	9/ 0/85			
NH	HINSDALE PLAN FOR VERMONT YANKEE	4/12/83	9/21/83	5/20/82	9/ 0/85			
NH	RICHMOND PLAN FOR VERMONT YANKEE	4/12/83	9/21/83	5/20/82	9/ 0/85			
NH	SWANZEY PLAN FOR VERMONT YANKEE	4/12/83	9/21/83	5/20/82	9/ 0/85			
NH	WINCHESTER PLAN FOR VERMONT YANKEE	4/12/83	9/21/83	5/20/82	9/ 0/85			
NY	STATE PLAN FOR VT YANKEE #							
VT	STATE PLAN FOR VERMONT YANKEE *	1/14/81	9/21/83	5/20/82	9/ 0/85	12/ 0/85P		
VT	VERNON PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85			
VT	GUILFORD PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85			
VT	BRATTLEBORO PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85			
VT	HALIFAX PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85			
VT	MARLBORO PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85			
VT	DUMMERSTON PLAN FOR VERMONT YANKEE	1/14/81	9/21/83	5/20/82	9/ 0/85			
OR	STATE PLAN FOR WPPSS 1,2 (U) #							
WA	STATE PLAN FOR WPPSS 1,2 (U) *							
WA	BENTON-FRANKLIN CO PLAN FOR WPPSS 1, 2 (U)		5/16/84	2/ 7/84	11/ 0/85	8/15/83	5/10/83	2/ 0/86P
			5/16/84	2/ 7/84	11/ 0/85			3/30/84
CT	STATE PLAN FOR YANKEE-ROWE #							
MA	STATE PLAN FOR YANKEE-ROWE *	2/18/83	3/22/84	6/23/82	1/ 0/86	11/28/84	4/ 0/86P	
MA	BUCKLAND PLAN FOR YANKEE-ROWE	2/18/83	8/22/84	6/23/82	1/ 0/86			
MA	CHARLEMONT PLAN FOR YANKEE-ROWE	2/18/83	3/22/84	6/23/82	1/ 0/86			
MA	CLARKSBURG PLAN FOR YANKEE-ROWE	2/18/83	3/22/84	6/23/82	1/ 0/86			
MA	COLRAIN PLAN FOR YANKEE-ROWE	2/18/83	3/22/84	6/23/82	1/ 0/86			
MA	FLORIDA PLAN FOR YANKEE-ROWE	2/18/83	3/22/84	6/23/82	1/ 0/86			
MA	HAWLEY PLAN FOR YANKEE-ROWE	2/18/83	3/22/84	6/23/82	1/ 0/86			
MA	HEATH PLAN FOR YANKEE-ROWE	2/18/83	3/22/84	6/23/82	1/ 0/86			
MA	MOHORE PLAN FOR YANKEE-ROWE	2/18/83	3/22/84	6/23/82	1/ 0/86			
MA	NO. ADAMS PLAN FOR YANKEE-ROWE	2/18/83	3/22/84	6/23/82	1/ 0/86			
MA	SAVOY PLAN FOR YANKEE-ROWE	2/18/83	3/22/84	6/23/82	1/ 0/86			
MA	ROWE PLAN FOR YANKEE-ROWE	2/18/83	3/22/84	6/23/82	1/ 0/86			
NH	STATE PLAN FOR YANKEE-ROWE #							
NY	STATE PLAN FOR YANKEE-ROWE *							
VT	STATE PLAN FOR YANKEE-ROWE	1/14/81	8/22/84	6/23/82	1/ 0/86	4/ 0/86P		
VT	STAMFORD PLAN FOR YANKEE-ROWE	1/14/81	8/22/84	6/23/82	1/ 0/86			
VT	READSBORO PLAN FOR YANKEE-ROWE	1/14/81	8/22/84	6/23/82	1/ 0/86			
VT	WILMINGTON PLAN FOR YANKEE-ROWE	1/14/81	8/22/84	6/23/82	1/ 0/86			
VT	WHITINGHAM PLAN FOR YANKEE-ROWE	1/14/81	8/22/84	6/23/82	1/ 0/86			

STATUS OF OFFSITE PLANS FOR CURRENTLY OPERATING NUCLEAR POWER SITES

PAGE 27

STATE	PLAN/SITE IDENTIFICATION	STATE FORM/PL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLS HEARINGS	REACTOR LICENSED BY NRC
VT	SCARSBURG PLAN FOR YANKEE-ROWE	1/14/81	3/22/84	6/23/82	1/ 0/66					
VT	WOODFORD PLAN FOR YANKEE-ROWE	1/14/81	8/22/84	8/23/82	1/ 0/86					
IL	STATE PLAN FOR ZION *	11/30/82	1/16/83	6/17/81	10/25/83		4/ 8/83	3/ 2/84		
IL	LAKE CO PLAN FOR ZION	11/30/82	1/16/83	8/12/81	10/25/83			3/ 2/84		
WI	STATE PLAN FOR ZION *	9/12/83	1/18/83	11/ 4/81	4/23/84		4/ 8/83	6/ 2/84		
WI	KENOSHA CO PLAN FOR ZION	9/12/83	1/18/83	11/ 4/81	4/23/84			8/ 2/84		

STATUS OF OFFSITE PLANS FOR NUCLEAR POWER SITES NOT YET LICENSED

PAGE 20

STATE	PLAN/SITE IDENTIFICATION	STATE FOOTNOTES	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLD HEARING	REACTOR LICENSED BY NRC
OH	STATE PLAN FOR BEAVER VAL (U) *	3/21/84	6/27/84	6/24/83	8/ 1/85	3/ 1/86	3/ 1/86	11/ 1/86P		4/ 0/87
OH	COLUMBIANA CO PLAN FOR BEAVER VALLEY (U)	6/21/84	6/27/84	9/24/83	8/ 1/85					
PA	STATE PLAN FOR BEAVER VAL * + (U)	4/15/85	6/27/84	11/ 2/83	8/ 0/85	3/ 1/86	3/ 1/86	11/ 0/85P		4/ 0/87
PA	BEAVER CO PLAN FOR BEAVER VALLEY (U)	4/15/85	6/27/84	11/ 2/83	8/ 0/85					
WV	STATE PLAN FOR BEAVER VAL (U) *	10/12/83	6/27/84	7/27/83	8/ 0/85	3/ 1/86	3/ 1/86	11/ 0/85P		4/ 0/87
WV	HANCOCK CO PLAN FOR BEAVER VALLEY (U)	10/12/83	6/27/84	7/27/83	8/ 0/85					
AL	STATE PLAN FOR BELLEFONTE (UC) *									3/ 0/87
AL	JACKSON CO PLAN FOR BELLEFONTE (UC)									
GA	STATE PLAN FOR BELLEFONTE (UC) #									
TH	STATE PLAN FOR BELLEFONTE (UC) #									
IL	STATE PLAN FOR BRADWOOD (UC) *		11/ 6/85			12/ 1/85	12/ 1/85		12/ 0/85	4/ 0/86
IL	GRUNDY CO PLAN FOR BRADWOOD (UC)		11/ 6/85							
IL	MILL CO PLAN FOR BRADWOOD (UC)		11/ 6/85							
IN	STATE PLAN FOR BRADWOOD (UC) #									
IL	STATE PLAN FOR BYRON (UC) *	3/23/84	11/15/83	12/ 7/83	8/13/84	1/ 1/84	2/ 1/84	9/13/84	3/ 0/85	4/ 0/85
IL	OGLE CO PLAN FOR BYRON (UC)	5/20/84	11/15/83	12/ 7/83	8/18/84			9/13/84		
WI	STATE PLAN FOR BYRON (UC) #									
MO	STATE PLAN FOR CALLAWAY (UC) *	5/23/83	3/21/84	7/25/84	8/31/84	5/14/84	5/14/84	7/ 5/85	9/13/85	6/11/84
MO	CALLAWAY CO PLAN FOR CALLAWAY (UC)	5/23/83	3/21/84	7/25/84	8/31/84			7/ 9/85		
MO	MONTGOMERY CO PLAN FOR CALLAWAY (UC)	5/23/83	3/21/84	7/25/84	8/31/84			7/ 9/85		
MO	GASCONADE CO PLAN FOR CALLAWAY (UC)	5/23/83	3/21/84	7/25/84	8/31/84			7/ 9/85		
MO	OSAGE CO PLAN FOR CALLAWAY (UC)	5/23/83	3/21/84	7/25/84	8/31/84			7/ 9/85		
NC	STATE PLAN FOR CATAMEA (UC) *	9/ 5/84	2/15/84	2/17/84	11/20/84	7/15/84	7/ 0/84	9/13/85	5/ 1/84	1/17/85
NC	MECKLENBURG CO PLAN FOR CATAMEA (UC)	9/ 5/84	2/15/84	2/17/84	11/20/84					
NC	GASTON CO PLAN FOR CATAMEA (UC)	9/ 5/84	2/15/84	2/17/84	11/20/84					
SC	STATE PLAN FOR CATAMEA (UC) *	9/11/84	2/15/84	2/17/84	11/20/84	7/15/84	7/30/84	9/15/85	5/ 1/84	1/17/85
SC	YORK CO PLAN FOR CATAMEA (UC)	9/11/84	2/15/84	2/17/84	11/20/84					
NC	STATE PLAN FOR CHEROKEE (UC) #									
SC	STATE PLAN FOR CHEROKEE (UC) *									
SC	CHEROKEE CO PLAN FOR CHEROKEE (UC)									
SC	YORK CO PLAN FOR CHEROKEE (UC)									
IL	STATE PLAN FOR CLINTON (UC) *		12/ 4/85			11/ 1/85	11/ 1/85		11/ 0/85	1/ 0/86

STATE	PLAN/SITE IDENTIFICATION	FEDERAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASUB HEADING	REACTOR LICENSED BY NRC
DE	STATE PLAN FOR LIMERICK (UC) *								
MD	STATE PLAN FOR LIMERICK (UC) #								
NJ	STATE PLAN FOR LIMERICK (UC) #								
PA	STATE PLAN FOR LIMERICK (UC) *								
PA	HONTGOMERY CO PLAN FOR LIMERICK (UC)		7/25/84 7/25/84			5/17/85	5/31/85	11/19/84	10/28/84
PA	BERKS CO PLAN FOR LIMERICK (UC)		7/25/84						
PA	CHESTER CO PLAN FOR LIMERICK (UC)		7/25/84						
RI	STATE PLAN FOR MIDLAND (UC) *								1/ 0/87
MI	MIDLAND CO PLAN FOR MIDLAND (UC)								
MI	DAY CO PLAN FOR MIDLAND (UC)								
MI	SAGINAW CO PLAN FOR MIDLAND (UC)								
CT	STATE PLAN FOR MILLSTONE * (U)								11/ 0/85
CT	NEW LONDON PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	3/11/82	2/ 1/84		10/ 9/84		
CT	WATERFORD PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	EAST LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	OLD LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	LYME PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	SALEM PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	ROCKVILLE PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	LEDYARD PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	GROTON PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	OLD SAYBROOK PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
CT	STONINGTON PLAN FOR MILLSTONE (U)	9/ 4/81	10/ 5/83	8/11/82	2/ 1/84		10/ 9/84		
NY	STATE PLAN FOR MILLSTONE (U) #								
RI	STATE PLAN FOR MILLSTONE (U) *								
NY	STATE PLAN FOR NINE MILE PT (U) *	7/22/81	9/28/83	11/ 4/81	9/28/84		2/ 1/85		2/ 0/85
NY	OSWEGO CO PLAN FOR NINE MILE PT (U)	7/22/81	9/28/83	11/ 4/81	9/28/84		2/ 1/85		
AZ	STATE PLAN FOR PALO VERDE (UC) *								
AZ	MARICOPA CO PLAN FOR PALO VERDE (UC)	7/24/84	9/26/84	5/16/83	4/16/85	3/15/85	7/16/85P	8/13/82	5/30/85
		7/24/84	9/26/84	5/16/83	4/16/85				
OH	STATE PLAN FOR PERRY (UC) *								
OH	LAKE CO PLAN FOR PERRY (UC)		11/28/84						
OH	GEauga CO PLAN FOR PERRY (UC)		11/28/84						
OH	ASHTABULA CO PLAN FOR PERRY (UC)		11/28/84						
PA	STATE PLAN FOR PERRY (UC) #								
LA	STATE PLAN FOR RIVER BEND (UC) *								
LA	WEST FELICIANA PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85	6/30/85	7/ 5/85	10/12/85P	7/ 0/85
		12/22/83	1/16/85	1/21/85	7/12/85				

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC HEARING	FENR 350.11 REGIONAL EVALUATION	FENR 350.11 FINDING REQUESTED BY NRC	FENR 350.12 INTERIM FINDING APPROVAL	OFFSITE EP ASLS HEARING	REACTOR, LICENSED BY NRC
LA	EAST FELICIANA PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85				
LA	POINTE COUPE PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85				
LA	EAST B. JOH ROUGE PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85				
LA	WEST BATON ROUGE PLAN FOR RIVER BEND (UC)	12/22/83	1/16/85	1/21/85	7/12/85				
MS	STATE PLAN FOR RIVER BEND (UC) *								
MA	STATE PLAN FOR SEABROOK (UC) +	1/ 0/86	2/26/86	2/27/86	7/ 0/86	3/15/86	10/ 0/86P	12/ 0/85	4/ 0/86
MA	ESSEX CO PLAN FOR SEABROOK (UC)	1/ 0/86	2/26/86	2/27/86	7/ 0/86				
MA	AMESBURY PLAN FOR SEABROOK (UC)	1/ 0/86	2/26/86	2/27/86	7/ 0/86				
MA	MERRIMACK PLAN FOR SEABROOK (UC)	1/ 0/86	2/26/86	2/27/86	7/ 0/86				
MA	NEEDHAM PLAN FOR SEABROOK (UC)	1/ 0/86	2/26/86	2/27/86	7/ 0/86				
MA	NEEDHAMPORT PLAN FOR SEABROOK (UC)	1/ 0/86	2/26/86	2/27/86	7/ 0/86				
MA	HAVERHILL PLAN FOR SEABROOK (UC)	1/ 0/86	2/26/86	2/27/86	7/ 0/86				
MA	SALISBURY PLAN FOR SEABROOK (UC)	1/ 0/86	2/26/86	2/27/86	7/ 0/86				
MA	WEST NEWBURY PLAN FOR SEABROOK (UC)	1/ 0/86	2/26/86	2/27/86	7/ 0/86				
ME	STATE PLAN FOR SEABROOK (UC) +	1/ 0/86	2/26/86	2/27/86	7/ 0/86	3/15/86	10/ 0/86P	12/ 0/85	4/ 0/86
NH	STATE PLAN FOR SEABROOK (UC) *	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	ROCKINGHAM CO PLAN FOR SEABROOK (UC) +	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	E. KENSINGTON PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	EXETER PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	GREENLAND PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	HAFTON PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	HAMPTON FALLS PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	KENSINGTON PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	KINSTON PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	NEWTON PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	NORTH HAMPTON PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	FORTSMOUTH PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	RYE PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	SEABROOK PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	STRATHAM PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	BRENTWOOD PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
NH	SOUTH HAMPTON PLAN FOR SEABROOK (UC)	9/ 0/85	2/26/86	2/27/86	7/ 0/86				
CT	STATE PLAN FOR SHOREHAM (UC) +					11/15/84	11/15/84	9/14/84	9/ 0/85
NY	STATE PLAN FOR SHOREHAM (UC) *								
NY	SUFFOLK CO PLAN FOR SHOREHAM (UC)								
TX	STATE PLAN FOR SO. TEXAS (UC) *					1/ 1/86	1/ 1/86	6/ 0/86	12/ 0/86

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEMA 350.11 REGIONAL EVALUATION	FINDING REQUESTED BY NRC	FEMA INTERIM FINDING	FEMA 350.12 HEADQUARTERS APPROVAL	OFFSITE EP ASLB HEARING	REACTOR LICENSED BY NRC
TX	NATAGORDA CO PLAN FOR SO. TEXAS (UC)									
PA	STATE PLAN FOR SUSQUEHANNA (U) *	12/22/83	3/23/83	12/ 9/82	8/ 0/85	6/16/82	3/31/82	11/ 0/85P	10/ 6/81	3/23/84
PA	LUZERNE CO PLAN FOR SUSQUEHANNA (U)	12/22/83	3/23/83	12/ 9/82	3/ 0/85					
PA	COLUMBIA CO PLAN FOR SUSQUEHANNA (U)	12/22/83	3/23/83	12/ 9/82	8/ 0/85					
GA	STATE PLAN FOR VOGTLE (UC) * +	10/ 0/86				5/ 1/86	5/ 1/86		6/ 0/86	9/ 0/86
GA	BURKE CO PLAN FOR VOGTLE (UC)	10/ 0/86								
GC	STATE PLAN FOR VOGTLE (UC) +					5/ 1/86	5/ 1/86		6/ 0/86	3/ 0/86
SC	BARNWELL CO PLAN FOR VOGTLE (UC)									
SC	AIKEN CO PLAN FOR VOGTLE (UC)									
WA	STATE PLAN FOR WPPSS 3 (UC) *								1/ 0/87	6/ 0/87
WA	GRAYS HARBOR CO PLAN FOR WPPSS 3 (UC)									
OR	STATE PLAN FOR WPPSS 1,2 (U) #									
WA	STATE PLAN FOR WPPSS 1,2 (U) *		5/16/84	2/ 7/84	11/ 0/85	6/15/83	8/10/83	2/ 0/85P		3/30/84
WA	BENTON-FRNKLN CO PLAN FOR WPPSS 1, 2 (U)		5/16/84	2/ 7/84	11/ 0/85					
LA	STATE PLAN FOR WATERFORD (UC) *	11/25/81	2/ 6/84	5/ 3/85	4/ 3/85	7/15/84	7/16/84	7/15/85	6/ 3/83	12/16/84
LA	ST CHARLES PLAN FOR WATERFORD (UC)	11/25/81	2/ 6/84	5/ 3/85	4/ 3/85			7/15/85		
LA	ST JOHN PLAN FOR WATERFORD (UC)	11/23/81	2/ 6/84	5/ 3/85	4/ 3/85			7/15/85		
GA	STATE PLAN FOR WATTS BAR (UC) *									
TN	STATE PLAN FOR WATTS BAR (UC) *	7/ 6/85	7/25/85	10/30/84	8/30/85	4/15/85	5/ 6/85	11/30/85P		10/ 0/85
TN	RHEA CO PLAN FOR WATTS BAR (UC)	7/ 6/85	7/25/85	10/30/84	8/30/85					
TN	MCMINN CO PLAN FOR WATTS BAR (UC)	7/ 6/85	7/25/85	10/30/84	8/30/85					
TN	NEIGS CO PLAN FOR WATTS BAR (UC)	7/ 6/85	7/25/85	10/30/84	8/30/85					
KS	STATE PLAN FOR WOLF CREEK (UC) *	6/ 0/85	11/ 7/84		9/ 0/85	2/ 1/85	1/24/85	12/ 0/85P	1/17/84	3/ 0/85
KS	COFFEY CO PLAN FOR WOLF CREEK (UC)	6/ 0/85	11/ 7/84		9/ 0/85					
KS	ANDERSON CO PLAN FOR WOLF CREEK (UC)	8/ 0/85	11/ 7/84		9/ 0/85					

STATE	PLAN/SITE IDENTIFICATION	STATE FORMAL 350 SUBMISSION	JOINT EXERCISE	PUBLIC MEETING	FEHA 350.11 REGIONAL EVALUATION	REQUESTED BY NPC	FEHA 350.12 INTERIM FINDING	FEHA 350.12 HEADQUARTERS APPROVAL	DEFINITE EP 251B HEARING	REACTOR LICENSED BY NRC
PA	STATE PLAN FOR SUSQUEHANNA (U) *	12/22/83	5/23/83	12/ 9/82	0/ 0/85	8/16/82	8/31/82	11/ 0/85P	10/ 6/81	0/23/84
WA	STATE PLAN FOR WPPSS 1,2 (U) *		5/16/84	2/ 7/84	11/ 0/85	8/15/83	8/10/85	2/ 0/85P		3/30/84
MO	STATE PLAN FOR CALLAWAY (UC) *	5/23/85	5/21/84	7/25/84	3/31/84	9/14/84	3/14/84	7/ 9/85	9/13/83	1/11/84
LA	STATE PLAN FOR GRAND GULF (U) *	9/ 3/81	2/21/85	10/27/81	0/30/82	11/17/82	12/17/82	0/28/85		7/31/84
MS	STATE PLAN FOR GRAND GULF (U) *	5/22/81	2/21/85	11/ 5/81	4/ 5/82	11/17/82	12/17/82	6/29/85		7/31/84
CA	STATE PLAN FOR DIABLO CAN (U) *	11/ 0/85	10/33/84	12/17/81	2/ 0/86	7/15/84	7/11/84	5/ 0/86P	1/18/82	8/ 2/84
PA	STATE PLAN FOR LIFERICK (UC) *		7/25/84			5/17/85	5/31/85		11/19/84	10/26/84
MI	STATE PLAN FOR FERRI (UC) *	0/22/82	6/26/84	2/ 3/82	1/ 0/85	5/15/85	5/ 3/85	4/ 0/86P	3/31/85	10/31/84
LA	STATE PLAN FOR WATERFORD (UC) *	11/25/81	2/ 8/84	5/ 5/83	4/ 3/85	7/15/84	7/16/84	7/15/85	5/ 3/82	12/18/84
NC	STATE PLAN FOR CATAMBA (UC) *	9/ 5/84	2/15/84	2/17/84	11/20/84	7/15/84	7/20/84	9/15/85	5/ 1/84	1/17/85
SC	STATE PLAN FOR CATAMBA (UC) *	9/11/84	2/15/84	2/17/84	11/20/84	7/15/84	7/20/84	9/15/85	5/ 1/84	1/17/85
IL	STATE PLAN FOR BYRON (UC) *	3/20/84	11/15/83	12/ 7/83	5/16/84	1/ 1/84	2/ 1/84	9/13/84	3/ 6/83	2/ 0/85
AZ	STATE PLAN FOR PALO VERDE (UC) *	7/24/84	5/26/84	5/16/85	4/18/85	5/15/85	3/15/85	7/16/85P	8/16/82	5/30/83
KS	STATE PLAN FOR WOLF CREEK (UC) *	9/ 0/85	11/ 7/84		9/ 0/85	2/ 1/85	1/24/85	12/ 0/85P	1/17/84	6/ 0/85
LA	STATE PLAN FOR RIVER BEND (UC) *	12/20/83	1/16/85	1/21/85	7/12/85	6/30/85	7/ 5/85	10/12/85P		7/ 0/85
NY	STATE PLAN FOR SHOREHAM (UC) *					11/15/84	11/15/84		8/14/85	6/ 0/85
OH	STATE PLAN FOR PERRY (UC) *		11/28/84			1/ 1/84	3/ 1/84		7/12/85	9/ 0/85
TX	STATE PLAN FOR COMANCHE P. (UC) *	6/17/82	11/14/84	1/24/84	2/ 5/85	12/15/84	11/20/84	7/15/85	12/ 2/84	6/ 0/85
TN	STATE PLAN FOR WATTS BAR (UC) *	7/ 8/85	7/25/85	10/30/84	8/30/85	4/15/85	5/ 6/85	11/30/85P		10/ 0/85

[illegible]

PART II

Table II

STATUS OF OFFSITE EMERGENCY PLANS AND PREPAREDNESS AROUND SITES THAT NRC IS CLOSELY FOLLOWING TO DETERMINE WHETHER OFFSITE EMERGENCY PREPAREDNESS ISSUES MAY IMPACT THE LICENSING SCHEDULES

(Cause of delays and measures that can and are being taken to
reduce delays in receipt of plans which are impacting the
licensing process - Response to question 3.g.)

SHOREHAM

FEMA provided NRC with a finding on November 15, 1984, on Revision IV of the Long Island Lighting Company (LILCO) Transition Plan for Shoreham. Revision IV responded to the 32 deficiencies cited by FEMA in its March 15, 1984, finding on Revision III of the Plan. Revision IV failed to resolve 8 of the earlier 32 deficiencies.

LILCO responded to these remaining inadequacies. FEMA reviewed the proposed LILCO resolutions and provided comments to NRC on April 3, 1985. Seven of the eight LILCO proposed resolutions are considered adequate contingent upon satisfactory implementation of the resolutions and incorporation into a revised plan. However, the issue of whether LILCO has legal authority to implement their emergency plan without State and local government participation continues to be of concern.

In February 1985, the New York State Supreme Court (Suffolk County) concluded that LILCO does not have the legal authority to exercise governmental functions, and, therefore, to carry out its plan. In March, the U.S. District Court in New York ruled that the State and Suffolk County could not be forced to participate in emergency planning. In April, the NRC Atomic Safety and Licensing Board (ASLB) for emergency planning at Shoreham ruled that although LILCO's offsite plan is generally adequate, LILCO does not have the legal authority to perform many of the required emergency functions set out in the plan.

The Suffolk County Executive, by Executive Order on May 30, 1985, initiated action on the part of the County to become actively involved in the offsite emergency planning and preparedness process. Some members of the Suffolk County Legislature took legal action to have the County Executive action voided in State court. In addition, some Suffolk County officials and New York State filed emergency motions with the NRC for a stay of the ASLB decision in mid-June authorizing a low-power license. On June 17, 1985, NRC issued a stay. However, on July 3, 1985, a Federal appeals court ruled that the plant's opponents had "failed to demonstrate" that the previously authorized low-power license should be held up. Accordingly, NRC issued the low-power license.

More recently, a New York State appeals court ruled that the Suffolk County Executive could undertake certain information-gathering steps in connection with offsite emergency planning for Shoreham. Based on this, a second Executive Order was issued on July 15, 1985, which authorized actions limited to investigating, gathering information, reviewing and evaluating radiological emergency response plans for the Shoreham facility.

LIMERICK

On May 8, 1984, FEMA furnished interim findings on Limerick's offsite emergency response plans. Based upon deficiencies in these plans identified by FEMA Region III, the FEMA findings, at that point in the planning process, were that local offsite emergency response plans were inadequate. The findings were forwarded to the Pennsylvania Emergency Management Agency (PEMA) for its use in upgrading the offsite plans.

On July 25, 1984, a joint full participation offsite emergency preparedness exercise was conducted. FEMA's finding on preparedness based upon the exercise results were furnished to NRC on September 19, 1984. Five deficiencies were identified that required corrective actions before FEMA would consider that offsite emergency preparedness to be adequate. The exercise results were furnished to the PEMA on September 21, 1984.

On April 20, 1984, the ASLB admitted twelve contentions related to offsite emergency planning. The ASLB hearings on offsite emergency planning contentions began on November 19, 1984. Revised local plans were introduced by the applicant into the hearing and NRC, on December 26, 1984, requested FEMA's review and evaluation of the revised plans. The hearings on all admitted offsite emergency preparedness contentions have been closed. On May 7, 1985, the ASLB issued its Third Partial Initial Decision on Offsite Emergency Planning for Limerick. The Board found in favor of the applicant on all issues in contention, except for any issue which may arise regarding the inmates of Graterford prison, subject to two conditions regarding traffic control and unmet municipal staffing needs set forth in the decision. In a May 10, 1985, telephone conversation PEMA informed FEMA Region III that Montgomery County had developed a plan of action to address the traffic control issue and submitted it to PEMA for review. PEMA forwarded this information to the Pennsylvania State Police for a detailed review. The State reviewed and approved this plan; on May 16, 1985, PEMA forwarded their traffic control plan to FEMA Region III for review. By memorandum dated May 17, 1985, FEMA Region III concurs that the plan offers a reasonable solution to the traffic control problem. On May 30, 1985, FEMA advised NRC that verification has been received that traffic control points and access control points will be established and manned to ensure that evacuating traffic could continue moving upon reaching the EPZ boundary. This information will be incorporated into the Montgomery and Chester County Plans. On May 21, 1985, FEMA advised NRC that staffing was adequate in all risk municipalities to respond to a radiological emergency over an extended period of time. Therefore, the two conditions raised by the ASLB on May 7, 1985, have been satisfactorily resolved.

A supplemental exercise was held on November 20, 1984, for those localities to participate that had not participated in the July 25, 1984, exercise; namely Bucks County, Pennsylvania and 11 municipalities. South Coventry Township failed to participate in this remedial exercise which resulted in another deficiency.

The plan revisions, as late as January 1985, had neither been reviewed by State and local jurisdictions, nor transmitted by the State to FEMA for review. NRC and FEMA staff jointly approached the State and applicant to pursue concurrent review of the revised plans by FEMA and the State and local jurisdictions. Pennsylvania agreed to FEMA's review of the revised plans and FEMA established

A remedial exercise was conducted on March 7, 1985, which corrected the deficiency related to emergency response procedures for Graterford, the Pennsylvania State Correctional Institution.

FEMA provided a supplemental interim finding on the revised plans on April 9, 1985. Identified in the correspondence were the six remaining Category A planning and preparedness deficiencies. A remedial exercise was conducted on April 10, 1985, involving risk school districts and South Coventry Township, which resolved two of the six deficiencies.

FEMA continued working with the Commonwealth to expedite a solution to the four remaining deficiencies. Another remedial exercise was conducted on April 22, 1985, involving alert and notification capabilities, which resolved another major deficiency.

The planning deficiency concerning staffing resources for South Coventry Township has now been corrected through the submission of a new staffing plan which provides for adequate resources for prolonged emergency response, and through their demonstration of a capability to respond during the April 10, 1985, remedial exercise.

The remaining planning deficiencies, unmet needs regarding buses and ambulances for Chester and Montgomery Counties, and the process for establishing access control points, have been addressed. PEMA has received confirmation that written agreements have been reached with a bus company in Lancaster County and a bus company in York County in order to address the unmet needs of Chester County. In addition, Berks County has a sufficient number of reserve buses to meet the needs of Montgomery County.

The Division of Emergency Health Services, Pennsylvania Department of Health, has identified a minimum of 467 ambulances, approximately three times the 139 needed by both Montgomery and Chester Counties. Detailed response planning for the ambulances will be undertaken by the Pennsylvania Department of Health. Arrangement have been made by the three risk counties to man all thirty-nine access control points. Revisions will be made to the applicable county and municipal plans to reflect the updated information.

As a result of the full-participation exercise, the supplemental exercise, and the two remedial exercises, all Category A preparedness deficiencies requiring demonstration have been corrected. Also, all planning deficiencies have been corrected or are scheduled for correction. Therefore, as of May 21, 1985, FEMA considers offsite radiological emergency planning and preparedness adequate to provide reasonable assurance that protective measures can be implemented to protect the health and safety of the public in the event of a radiological emergency at the Limerick Generating Station.

Delay in the full power licensing of the Limerick site, if any, has been primarily a result of (1) the delay by the PEMA to furnish revised offsite emergency plans, schedule remedial exercises, and provide a schedule of corrective actions completion dates for the exercise deficiencies, along with (2) completion of the ASLB hearings by NRC on offsite emergency planning. It is FEMA's understanding that NRC has now scheduled a Commission Decision on a full power license at Limerick for August 8, 1985.

PART II

Table III

SUMMARY OF FEMA STAFF EFFORT ASSIGNED TO THE REP ACTIVITY
(Response to question No. 4)

REPORTING PERIOD: April 1, 1985 through June 30, 1985

<u>Location</u>	<u>Number of person months*</u>		
	April	May	June
Region - 1	8.00	8.00	8.00
Region - 2	10.55	11.86	10.65
Region - 3	7.25	7.25	6.25
Region - 4	4.90	5.15	5.60
Region - 5	11.50	11.00	11.00
Region - 6	3.16	3.41	2.80
Region - 7	4.10	4.10	4.10
Region - 8	1.00	1.00	1.67
Region - 9	2.30	2.30	2.30
Region - 10	2.05	2.05	2.00
Headquarters	<u>26.50</u>	<u>26.50</u>	<u>26.50</u>
TOTAL	81.31	82.62	80.87

* These are "Equivalent" staff levels since the REP program draws on staff members from other programs on a task related basis.

PART II

Table IV

INSTANCES OF FEDERAL AGENCIES PROVIDING LESS THAN FULL SUPPORT
TO RAC REVIEWS OF PLANS AND PREPAREDNESS
(Response to question 5.)

- REGION 1: During this period, all Federal Agencies on the RAC have provided requested assistance.
- REGION 2: During this period, very little to no input has been received from the National Weather Service and the Department of Health and Human Services (HHS), Health Resources and Services Administration (HRSA). The HHS representative from the Food and Drug Administration (FDA) has been providing support to the RAC throughout FY 1985. A RAC meeting was held on May 30, 1985. RAC members participated in the Oyster Creek, Salem, and Indian Point exercises.
- REGION 4: RAC members supported Region 4 in particular in the planning for and evaluation of the Summer exercise held April 24-25, 1985, the Shearon Harris exercise held May 18-19, 1985, and the Oconee exercise held June 19-20, 1985. All RAC review activities this quarter have been supported by all Federal agencies.
- REGION 5: A RAC meeting was held on June 20, 1985. All Federal agencies were represented or provided their review comments in advance for use during the meeting. All RAC members are reviewing plans. However, HRSA participation during exercises is prohibited due to lack of travel monies.
- REGION 6: All Federal RAC agencies, except DOI and HRSA, provided one or more evaluators for the Arkansas Nuclear One exercise held April 24-25, 1985.
- REGION 7: RAC support had been excellent and included representatives from three DOE Regions. However, HHS/FDA and HHS/HRSA have each notified Region 7 that their representative will not be able to participate in any more exercises this FY year due to travel fund limitations. However, they will continue in-office plan reviews. DOE and UDCA can continue to participate as evaluators in all full participation exercises but will be unavailable for partial participation exercises.
- REGION 8: During this period, all Federal Agencies on the RAC have provided requested assistance.
- REGION 9: The HHS/PHS representative has advised the Region that their participation in future exercises will not be possible due to their restrictions on and lack of FY 85 travel funds. The HHS/FDA representative has been supporting Region 9 in all RAC activities throughout FY 1985.
- REGION 10: During this period, all Federal Agencies on the RAC have provided requested assistance.

NOTE: HRSA and FDA have a severe shortage of travel funds. The HRSA does not have travel funds to allow their RAC representatives to participate in activities requiring travel. However, only some HRSA RAC members have been participating in activities which do not require travel. The FDA representatives have been encouraged to attend all RAC meetings, but their participation in exercise evaluations has been restricted to one exercise per State per year by an FDA Headquarters administrative policy.

Part II

Table V

INSTANCES OF STATE AND LOCAL GOVERNMENT RELUCTANCE TO SUBMIT PLANS
(Response to question No. 6.)

There is no change to the last information provided.

PART II

TABLE VI

INSTANCES OF STATE AND LOCAL GOVERNMENTS MAKING PLANS CONTINGENT
ON FINANCIAL COMMITMENTS OF THE UTILITY
(Response to question 7.)

The State of Iowa has refused to submit plan updates and certify that their plan is current for LaCrosse until the Dairyland Power Cooperative provides the State with \$ 2,730 for anticipated expenses from May 1, 1985 to June 30, 1986. The State of Iowa is currently interfacing with, and has been funded on an annual basis since 1983, by four other utilities whose plume and ingestion planning zones impact the State of Iowa.